

						Date:	22-3-2022	Contractual time for IBR to submit comments: 21					Average					Average				
								Contractual time for SMU to reply on comments: 5					Total: 1057 68 208,9 1375 94 83,5 1194 85 125,1									
								Contractual time for SMU to submit new revision after comments: 20														
DOCUMENT REGISTER STRUCTURAL						Submission document		Iberdrola comment sheet			Smulders reply to comment sheet			Document submittal Smulders			Iberdrola comment sheet			Smulders reply to comment sheet		
Document No	Revision	DOCUMENT STATUS	Title	Topside / Jacket	Owner	Required issue Date	Issue Date	Due date	Status	Date Received	Due date	Date Sent	Due date	To be submitted (1)	Days overdue	too late (1)	To be submitted (1)	Days overdue	too late (1)			
Structural																						
Project Management																						
EAG-OSS-ENG-SPE-JIF-100100	01	COMPLETED	Technical Specification Structural Steel Topside	Topside	Frenc van den Hove	10-5-2020	14-5-2020	4-06-20	Code 2	29-05-20	3-06-20	18-06-20		1	0		0	0	1	0		
EAG-OSS-ENG-SPE-JIF-100100	02	COMPLETED	Technical Specification Structural Steel Topside	Topside	Frenc van den Hove	18-6-2020	18-6-2020	9-07-20	Code 2	3-07-20	8-07-20	13-07-20		1	0		0	0	1	0		
EAG-OSS-ENG-SPE-JIF-100100	03	COMPLETED	Technical Specification Structural Steel Topside	Topside	Erik/Sebastian	23-7-2020	13-7-2020	3-08-20	Code 2	24-08-20	29-08-20	14-02-22		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100101	01	COMPLETED	Technical Specification Gratings Topside	Topside	Frederik Jochems	10-5-2020	2-6-2020	23-06-20	Code 3	24-06-20	29-06-20	6-08-20		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100101	02	COMPLETED	Technical Specification Gratings Topside	Topside	Frederik Jochems	14-7-2020	6-8-2020	27-08-20	Code 3	10-09-20	15-09-20	27-11-20		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100101	03	COMPLETED	Technical Specification Gratings Topside	Topside	Frederik Jochems	30-9-2020	27-11-2020	18-12-20	Code 2	19-01-21	24-01-21	20-01-21		1	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100101	04	COMPLETED	Technical Specification Gratings Topside	Topside	Frederik Jochems	8-2-2021	20-1-2021	10-02-21	Code 2	23-04-21	28-04-21	27-04-21		0	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100101	05	COMPLETED	Technical Specification Gratings Topside	Topside	Frederik Jochems	13-5-2021	15-10-2021	5-11-21	Code 2	4-01-22	9-01-22	5-01-22		1	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100102	01	VOID	Technical Specification Bolts Topside	Topside	Frederik Jochems	10-5-2020	26-5-2020	16-06-20	Cancelled	26-05-20	31-06-20	19-06-20		1	0		0	0	0	0		
EAG-OSS-ENG-SPE-JIF-100102	02	APPROVED	Technical Specification Bolts Topside	Topside	Frederik Jochems	15-6-2020	19-6-2020	10-07-20	Code 1	23-07-20				1	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100103	01	COMPLETED	Technical Specification Swing Gates Topside	Topside	Frederik Jochems	3-7-2020	26-10-2020	16-11-20	Code 2	17-12-20	22-12-20	6-01-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100103	02	COMPLETED	Technical Specification Swing Gates Topside	Topside	Frederik Jochems	6-1-2021	6-1-2021	27-01-21	Code 2	10-03-21	15-03-21	19-03-21		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100103	03	COMPLETED	Technical Specification Swing Gates Topside	Topside	Frederik Jochems	30-3-2021	19-3-2021	9-04-21	Code 3	12-05-21	17-05-21	31-05-21		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100104	01	COMPLETED	Technical Specification Passive Fire Protection	Topside	Frederik Jochems	3-7-2020	13-7-2020	3-08-20	Code 3	9-09-20	14-09-20	29-09-20		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100104	02	APPROVED	Technical Specification Passive Fire Protection	Topside	Frederik Jochems	29-9-2020	29-9-2020	20-10-20	Code 3	19-05-21				1	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100104	03	COMPLETED	Technical Specification Passive Fire Protection	Topside	Frederik Jochems	8-6-2021	25-6-2021	16-07-21	Code 1	6-08-21	11-08-21	8-07-21		1	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100104	04	COMPLETED	Technical Specification Passive Fire Protection	Topside	Frederik Jochems	26-8-2021	8-7-2021	29-07-21	Code 3	6-10-21	11-10-21	9-11-21		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100104	05	COMPLETED	Technical Specification Passive Fire Protection	Topside	Frederik Jochems	26-10-2021	9-11-2021	30-11-21	Code 2	29-11-21	4-12-21	7-12-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100104	06	ACTIVE	Technical Specification Passive Fire Protection	Topside	Frederik Jochems	19-12-2021	7-12-2021	28-12-21	Code 2	2-03-22	7-03-22			0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100105	01	COMPLETED	Technical Specification Wall Panels	Topside	Frederik Jochems	3-7-2020	13-7-2020	3-08-20	Code 2	9-09-20	14-09-20	29-09-20		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100105	02	APPROVED	Technical Specification Wall Panels	Topside	Frederik Jochems	29-9-2020	29-9-2020	20-10-20	Code 1	26-11-20				0	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100106	01	COMPLETED	Technical Specification Doors and Windows	Topside	Frederik Jochems	3-7-2020	22-7-2020	12-08-20	Code 3	9-09-20	14-09-20	22-10-20		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100106	02	COMPLETED	Technical Specification Doors and Windows	Topside	Frederik Jochems	29-9-2020	22-10-2020	12-11-20	Code 3	16-11-20	21-11-20	15-12-20		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100106	03	COMPLETED	Technical Specification Doors and Windows	Topside	Frederik Jochems	6-12-2020	5-12-2020	5-01-21	Code 3	15-02-21	20-02-21	1-03-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100106	04	COMPLETED	Technical Specification Doors and Windows	Topside	Frederik Jochems	7-3-2021	1-3-2021	22-03-21	Code 2	30-03-21	4-04-21	27-04-21		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100106	05	COMPLETED	Technical Specification Doors and Windows	Topside	Frederik Jochems	19-4-2021	12-3-2021	2-04-21	Code 2	30-03-21	4-04-21	27-04-21		0	0		0	0	1	0		
EAG-OSS-ENG-SPE-JIF-100106	06	COMPLETED	Technical Specification Doors and Windows	Topside	Frederik Jochems	19-4-2021	27-4-2021	18-05-21	Code 2	25-05-21	30-05-21	25-01-22		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100106	07	ACTIVE	Technical Specification Doors and Windows	Topside	Frederik Jochems	14-6-2021	25-1-2022	15-02-22						1	0		1	1	35	0		
EAG-OSS-ENG-SPE-JIF-100107	01	COMPLETED	Technical Specification Floors Topside	Topside	Frederik Jochems	10-8-2020	8-12-2020	29-12-20	Code 3	14-01-21	19-01-21	21-01-21		0	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100107	02	COMPLETED	Technical Specification Floors Topside	Topside	Frederik Jochems	3-7-2021	21-1-2021	11-02-21	Code 2	5-03-21	10-03-21	20-04-21		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100107	03	COMPLETED	Technical Specification Floors Topside	Topside	Frederik Jochems	25-3-2021	20-4-2021	11-05-21	Code 2	20-05-21	25-05-21	29-06-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100107	04	COMPLETED	Technical Specification Floors Topside	Topside	Frederik Jochems	9-6-2021	29-6-2021	20-07-21	Code 2	2-09-21	7-09-21	13-09-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100108	01	COMPLETED	Technical Specification Structural steel Jacket	Jacket	Frenc van den Hove	1-5-2020	18-5-2020	8-06-20	Code 2	29-05-20	3-06-20	18-06-20		1	0		0	0	1	0		
EAG-OSS-ENG-SPE-JIF-100108	02	COMPLETED	Technical Specification Structural steel Jacket	Jacket	Frenc van den Hove	18-6-2020	18-6-2020	9-07-20	Code 2	3-07-20	8-07-20	13-07-20		0	0		0	0	1	0		
EAG-OSS-ENG-SPE-JIF-100108	03	COMPLETED	Technical Specification Structural steel Jacket	Jacket	Frenc van den Hove	23-7-2020	13-7-2020	3-08-20	Code 2	24-08-20	29-08-20	15-01-20		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100108	04	COMPLETED	Technical Specification Structural steel Jacket	Jacket	Michiel Lot	13-9-2020	15-12-2020	5-01-21	Code 2	22-01-21	27-01-21	12-04-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100108	05	COMPLETED	Technical Specification Structural steel Jacket	Jacket	Michiel Lot	11-3-2021	12-4-2021	3-05-21	Code 2	18-05-21	23-05-21	15-11-21		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100108	06	COMPLETED	Technical Specification Structural steel Jacket	Jacket	Michiel Lot	7-6-2021	15-11-2021	6-12-21	Code2	27-01-22	1-02-22	4-02-22		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100108	07	ACTIVE	Technical Specification Structural steel Jacket	Jacket	Michiel Lot	16-2-2022	4-2-2022	25-01-21						0	0		1	1	25	0		
EAG-OSS-ENG-SPE-JIF-100109	01	COMPLETED	Technical Specification Gratings Jacket	Jacket	Frederik Jochems	1-5-2020	18-5-2020	8-06-20	Code 3	29-05-20	3-06-20	16-07-20		1	0		0	0	1	0		
EAG-OSS-ENG-SPE-JIF-100109	02	COMPLETED	Technical Specification Gratings Jacket	Jacket	Frederik Jochems	18-6-2020	16-7-2020	6-08-20	Code 2	24-07-20	29-07-20	19-08-20		1	0		0	0	1	0		
EAG-OSS-ENG-SPE-JIF-100109	03	COMPLETED	Technical Specification Gratings Jacket	Jacket	Frederik Jochems	13-8-2020	9-3-2021	30-03-21	Code 2	23-04-21	28-04-21	28-04-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100109	04	APPROVED	Technical Specification Gratings Jacket	Jacket	Frederik Jochems	13-5-2021	18-4-2021	19-05-21	Code 1	18-05-21				0	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100109	05	COMPLETED	Technical Specification Gratings Jacket	Jacket	Frederik Jochems	7-6-2021	6-8-2021	27-08-21	Code 2	8-09-21	13-09-21	16-09-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100109	06	COMPLETED	Technical Specification Gratings Jacket	Jacket	Frederik Jochems	28-9-2021	16-9-2021	7-10-21	Code 2	4-01-22	9-01-22	6-01-22		0	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100109	07	ACTIVE	Technical Specification Gratings Jacket	Jacket	Frederik Jochems	24-1-2022	6-2-2022	27-01-21						0	0		1	1	54	0		
EAG-OSS-ENG-SPE-JIF-100110	01	VOID	Technical Specification Bolts Jacket	Jacket	Frederik Jochems	1-5-2020	26-5-2020	16-06-20	Cancelled	26-05-20	31-05-20	19-06-20		1	0		0	0	0	0		
EAG-OSS-ENG-SPE-JIF-100110	02	APPROVED	Technical Specification Bolts Jacket	Jacket	Frederik Jochems	15-6-2020	26-5-2020	16-06-20	Code 1	23-07-20				0	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100110	03	APPROVED	Technical Specification Bolts Jacket	Jacket	Frederik Jochems	12-8-2020	20-4-2021	11-05-21	Code 1	22-06-21				1	0		1	0	0	0		
EAG-OSS-ENG-SPE-JIF-100110	04	ACTIVE	Technical Specification Bolts Jacket	Jacket	Frederik Jochems	12-7-2021	21-1-2022	11-02-22						1	0		1	1	39	0		
EAG-OSS-ENG-SPE-JIF-100111	01	COMPLETED	Technical Specification Swing gates Jacket	Jacket	Frederik Jochems	3-7-2020	27-10-2020	17-11-20	Code 2	17-12-20	22-12-20	7-06-21		1	0		1	0	1	0		
EAG-OSS-ENG-SPE-JIF-100111	02	ACTIVE	Technical Specification Swing gates Jacket	Jacket	Frederik Jochems	6-1-2021	7-6-2021	26-06-21						1	0		1	1	267	0		
EAG-OSS-ENG-SPE-JIF-100112	01	COMPLETED	Technical Specification Fall Arrest System	Jacket																		

EAG-OSS-ENG-SPE-JIF-101124	02	ACTIVE	Technical Specification Fall Arrest Topside	Topside	Frederik Jochems	23-3-2022	18-3-2022	8-04-22											
EAG-OSS-CST-MET-JIF-A000005	01	COMPLETED	Method Statement Removal of Roofdeck Hatches	Topside	Frederik Jochems		18-10-2021	8-11-21	Code 3		18-11-21	23-11-21	25-01-22						
EAG-OSS-CST-MET-JIF-A000005	02	ACTIVE	Method Statement Removal of Roofdeck Hatches	Topside	Frederik Jochems	8-12-2021	25-1-2022	15-02-22	Code 2		14-02-22	19-03-22	19-03-22						
EAG-OSS-CST-MET-JIF-A000005	03	ACTIVE	Method Statement Removal of Roofdeck Hatches	Topside	Frederik Jochems	6-3-2022	2-3-2022	23-03-22	Code 2		21-03-22	26-03-22	26-03-22						
EAG-OSS-CST-MET-JIF-A000007	01	ACTIVE	Offshore Completion works – Structural	Topside/Jacket	Pieter De Visch	15-12-2021													
EAG-OSS-CST-MET-JIF-A000008	01	COMPLETED	Assembly monorails above coolers	Topside	Pieter De Visch	15-12-2021	20-1-2022	10-2-2022	Code 3		14-02-22	19-02-22	24-2-2022						
EAG-OSS-CST-MET-JIF-A000008	02	COMPLETED	Assembly monorails above coolers	Topside	Pieter De Visch	6-3-2022	24-2-2022	17-3-2022	Code 3		15-03-22	20-03-22	18-3-2022						
EAG-OSS-CST-MET-JIF-A000008	03	ACTIVE	Assembly monorails above coolers	Topside	Pieter De Visch	4-4-2022	18-3-2022	8-4-2022											
EAG-OSS-CST-MET-JIF-A000009	01	COMPLETED	Removable railing cable deck	Topside	Pieter De Visch	30-11-2021	16-11-2021	7-12-21	Code 3		7-01-22	13-01-22	25-01-22						
EAG-OSS-CST-MET-JIF-A000009	02	ACTIVE	Removable railing cable deck	Topside	Pieter De Visch	30-11-2021	25-1-2022	15-02-22	Code 2		2-03-22	15-03-22	15-03-22						
EAG-OSS-CST-MET-JIF-A000010	01	COMPLETED	Installation Transformers, Shunt Reactors and Coolers	Topside	Jelle Timmers		2-12-2021	23-12-21	Code 3		9-12-21	14-12-21	14-12-21						
EAG-OSS-CST-MET-JIF-A000010	02	COMPLETED	Installation Transformers, Shunt Reactors and Coolers	Topside	Jelle Timmers	29-12-2021	14-12-2021	4-01-22	Code 3		7-01-22	12-01-22	10-02-22						
EAG-OSS-CST-MET-JIF-A000010	03	ACTIVE	Installation Transformers, Shunt Reactors and Coolers	Topside	Jelle Timmers	27-1-2022	10-2-2022	3-03-22	Code 2		7-03-22	13-03-22	13-03-22						
Design																			
Design Work Package 1: General Design Works																			
TASK 1.1 3D MODEL																			
EAG-OSS-ENG-MOD-JIF-100130	01	INFORMATION	Complete 3D model	Topside/Jacket	Marc Mynendonckx	weekly	18-3-2022	8-04-22	Information only										
EAG-OSS-ENG-MOD-JIF-100130	02	INFORMATION	Complete 3D model	Topside/Jacket	Marc Mynendonckx	25-3-2022	15-6-2021	6-07-21	Information only										
EAG-OSS-ENG-MOD-JIF-100130	03	INFORMATION	Complete 3D model	Topside/Jacket	Marc Mynendonckx	22-6-2021	25-11-2021	16-12-21	Code 2		2-02-22	7-02-22	25-02-22						
EAG-OSS-ENG-MOD-JIF-100130	04	INFORMATION	Complete 3D model	Topside/Jacket	Marc Mynendonckx	2-12-2021	20-1-2022	10-02-22	Information only										
EAG-OSS-ENG-MOD-JIF-100130	05	INFORMATION	Complete 3D model	Topside/Jacket	Marc Mynendonckx	27-1-2022	25-2-2022	18-03-22	Information only										
EAG-OSS-ENG-MOD-JIF-100131	01	INFORMATION	Topside 3D model	Topside	Marc Mynendonckx	weekly	18-3-2022	8-04-22	Information only										
EAG-OSS-ENG-MOD-JIF-100131	02	INFORMATION	Topside 3D model	Topside	Marc Mynendonckx	25-3-2022	15-6-2021	6-07-21	Information only										
EAG-OSS-ENG-MOD-JIF-100132	01	INFORMATION	Jacket 3D model	Jacket	Wim Dillen	weekly	18-3-2022	8-04-22	Information only										
TASK 1.2 WEIGHT CONTROL																			
EAG-OSS-ENG-REP-JIF-100150	01	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	monthly	9-7-2020	30-07-20	Code 3		15-07-20	20-07-20	10-08-20						
EAG-OSS-ENG-REP-JIF-100150	02	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	8-8-2020	4-9-2020	25-09-20	Code 3		5-10-20	10-10-20	23-10-20						
EAG-OSS-ENG-REP-JIF-100150	03	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	4-10-2020	23-10-2020	13-11-20	Code 2		25-11-20	30-11-20	15-12-20						
EAG-OSS-ENG-REP-JIF-100150	04	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	22-11-2020	12-12-2020	5-01-21	Code 2		4-02-21	9-02-21	18-02-21						
EAG-OSS-ENG-REP-JIF-100150	05	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	14-1-2021	12-1-2021	2-02-21	Code 2		4-02-21	9-02-21	18-02-21						
EAG-OSS-ENG-REP-JIF-100150	06	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	11-2-2021	12-2-2021	5-03-21	Code 3		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100150	07	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	14-3-2021	10-3-2021	31-03-21	Code 3		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100150	08	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	9-4-2021	12-4-2021	3-05-21	Code 3		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100150	09	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	12-5-2021	11-5-2021	1-06-21	Code 3		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100150	10	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	10-6-2021	23-6-2021	14-07-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100150	11	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	23-7-2021	29-7-2021	19-08-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100150	12	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	28-8-2021	26-8-2021	16-09-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100150	13	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	25-9-2021	15-10-2021	5-11-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100150	14	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	14-11-2021	28-10-2021	18-11-21	Code 2		13-12-21	18-12-21	25-01-22						
EAG-OSS-ENG-REP-JIF-100150	15	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	27-11-2021	8-12-2021	29-12-21	Code 2		20-01-22	25-01-22	25-01-22						
EAG-OSS-ENG-REP-JIF-100150	16	COMPLETED	Weight Control Report Topside	Topside	Frencq van den Hove	7-1-2022	25-1-2022	15-02-22	Code 2		9-02-22	14-02-22	10-02-22						
EAG-OSS-ENG-REP-JIF-100150	17	APPROVED	Weight Control Report Topside	Topside	Frencq van den Hove	24-2-2022	10-2-2022	3-03-22	Code 1		8-03-22								
EAG-OSS-ENG-REP-JIF-100151	18	ACTIVE	Weight Control Report Topside	Topside	Frencq van den Hove	9-3-2022	30-03-22												
EAG-OSS-ENG-REP-JIF-100151	01	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	monthly	7-1-2020	26-07-20	Code 3		15-07-20	20-07-20	6-08-20						
EAG-OSS-ENG-REP-JIF-100151	02	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	6-8-2020	4-8-2020	25-08-20	Code 3		5-10-20	10-10-20	27-10-20						
EAG-OSS-ENG-REP-JIF-100151	03	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	4-10-2020	27-10-2020	17-11-20	Code 2		12-11-20	17-11-20	2-12-20						
EAG-OSS-ENG-REP-JIF-100151	04	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	26-11-2020	7-12-2020	28-12-20	Code 2		4-02-21	9-02-21	18-02-21						
EAG-OSS-ENG-REP-JIF-100151	05	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	6-1-2021	12-1-2021	2-02-21	Code 2		4-02-21	9-02-21	18-02-21						
EAG-OSS-ENG-REP-JIF-100151	06	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	11-2-2021	12-2-2021	5-03-21	Code 2		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100151	07	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	14-3-2021	10-3-2021	31-03-21	Code 2		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100151	08	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	9-4-2021	12-4-2021	3-05-21	Code 2		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100151	09	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	12-5-2021	11-5-2021	1-06-21	Code 2		21-05-21	26-05-21	23-6-2021						
EAG-OSS-ENG-REP-JIF-100151	10	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	10-6-2021	23-6-2021	14-07-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100151	11	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	23-7-2021	29-7-2021	19-08-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100151	12	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	28-8-2021	26-8-2021	16-09-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100151	13	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	25-9-2021	15-10-2021	5-11-21			13-12-21	18-12-21	13-12-21						
EAG-OSS-ENG-REP-JIF-100151	14	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	14-11-2021	28-10-2021	18-11-21	Code 2		13-12-21	18-12-21	25-01-22						
EAG-OSS-ENG-REP-JIF-100151	15	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	27-11-2021	8-12-2021	29-12-21	Code 2		20-01-22	25-01-22	25-01-22						
EAG-OSS-ENG-REP-JIF-100151	16	COMPLETED	Weight Control Report Jacket	Jacket	Frencq van den Hove	7-1-2022	25-1-2022	15-02-22	Code 2		9-02-22	14-02-22	10-02-22						
EAG-OSS-ENG-REP-JIF-100151	17	APPROVED	Weight Control Report Jacket	Jacket	Frencq van den Hove	24-2-2022	10-2-2022	3-03-22	Code 1		8-03-22								
EAG-OSS-ENG-REP-JIF-100151	18	ACTIVE	Weight Control Report Jacket	Jacket	Frencq van den Hove	9-3-2022	30-03-22												
EAG-OSS-ENG-PRO-JIF-100152	01	ACTIVE	Weight Control Procedure	Topside/Jacket	Aelrijt Bouwhuis														
Design Work Package 2: Architectural Design Works																			
TASK 2.1 GENERAL AND INSULATION DRAWINGS																			
EAG-OSS-ENG-DRG-JIF-100200	01	COMPLETED	Standard weld details Topside	Topside	Marc Mynendonckx	4-6-2020	5-10-2020	26-10-20	Code 2		14-01-21	19-01-21	15-01-21						
EAG-OSS-ENG-DRG-JIF-100200	02	APPROVED	Standard weld details Topside	Topside	Marc Mynendonckx	3-9-2021	19-1-2021	9-02-21	Code 1		9-02-21								
EAG-OSS-ENG-DRG-JIF-100201	01	APPROVED	Structural GA - 3D overall looking NE	Topside	Marc Mynendonckx	30-9-2020	30-11-2020	21-12-20	Code 1		19-02-21								
EAG-OSS-ENG-DRG-JIF-100201	02	APPROVED	Structural GA - 3D overall looking NE	Topside	Marc Mynendonckx	11-3-2021	15-6-2021	6-07-21	Code 1		13-09-21								
EAG-OSS-ENG-DRG-JIF-100201	03	ACTIVE	Structural GA - 3D overall looking NE	Topside	Marc Mynendonckx	3-10-2021	18-1-2022	8-02-22											
EAG-OSS-ENG-DRG-JIF-100202	01	APPROVED	Structural GA - 3D overall looking SW	Topside	Marc Mynendonckx	30-9-2020	30-11-2020	21-12-20	Code 1		19-02-21								
EAG-OSS-ENG-DRG-JIF-100202	02	APPROVED	Structural GA - 3D overall looking SW	Topside	Marc Mynendonckx	11-3-2021	15-6-2021	6-07-21	Code 1		13-09-21								
EAG-OSS-ENG-DRG-JIF-100202	03	ACTIVE	Structural GA - 3D overall looking SW	Topside	Marc Mynendonckx	3-10-2021	1												

EAG-OSS-ENG-DRG-JIF-100211	03	COMPLETED	Primary Steel GA – Elevations Jacket	Jacket	Wim Dillen	19-10-2020	24-9-2020	15-10-20	Code 2	8-10-20	13-10-20	9-10-20
EAG-OSS-ENG-DRG-JIF-100211	04	COMPLETED	Primary Steel GA – Elevations Jacket	Jacket	Wim Dillen	28-10-2020	16-10-2020	6-11-20	Code 2	3-12-20	8-12-20	7-12-20
EAG-OSS-ENG-DRG-JIF-100211	05	COMPLETED	Primary Steel GA – Elevations Jacket	Jacket	Wim Dillen	23-12-2020	5-11-2020	26-11-20	Code 2	4-01-21	9-01-21	7-01-21
EAG-OSS-ENG-DRG-JIF-100211	06	COMPLETED	Primary Steel GA – Elevations Jacket	Jacket	Wim Dillen	24-1-2021	7-1-2021	28-01-21	Code 2	29-03-21	3-04-21	26-05-21
EAG-OSS-ENG-DRG-JIF-100211	07	COMPLETED	Primary Steel GA – Elevations Jacket	Jacket	Wim Dillen	19-4-2021	10-8-2021	30-08-21	Code 2	25-10-21	30-10-21	26-10-21
EAG-OSS-ENG-DRG-JIF-100211	08	ACTIVE	Primary Steel GA – Elevations Jacket	Jacket	Wim Dillen	14-11-2021	26-10-2021	16-01-22				
EAG-OSS-ENG-DRG-JIF-100212	01	COMPLETED	Primary Steel GA - PLNs Jacket	Jacket	Wim Dillen	19-6-2020	19-6-2020	10-07-20	Code 2	27-07-20	1-08-20	7-09-20
EAG-OSS-ENG-DRG-JIF-100212	02	COMPLETED	Primary Steel GA - PLNs Jacket	Jacket	Wim Dillen	16-8-2020	7-9-2020	28-09-20		22-09-20	27-09-20	24-09-20
EAG-OSS-ENG-DRG-JIF-100212	03	COMPLETED	Primary Steel GA - PLNs Jacket	Jacket	Wim Dillen	12-10-2020	24-9-2020	15-10-20	Code 2	16-10-20	21-10-20	21-10-20
EAG-OSS-ENG-DRG-JIF-100212	04	COMPLETED	Primary Steel GA - PLNs Jacket	Jacket	Wim Dillen	5-11-2020	16-10-2020	6-11-20	Code 2	16-11-20	21-11-20	23-11-20
EAG-OSS-ENG-DRG-JIF-100212	05	COMPLETED	Primary Steel GA - PLNs Jacket	Jacket	Wim Dillen	6-12-2020	7-1-2021	28-01-21	Code 2	18-05-21	23-05-21	10-08-21
EAG-OSS-ENG-DRG-JIF-100213	01	COMPLETED	Piles GA and details	Jacket	Wim Dillen	26-6-2020	6-7-2020	27-07-20	Code 3	24-08-20	27-08-20	27-08-20
EAG-OSS-ENG-DRG-JIF-100213	02	COMPLETED	Piles GA and details	Jacket	Wim Dillen	13-9-2020	27-8-2020	17-09-20	Code 2	30-09-20	5-10-20	2-10-20
EAG-OSS-ENG-DRG-JIF-100213	03	COMPLETED	Piles GA and details	Jacket	Wim Dillen	20-10-2020	6-10-2020	27-10-20	Code 2	26-11-20	1-12-20	19-01-21
EAG-OSS-ENG-DRG-JIF-100213	04	COMPLETED	Piles GA and details	Jacket	Wim Dillen	16-12-2020	2-2-2021	23-02-21	Code 3	24-03-21	29-03-21	9-04-21
EAG-OSS-ENG-DRG-JIF-100213	05	COMPLETED	Piles GA and details	Jacket	Wim Dillen	13-4-2021	19-3-2021	9-04-21		1-04-21	6-04-21	2-04-21
EAG-OSS-ENG-DRG-JIF-100213	06	COMPLETED	Piles GA and details	Jacket	Wim Dillen	21-4-2021	2-4-2021	23-04-21		12-04-21	17-04-21	13-04-21
EAG-OSS-ENG-DRG-JIF-100213	07	COMPLETED	Piles GA and details	Jacket	Wim Dillen	2-5-2021	14-4-2021	5-05-21	Code 2	18-05-21	23-05-21	28-06-21
EAG-OSS-ENG-DRG-JIF-100213	08	COMPLETED	Piles GA and details	Jacket	Wim Dillen	7-6-2021	28-6-2021	19-07-21	Code 2	24-08-21	29-08-21	14-09-21
EAG-OSS-ENG-DRG-JIF-100213	09	COMPLETED	Piles GA and details	Jacket	Wim Dillen	3-8-2021	13-7-2021	3-08-21	Code 2	24-08-21	29-08-21	14-09-21
EAG-OSS-ENG-DRG-JIF-100213	10	COMPLETED	Piles GA and details	Jacket	Wim Dillen	13-9-2021	14-9-2021	5-10-21	Code 2	14-02-22	19-02-22	14-02-22
EAG-OSS-ENG-DRG-JIF-100213	11	ACTIVE	Piles GA and details	Jacket	Wim Dillen	6-3-2022	14-2-2022	7-03-22				
EAG-OSS-ENG-DRG-JIF-100214	01	COMPLETED	Jacket Leg Flooding System GA and details	Jacket	Wim Dillen	4-8-2020	27-8-2020	17-09-20	Code 2	28-09-20	3-10-20	2-10-20
EAG-OSS-ENG-DRG-JIF-100214	02	APPROVED	Jacket Leg Flooding System GA and details	Jacket	Wim Dillen	18-10-2020	4-8-2021	25-08-21	Code 1	31-12-21		
EAG-OSS-ENG-DRG-JIF-100214	03	COMPLETED	Jacket Leg Flooding System GA and details	Jacket	Wim Dillen	20-1-2022	11-12-2020	1-01-21	Code 2	3-01-21	8-01-21	5-01-21
EAG-OSS-ENG-DRG-JIF-100214	04	COMPLETED	Jacket Leg Flooding System GA and details	Jacket	Wim Dillen	23-1-2021	5-1-2021	26-01-21	Code 2	9-02-21	14-02-21	10-02-21
EAG-OSS-ENG-DRG-JIF-100214	05	COMPLETED	Jacket Leg Flooding System GA and details	Jacket	Wim Dillen	1-3-2021	11-2-2021	4-03-21	Code 3	14-05-21	19-05-21	4-06-21
EAG-OSS-ENG-DRG-JIF-100214	06	COMPLETED	Jacket Leg Flooding System GA and details	Jacket	Wim Dillen	3-6-2021	17-6-2021	8-07-21	Code 2	31-12-21	5-01-22	4-01-22
EAG-OSS-ENG-DRG-JIF-100214	07	APPROVED	Jacket Leg Flooding System GA and details	Jacket	Wim Dillen	20-1-2022	4-8-2021	25-08-21	Code 1	31-12-21		
EAG-OSS-ENG-DRG-JIF-100215	01	ACTIVE	General Notes	Jacket	Wim Dillen	15-7-2020	13-10-2020	3-11-20	Code 2	16-11-20	21-11-20	
EAG-OSS-ENG-DRG-JIF-100215	02	ACTIVE	General Notes	Jacket	Wim Dillen	6-12-2020	23-10-2020	13-11-20	Code 2	16-11-20	21-11-21	
TASK 2.3 MARKING AND SIGNALING DRAWINGS												
EAG-OSS-ENG-DRG-JIF-100300	01	COMPLETED	Structural GA - PLN - Cellar deck - Flooring	Jacket	Wim Dillen	19-6-2020	25-6-2020	16-07-20	Code 2	27-07-20	1-08-20	10-09-20
EAG-OSS-ENG-DRG-JIF-100300	02	COMPLETED	Structural GA - PLN - Cellar deck - Flooring	Jacket	Wim Dillen	16-8-2020	15-9-2020	6-10-20	Code 2	2-03-21	8-03-21	4-03-21
EAG-OSS-ENG-DRG-JIF-100300	03	COMPLETED	Structural GA - PLN - Cellar deck - Flooring	Jacket	Wim Dillen	22-3-2021	4-3-2021	25-03-21	Code 2	12-05-21	17-05-21	27-05-21
EAG-OSS-ENG-DRG-JIF-100300	04	APPROVED	Structural GA - PLN - Cellar deck - Flooring	Jacket	Wim Dillen	1-6-2021	28-5-2021	18-06-21	Code 1	26-07-21		
EAG-OSS-ENG-DRG-JIF-100301	01	COMPLETED	Structural GA - PLN - Cable deck - Flooring	Topside	Marc Myndendox	4-6-2020	30-11-2020	21-12-20	Code 3	19-02-21	24-02-21	4-05-21
EAG-OSS-ENG-DRG-JIF-100301	02	APPROVED	Structural GA - PLN - Cable deck - Flooring	Topside	Marc Myndendox	11-3-2021	4-5-2021	25-05-21	Code 1	23-06-21		
EAG-OSS-ENG-DRG-JIF-100301	03	ACTIVE	Structural GA - PLN - Cable deck - Flooring	Topside	Marc Myndendox	13-7-2021	20-1-2022	16-03-22				
EAG-OSS-ENG-DRG-JIF-100302	01	COMPLETED	Structural GA - PLN - Main deck - Flooring	Topside	Marc Myndendox	15-7-2020	30-11-2020	21-12-20	Code 3	19-02-21	24-02-21	4-05-21
EAG-OSS-ENG-DRG-JIF-100302	02	APPROVED	Structural GA - PLN - Main deck - Flooring	Topside	Marc Myndendox	11-3-2021	4-5-2021	25-05-21	Code 1	23-06-21		
EAG-OSS-ENG-DRG-JIF-100302	03	ACTIVE	Structural GA - PLN - Main deck - Flooring	Topside	Marc Myndendox	13-7-2021	20-1-2022	16-03-22				
EAG-OSS-ENG-DRG-JIF-100303	01	COMPLETED	Structural GA - PLN - Utility deck 1 - Flooring	Topside	Marc Myndendox	15-7-2020	30-11-2020	21-12-20	Code 3	19-02-21	24-02-21	4-05-21
EAG-OSS-ENG-DRG-JIF-100303	02	APPROVED	Structural GA - PLN - Utility deck 1 - Flooring	Topside	Marc Myndendox	11-3-2021	4-5-2021	25-05-21	Code 1	23-06-21		
EAG-OSS-ENG-DRG-JIF-100303	03	ACTIVE	Structural GA - PLN - Utility deck 1 - Flooring	Topside	Marc Myndendox	13-7-2021	20-1-2022	16-03-22				
EAG-OSS-ENG-DRG-JIF-100304	01	COMPLETED	Structural GA - PLN - Utility deck 2 - Flooring	Topside	Marc Myndendox	22-7-2020	30-11-2020	21-12-20	Code 3	19-02-21	24-02-21	4-05-21
EAG-OSS-ENG-DRG-JIF-100304	02	APPROVED	Structural GA - PLN - Utility deck 2 - Flooring	Topside	Marc Myndendox	11-3-2021	4-5-2021	25-05-21	Code 1	23-06-21		
EAG-OSS-ENG-DRG-JIF-100304	03	ACTIVE	Structural GA - PLN - Utility deck 2 - Flooring	Topside	Marc Myndendox	13-7-2021	20-1-2022	16-03-22				
EAG-OSS-ENG-DRG-JIF-100304	04	ACTIVE	Structural GA - PLN - Utility deck 2 - Flooring	Topside	Marc Myndendox	13-7-2021	20-1-2022	16-03-22				
EAG-OSS-ENG-DRG-JIF-100305	01	COMPLETED	Structural GA - PLN - Roof deck - Flooring	Topside	Marc Myndendox	30-9-2020	30-11-2020	21-12-20	Code 3	1-02-21	6-02-21	7-05-21
EAG-OSS-ENG-DRG-JIF-100305	02	APPROVED	Structural GA - PLN - Roof deck - Flooring	Topside	Marc Myndendox	21-2-2021	7-5-2021	28-05-21	Code 1	23-06-21		
EAG-OSS-ENG-DRG-JIF-100305	03	ACTIVE	Structural GA - PLN - Roof deck - Flooring	Topside	Marc Myndendox	13-7-2021	20-1-2022	16-03-22				
TASK 2.3 PARTITIONS DRAWINGS												
EAG-OSS-ENG-DRG-JIF-100350	01	APPROVED	Structural GA - PLN - Main deck - Walls	Topside	Marc Myndendox	4-6-2020	23-7-2020	13-08-20	Code 1	24-08-20		
EAG-OSS-ENG-DRG-JIF-100350	02	APPROVED	Structural GA - PLN - Main deck - Walls	Topside	Marc Myndendox	13-9-2020	30-11-2020	21-12-20	Code 1	3-03-21	8-03-21	4-05-21
EAG-OSS-ENG-DRG-JIF-100350	03	APPROVED	Structural GA - PLN - Main deck - Walls	Topside	Marc Myndendox	23-3-2021	4-5-2021	25-05-21	Code 1	2-07-21		
EAG-OSS-ENG-DRG-JIF-100351	01	APPROVED	Structural GA - PLN - Utility deck 1 - Walls	Topside	Marc Myndendox	4-6-2020	23-7-2020	13-08-20	Code 1	24-08-20		
EAG-OSS-ENG-DRG-JIF-100351	02	APPROVED	Structural GA - PLN - Utility deck 1 - Walls	Topside	Marc Myndendox	13-9-2020	30-11-2020	21-12-20	Code 1	3-03-21	8-03-21	4-05-21
EAG-OSS-ENG-DRG-JIF-100351	03	APPROVED	Structural GA - PLN - Utility deck 1 - Walls	Topside	Marc Myndendox	23-3-2021	4-5-2021	25-05-21	Code 1	2-07-21		
EAG-OSS-ENG-DRG-JIF-100352	01	APPROVED	Structural GA - PLN - Utility deck 2 - Walls	Topside	Marc Myndendox	4-6-2020	23-7-2020	13-08-20	Code 1	24-08-20		
EAG-OSS-ENG-DRG-JIF-100352	02	COMPLETED	Structural GA - PLN - Utility deck 2 - Walls	Topside	Marc Myndendox	13-9-2020	30-11-2020	21-12-20	Code 3	3-03-21	8-03-21	4-05-21
EAG-OSS-ENG-DRG-JIF-100352	03	APPROVED	Structural GA - PLN - Utility deck 2 - Walls	Topside	Marc Myndendox	23-3-2021	4-5-2021	25-05-21	Code 1	2-07-21		
EAG-OSS-ENG-DRG-JIF-100353	01	COMPLETED	Architectural Outfitting DRG Secondary Wall Panels	Topside	Frederik Jochems	15-7-2020	1-12-2020	22-12-20	Code 3	12-02-21	17-02-21	27-04-21
EAG-OSS-ENG-DRG-JIF-100353	02	COMPLETED	Architectural Outfitting DRG Secondary Wall Panels	Topside	Frederik Jochems	4-3-2021	27-4-2021	18-05-21	Code 2	25-05-21	30-05-21	28-05-21
EAG-OSS-ENG-DRG-JIF-100353	03	COMPLETED	Architectural Outfitting DRG Secondary Wall Panels	Topside	Frederik Jochems	14-6-2021	15-10-2021	5-11-21	Code 2	26-01-22	31-01-22	26-01-22
EAG-OSS-ENG-DRG-JIF-100353	04	ACTIVE	Architectural Outfitting DRG Secondary Wall Panels	Topside	Frederik Jochems	15-2-2022	26-1-2022	16-02-22	Code 2	2-03-22	1-03-22	
TASK 2.4 DOORS DRAWINGS												
EAG-OSS-ENG-DRG-JIF-100375	01	COMPLETED	Architectural Outfitting DRG Doors & Windows	Topside	Frederik Jochems	15-7-2020	1-12-2020	22-12-20	Code 3	12-02-21	17-02-21	25-02-21
EAG-OSS-ENG-DRG-JIF-100375	02	COMPLETED	Architectural Outfitting DRG Doors & Windows	Topside	Frederik Jochems	4-3-2021	25-2-2021	18-03-21	Code 2	31-03-21	5-04-21	6-08-21
EAG-OSS-ENG-DRG-JIF-100375	03	COMPLETED	Architectural Outfitting DRG Doors & Windows	Topside	Frederik Jochems	20-4-2021	19-3-2021	9-04-21	Code 2	31-03-21	5-04-21	6-08-21
EAG-OSS-ENG-DRG-JIF-100375	04	ACTIVE	Architectural Outfitting DRG Doors & Windows	Topside	Frederik Jochems	20-4-2021	6-8-2021	27-08-21	Code 2	4-11-21	25-09-21	
TASK 2.5 MARKING AND SIGNALING DRAWINGS												
EAG-OSS-ENG-DRG-JIF-100400	01	COMPLETED	Platform Identification Signs	Topside	Marc Myndendox	30-11-2020	30-11-2020	21-12-20	Code 2	12-03-21	17-03-21	8-10-21
EAG-OSS-ENG-DRG-JIF-100400	02	ACTIVE	Platform Identification Signs	Topside	Marc Myndendox	1-4-2021	8-10-2021	29-10-21				
EAG-OSS-ENG-DRG-JIF-100401	01	COMPLETED	Marking on roof deck	Topside	Marc Myndendox	30-11-2020	30-11-2020	21-12-20	Code 3	3-03-21	8-03-21	8-10-21
EAG-OSS-ENG-DRG-JIF-100401	02	COMPLETED	Marking on roof deck	Topside	Marc Myndendox	23-3-2021	8-10-2021	29-10-21		26-11-21	2-12-21	26-11-22
EAG-OSS-ENG-DRG-JIF-100401	03	COMPLETED	Marking on roof deck	Topside	Marc Myndendox	16-12-2021	26-10-2021	16-11-21	Code 2	26-11-21	1-12-21	18-01-

EAG-OSS-ENG-DRG-JIF-100575	01	COMPLETED	Structural details roof Deck - part 4	Topside	Marc Myyndonckx	14-12-2020	30-11-2020	21-12-20	Code 2	21-01-21	26-01-21	19-03-21
EAG-OSS-ENG-DRG-JIF-100575	02	COMPLETED	Structural details roof Deck - part 4	Topside	Marc Myyndonckx	10-7-2021	19-3-2021	9-04-21	Code 2	21-04-21	26-04-21	26-04-21
EAG-OSS-ENG-DRG-JIF-100576	01	COMPLETED	Structural details roof Deck - part 5	Topside	Marc Myyndonckx	14-12-2020	30-11-2020	21-12-20	Code 2	21-01-21	26-01-21	19-03-21
EAG-OSS-ENG-DRG-JIF-100576	02	COMPLETED	Structural details roof Deck - part 5	Topside	Marc Myyndonckx	10-7-2021	19-3-2021	9-04-21	Code 2	21-04-21	26-04-21	26-04-21
EAG-OSS-ENG-DRG-JIF-100577	01	APPROVED	Typical details Jacket	Jacket	Wim Dillen	4-8-2020	23-10-2020	13-11-20	Code 1	26-11-20	1	0
EAG-OSS-ENG-DRG-JIF-100577	02	APPROVED	Typical details Jacket	Jacket	Wim Dillen	16-12-2020	14-12-2020	4-01-21	Code 1	12-03-21	0	0
EAG-OSS-ENG-DRG-JIF-100577	03	APPROVED	Typical details Jacket	Jacket	Wim Dillen	1-4-2021	22-1-2021	12-02-21	Code 1	12-03-21	0	0
EAG-OSS-ENG-DRG-JIF-100578	01	COMPLETED	Structural details Cellar Deck - Overview	Jacket	Wim Dillen	4-8-2020	16-7-2020	6-08-20	Code 3	28-07-20	2-08-20	26-11-20
EAG-OSS-ENG-DRG-JIF-100578	02	APPROVED	Structural details Cellar Deck - Overview	Jacket	Wim Dillen	17-8-2020	3-12-2020	24-12-20	Code 1	21-01-21	1	0
EAG-OSS-ENG-DRG-JIF-100578	03	APPROVED	Structural details Cellar Deck - Overview	Jacket	Wim Dillen	10-7-2021	4-6-2021	25-06-21	Code 1	26-07-21	0	0
EAG-OSS-ENG-DRG-JIF-100579	01	COMPLETED	Structural details Cellar Deck - details	Jacket	Wim Dillen	4-8-2020	16-7-2020	6-08-20	Code 2	28-07-20	2-08-20	26-11-20
EAG-OSS-ENG-DRG-JIF-100579	02	COMPLETED	Structural details Cellar Deck - details	Jacket	Wim Dillen	17-8-2020	3-12-2020	24-12-20	Code 2	21-01-21	26-01-21	4-02-21
EAG-OSS-ENG-DRG-JIF-100579	03	APPROVED	Structural details Cellar Deck - details	Jacket	Wim Dillen	10-7-2021	4-6-2021	25-06-21	Code 2	26-07-21	1	0
EAG-OSS-ENG-DRG-JIF-100588	01	APPROVED	Trailer transport GA	Topside/Jacket	Frenc van den Hove	15-3-2020	26-11-2020	17-12-20	Code 1	19-02-21	0	0
EAG-OSS-ENG-DRG-JIF-100589	01	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	20-7-2020	10-7-2020	31-07-20	Code 2	24-08-20	29-08-20	27-08-20
EAG-OSS-ENG-DRG-JIF-100589	02	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	13-9-2020	7-9-2020	28-09-20	Code 2	30-09-20	5-10-20	2-10-20
EAG-OSS-ENG-DRG-JIF-100589	03	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	20-10-2020	2-10-2020	23-10-20	Code 2	26-10-20	31-10-20	30-10-20
EAG-OSS-ENG-DRG-JIF-100589	04	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	15-11-2020	13-10-2020	31-11-20	Code 2	7-11-20	12-11-20	10-11-20
EAG-OSS-ENG-DRG-JIF-100589	05	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	27-11-2020	10-11-2020	1-12-20	Code 2	15-12-20	20-12-20	19-12-20
EAG-OSS-ENG-DRG-JIF-100589	06	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	4-1-2021	5-1-2021	26-01-21	Code 2	25-01-21	30-01-21	15-02-21
EAG-OSS-ENG-DRG-JIF-100589	07	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	14-2-2021	26-2-2021	19-03-21	Code 2	14-05-21	6-06-21	0
EAG-OSS-ENG-DRG-JIF-100589	08	COMPLETED	Pileleaves and Mudmats GA + details	jacket	Wim Dillen	3-6-2021	15-9-2021	6-10-21	Code 2	25-10-21	30-10-21	26-10-21
EAG-OSS-ENG-CAL-JIF-100590	01	COMPLETED	Drip tray	Topside	Frenc van den Hove	24-6-2020	24-6-2020	15-07-20	Code 3	30-06-20	5-07-20	16-07-20
EAG-OSS-ENG-CAL-JIF-100592	01	COMPLETED	Walkway extension	Topside	Frenc van den Hove	25-6-2020	25-6-2020	16-07-20	Code 2	3-07-20	8-07-20	16-07-20
EAG-OSS-ENG-CAL-JIF-100593	01	COMPLETED	Intruder barrier	Topside	Frenc van den Hove	25-6-2020	25-6-2020	16-07-20	Code 2	9-09-20	14-09-20	13-10-20
EAG-OSS-ENG-CAL-JIF-100593	02	APPROVED	Intruder barrier	Topside	Frenc van den Hove	29-9-2020	13-10-2020	3-11-20	Code 1	10-02-21	1	0
EAG-OSS-ENG-CAL-JIF-100594	01	COMPLETED	Secondary steel beams roof deck	Topside	Frenc van den Hove	18-8-2020	18-8-2020	8-09-20	Code 2	21-09-20	26-09-20	24-11-20
EAG-OSS-ENG-CAL-JIF-100594	02	COMPLETED	Secondary steel beams roof deck	Topside	Frenc van den Hove	11-10-2020	24-11-2020	15-12-20	Code 2	18-05-21	23-05-21	25-05-21
EAG-OSS-ENG-CAL-JIF-100594	03	APPROVED	Secondary steel beams roof deck	Topside	Frenc van den Hove	7-6-2021	19-5-2021	9-06-21	Code 1	22-06-21	0	0
EAG-OSS-ENG-CAL-JIF-100595	01	COMPLETED	Secondary steel beams utility 1 deck	Topside	Frenc van den Hove	18-8-2020	8-09-20	8-09-20	Code 2	17-09-20	22-09-20	23-11-20
EAG-OSS-ENG-CAL-JIF-100595	02	COMPLETED	Secondary steel beams utility 1 deck	Topside	Frenc van den Hove	7-10-2020	23-11-2020	14-12-20	Code 3	18-05-21	23-05-21	19-05-21
EAG-OSS-ENG-CAL-JIF-100595	03	APPROVED	Secondary steel beams utility 1 deck	Topside	Frenc van den Hove	7-6-2021	19-5-2021	9-06-21	Code 1	22-06-21	0	0
EAG-OSS-ENG-CAL-JIF-100596	01	COMPLETED	Secondary steel beams utility 2 deck	Topside	Frenc van den Hove	18-8-2020	8-09-20	8-09-20	Code 2	18-09-20	23-09-20	23-11-20
EAG-OSS-ENG-CAL-JIF-100596	02	COMPLETED	Secondary steel beams utility 2 deck	Topside	Frenc van den Hove	8-10-2020	23-11-2020	14-12-20	Code 2	17-05-21	22-05-21	25-05-21
EAG-OSS-ENG-CAL-JIF-100597	01	COMPLETED	Secondary steel beams main deck	Topside	Frenc van den Hove	6-6-2021	19-5-2021	9-06-21	Code 1	22-06-21	0	0
EAG-OSS-ENG-CAL-JIF-100597	02	COMPLETED	Secondary steel beams main deck	Topside	Frenc van den Hove	18-8-2020	8-09-20	8-09-20	Code 2	17-09-20	22-09-20	23-11-20
EAG-OSS-ENG-CAL-JIF-100597	03	COMPLETED	Secondary steel beams main deck	Topside	Frenc van den Hove	7-10-2020	23-11-2020	14-12-20	Code 2	17-05-21	22-05-21	25-05-21
EAG-OSS-ENG-CAL-JIF-100597	04	APPROVED	Secondary steel beams main deck	Topside	Frenc van den Hove	6-6-2021	19-5-2021	9-06-21	Code 1	22-06-21	0	0
EAG-OSS-ENG-CAL-JIF-100598	01	COMPLETED	Secondary steel beams cellar deck	Topside	Frenc van den Hove	30-6-2020	21-07-20	21-07-20	Code 3	14-07-20	19-07-20	4-08-20
EAG-OSS-ENG-CAL-JIF-100598	02	COMPLETED	Secondary steel beams cellar deck	Topside	Frenc van den Hove	3-8-2020	27-11-2020	18-12-20	Code 3	22-01-21	27-01-21	27-01-21
EAG-OSS-ENG-CAL-JIF-100598	03	COMPLETED	Secondary steel beams cellar deck	Topside	Frenc van den Hove	11-2-2021	1-6-2021	22-06-21	Code 2	26-07-21	31-07-21	29-07-21
EAG-OSS-ENG-CAL-JIF-100598	04	APPROVED	Secondary steel beams cellar deck	Topside	Frenc van den Hove	15-8-2021	29-7-2021	19-08-21	Code 1	29-12-21	0	0
EAG-OSS-ENG-CAL-JIF-100599	01	COMPLETED	Secondary steel beams cable deck	Topside	Frenc van den Hove	24-7-2020	14-08-20	14-08-20	Code 2	10-09-20	15-09-20	11-09-20
EAG-OSS-ENG-CAL-JIF-100599	02	COMPLETED	Secondary steel beams cable deck	Topside	Frenc van den Hove	30-9-2020	23-11-2020	14-12-20	Code 3	17-05-21	22-05-21	25-05-21
EAG-OSS-ENG-CAL-JIF-100599	03	APPROVED	Secondary steel beams cable deck	Topside	Frenc van den Hove	6-6-2021	19-5-2021	9-06-21	Code 1	22-06-21	0	0
TASK 1.3 SECONDARY / TERTIARY STEEL AND AUXILIARY ELEMENTS DETAILED DESIGN												
EAG-OSS-ENG-DRG-JIF-100700	01	COMPLETED	Structural GA - Antenna Mast	Topside	Marc Myyndonckx	30-11-2020	30-11-2020	21-12-20	Code 3	26-03-21	31-03-21	20-01-22
EAG-OSS-ENG-DRG-JIF-100700	02	ACTIVE	Structural GA - Antenna Mast	Topside	Marc Myyndonckx	15-4-2021	20-1-2022	10-02-22	Code 2	22-03-22	27-03-22	0
EAG-OSS-ENG-DRG-JIF-100701	01	COMPLETED	Antenna Mast	Topside	Frenc van den Hove	30-11-2020	30-11-2020	21-12-20	Code 3	15-12-20	20-12-20	6-01-21
EAG-OSS-ENG-CAL-JIF-100701	02	COMPLETED	Antenna Mast	Topside	Frenc van den Hove	4-1-2021	7-6-2021	26-04-21	Code 2	11-05-21	16-05-21	12-05-21
EAG-OSS-ENG-CAL-JIF-100701	03	COMPLETED	Antenna Mast	Topside	Frenc van den Hove	31-5-2021	6-7-2021	27-07-21	Code 2	19-11-21	24-11-21	19-11-21
EAG-OSS-ENG-CAL-JIF-100701	04	ACTIVE	Antenna Mast	Topside	Frenc van den Hove	9-12-2021	19-11-2021	10-12-21	Code 1	0	0	0
EAG-OSS-ENG-DRG-JIF-100702	01	COMPLETED	Structural GA - Hatches at roof Deck	Topside	Marc Myyndonckx	30-11-2020	30-11-2020	21-12-20	Code 3	12-03-21	17-03-21	1-07-21
EAG-OSS-ENG-DRG-JIF-100702	02	COMPLETED	Structural GA - Hatches at roof Deck	Topside	Marc Myyndonckx	1-4-2021	1-7-2021	22-07-21	Code 3	3-08-21	8-08-21	20-01-22
EAG-OSS-ENG-DRG-JIF-100702	03	ACTIVE	Structural GA - Hatches at roof Deck	Topside	Marc Myyndonckx	23-8-2021	20-1-2022	10-02-22	Code 2	17-03-22	22-03-22	0
EAG-OSS-ENG-CAL-JIF-100703	01	COMPLETED	Hatches for equipment	Topside	Frenc van den Hove	16-12-2020	12-10-2020	2-11-20	Code 2	26-11-20	1-12-20	18-01-21
EAG-OSS-ENG-CAL-JIF-100703	02	COMPLETED	Hatches for equipment	Topside	Frenc van den Hove	16-12-2020	12-10-2020	7-12-20	Code 2	11-05-21	16-05-21	12-05-21
EAG-OSS-ENG-CAL-JIF-100703	03	COMPLETED	Hatches for equipment	Topside	Frenc van den Hove	31-5-2021	18-1-2021	8-02-21	Code 3	11-05-21	16-05-21	12-05-21
EAG-OSS-ENG-CAL-JIF-100703	04	COMPLETED	Hatches for equipment	Topside	Frenc van den Hove	31-5-2021	21-5-2021	11-06-21	Code 2	23-06-21	28-06-21	24-06-21
EAG-OSS-ENG-CAL-JIF-100704	01	VOID	Handrails and hook-on points	Topside	Frenc van den Hove	9-6-2020	17-6-2020	8-07-20	Cancelled	13-07-20	18-07-20	0
EAG-OSS-ENG-CAL-JIF-100704	02	COMPLETED	Handrails and hook-on points	Topside	Frenc van den Hove	2-8-2020	13-7-2020	3-08-20	Code 3	31-07-20	5-08-20	10-08-20
EAG-OSS-ENG-CAL-JIF-100704	03	APPROVED	Handrails and hook-on points	Topside	Frenc van den Hove	20-8-2020	9-9-2020	30-09-20	Code 1	8-10-20	0	0
EAG-OSS-ENG-DRG-JIF-100705	01	COMPLETED	Structural GA - PLN - Cellar deck - Handrailing	Jacket	Wim Dillen	4-8-2020	25-6-2020	16-07-20	Code 2	27-07-20	1-08-20	10-09-20
EAG-OSS-ENG-DRG-JIF-100705	02	COMPLETED	Structural GA - PLN - Cellar deck - Handrailing	Jacket	Wim Dillen	16-8-2020	10-9-2020	1-10-20	Code 2	8-10-20	13-10-20	9-10-20
EAG-OSS-ENG-DRG-JIF-100705	03	COMPLETED	Structural GA - PLN - Cellar deck - Handrailing	Jacket	Wim Dillen	28-10-2020	15-12-2020	5-01-21	Code 3	10-02-21	15-02-21	0
EAG-OSS-ENG-DRG-JIF-100705	04	ACTIVE	Structural GA - PLN - Cellar deck - Handrailing	Jacket	Wim Dillen	2-3-2021	6-5-2021	27-05-21	Code 1	0	0	0
EAG-OSS-ENG-DRG-JIF-100706	01	COMPLETED	Structural GA - PLN - Cable deck - Handrailing	Topside	Marc Myyndonckx	4-6-2020	23-7-2020	13-08-20	Code 2	2-09-20	7-09-20	7-05-21
EAG-OSS-ENG-DRG-JIF-100706	02	COMPLETED	Structural GA - PLN - Cable deck - Handrailing	Topside	Marc Myyndonckx	22-9-2020	30-11-2020	21-12-20	Code 2	16-03-21	21-03-21	7-05-21
EAG-OSS-ENG-DRG-JIF-100706	03	APPROVED	Structural GA - PLN - Cable deck - Handrailing	Topside	Marc Myyndonckx	5-4-2021	7-5-2021	28-05-21	Code 1	25-06-21	0	0
EAG-OSS-ENG-DRG-JIF-100706	04	ACTIVE	Structural GA - PLN - Cable deck - Handrailing	Topside	Marc Myyndonckx	15-7-2021	25-2-2022	18-03-22	Code 2	17-03-22	22-03-22	0
EAG-OSS-ENG-DRG-JIF-100707	01	COMPLETED	Structural GA - PLN - Main deck - Handrailing	Topside	Marc Myyndonckx	4-6-2020	23-7-2020	13-08-20	Code 2	2-09-20	7-09-20	7-05-21
EAG-OSS-ENG-DRG-JIF-100707	02	COMPLETED	Structural GA - PLN - Main deck - Handrailing	Topside	Marc Myyndonckx	22-9-2020	30-11-2020	21-12-20	Code 2	16-03-21	21-03-21	7-05-21
EAG-OSS-ENG-DRG-JIF-100707	03	COMPLETED	Structural GA - PLN - Main deck - Handrailing	Topside	Marc Myyndonckx	5-4-2021	7-5-2021	28-05-21	Code 2	25-06-21	30-06-21	22-10-21
EAG-OSS-ENG-DRG-JIF-100707	04	ACTIVE	Structural GA - PLN - Main deck - Handrailing	Topside	Marc Myyndonckx	15-7-2021	22-10-2021	12-11-21	Code 2	17-03-22	22-03-22	0
EAG-OSS-ENG-DRG-JIF-100708	01	COMPLETED	Structural GA - PLN - Utility deck 1 - Handrailing	Topside	Marc Myyndonckx	4-6-2020	23-7-2020	13-08-20	Code 2	2-09-20	7-09-20	7-05-21
EAG-OSS-ENG-DRG-JIF-100708	02	COMPLETED	Structural GA - PLN - Utility deck 1 - Handrailing	Topside	Marc Myyndonckx	22-9-2020	30-11-2020	21-12-20	Code 2	16-03-21	21-03-21	7-05-21
EAG-OSS-ENG-DRG-JIF-100708	03	COMPLETED	Structural GA - PLN - Utility deck 1 - Handrailing	Topside	Marc Myyndonckx	5-4-2021	7-5-2021	28-05-21	Code 2	25-06-21	30-06-21	22-10-21
EAG-OSS-ENG-DRG-JIF-100708	04	ACTIVE	Structural GA - PLN - Utility deck 1 - Handrailing	Topside	Marc Myyndonckx	15-7-2021	22-10-2021	12-11-21	Code 2	17-03-22	22-03-22	0
EAG-OSS-ENG-DRG-JIF-100709	01	COMPLETED	Structural GA - PLN - Utility deck 2 - Handrailing	Topside	Marc Myyndonckx	4-6-2020	23-7-2020	13-08-20	Code 2	2-09-20	7-09-20	7-05-21
EAG-OSS-ENG-DRG-JIF-100709	02	COMPLETED	Structural GA - PLN - Utility deck 2 - Handrailing	Topside	Marc Myyndonckx	22-9-2020	30-11-2020	21-12-20	Code 2	16-03-21	21-03-21	7-05-21
EAG-OSS-ENG-DRG-JIF-100709	03	COMPLETED	Structural GA - PLN - Utility deck 2 - Handrailing	Topside	Marc Myyndonckx							

EAG-OSS-ENG-DRG-JIF-101866	01	COMPLETED	Bayards P&ID - DIFFS	Topside	Jelle Timmers		1-3-2021	22-03-21	Code 2	25-03-21	30-03-21	26-08-21	
EAG-OSS-ENG-DRG-JIF-101866	02	COMPLETED	Bayards P&ID - DIFFS	Topside	Jelle Timmers		14-4-2021	26-8-2021	16-09-21	Code 2	7-10-21	12-10-21	22-02-22
EAG-OSS-ENG-DRG-JIF-101866	03	ACTIVE	Bayards P&ID - DIFFS	Topside	Jelle Timmers		27-10-2021	22-2-2022	15-03-22				
EAG-OSS-ENG-REP-JIF-101867	01	COMPLETED	Bayards Basis of Design - DIFFS	Topside	Jelle Timmers			1-12-2020	22-12-20	Code 2	25-03-21	30-03-21	30-08-21
EAG-OSS-ENG-REP-JIF-101867	02	COMPLETED	Bayards Basis of Design - DIFFS	Topside	Jelle Timmers		14-4-2021	1-3-2021	22-03-21	Code 2	25-03-21	30-03-21	30-08-21
EAG-OSS-ENG-REP-JIF-101867	03	COMPLETED	Bayards Basis of Design - DIFFS	Topside	Jelle Timmers		14-4-2021	30-8-2021	20-09-21	Code 3	6-10-21	11-10-21	8-03-22
EAG-OSS-ENG-REP-JIF-101867	04	ACTIVE	Bayards Basis of Design - DIFFS	Topside	Jelle Timmers		26-10-2021	8-3-2022	29-03-22				
EAG-OSS-ENG-DRG-JIF-101868	01	COMPLETED	Bayards General arrangement – General layout	Topside	Jelle Timmers		1-3-2021	22-03-21	Code 2	21-04-21	26-04-21	3-09-21	
EAG-OSS-ENG-DRG-JIF-101868	02	COMPLETED	Bayards General arrangement – General layout	Topside	Jelle Timmers		11-5-2021	3-9-2021	24-09-21	Code 2	18-10-21	23-10-21	7-12-21
EAG-OSS-ENG-DRG-JIF-101868	03	APPROVED	Bayards General arrangement – General layout	Topside	Jelle Timmers		7-12-2021	7-12-2021	28-12-21	Code 1	21-02-22		
EAG-OSS-ENG-DRG-JIF-101869	01	APPROVED	Bayards General arrangement – Construction	Topside	Jelle Timmers		29-7-2021	19-08-21	Code 1	21-04-21			
EAG-OSS-ENG-DRG-JIF-101869	02	APPROVED	Bayards General arrangement – Construction	Topside	Jelle Timmers		11-5-2021	3-9-2021	24-09-21	Code 1	12-10-21		
EAG-OSS-ENG-DRG-JIF-101869	02	INFORMATION	502-510 Bayards General Arrangement Construction Views + Details	Topside	Jelle Timmers		1-11-2021	3-9-2021	24-09-21	Code 4	7-10-21	12-10-21	
EAG-OSS-ENG-DRG-JIF-101870	01	COMPLETED	Bayards General arrangement – Interface points	Topside	Jelle Timmers		1-3-2021	22-03-21	Code 3	21-04-21	26-04-21	3-09-21	
EAG-OSS-ENG-DRG-JIF-101870	02	INFORMATION	Bayards General arrangement – Interface points	Topside	Jelle Timmers		11-5-2021	3-9-2021	24-09-21	Code 4	18-10-21	23-10-21	
EAG-OSS-ENG-REP-JIF-101871	01	COMPLETED	Bayards Basis of Structural Design	Topside	Jelle Timmers		13-11-2020	4-12-20		4-12-20	9-12-20	4-12-21	
EAG-OSS-ENG-REP-JIF-101871	02	ACTIVE	Bayards Basis of Structural Design	Topside	Jelle Timmers		24-12-2020	16-2-2021	9-03-21	Code 2	6-12-21	11-12-21	
EAG-OSS-ENG-CAL-JIF-101872	01	COMPLETED	Bayards Aluminium Helideck – Structural calculations	Topside	Frenc van den Hove		1-12-2020	22-12-20	Code 3	21-04-21	26-04-21	15-06-21	
EAG-OSS-ENG-CAL-JIF-101872	02	COMPLETED	Bayards Aluminium Helideck – Structural calculations	Topside	Frenc van den Hove		11-5-2021	1-3-2021	22-03-21	Code 3	21-04-21	26-04-21	15-06-21
EAG-OSS-ENG-CAL-JIF-101872	03	ACTIVE	Bayards Aluminium Helideck – Structural calculations	Topside	Frenc van den Hove		11-5-2021	15-6-2021	6-07-21	Code 4	24-08-21	26-08-21	
EAG-OSS-ENG-MAN-JIF-101957	01	ACTIVE	Operating and Maintenance Manual Helideck	Topside	Frederik Jochems								
EAG-OSS-ENG-MAN-JIF-101958	01	ACTIVE	Operating and Maintenance Manual Helideck	Topside	Frederik Jochems								
EAG-OSS-ENG-DAT-JIF-101959	01	ACTIVE	Manufacturer Data Record	Topside	Jelle Timmers								
EAG-OSS-HSE-PLN-JIF-101960	01	APPROVED	Bayards HSE plan	Topside	Jelle Timmers		9-11-2021	30-11-21	Code 1	16-12-21			
EAG-OSS-QUA-PLN-JIF-101961	01	COMPLETED	Bayards Quality Plan	Topside	Sam Dierckx		28-6-2021	19-07-21	Code 3	4-08-21	9-08-21	3-09-21	
EAG-OSS-QUA-PLN-JIF-101961	02	COMPLETED	Bayards Quality Plan	Topside	Sam Dierckx		24-8-2021	3-9-2021	24-09-21	Code 2	30-09-21	5-10-21	17-11-21
EAG-OSS-QUA-PLN-JIF-101961	03	APPROVED	Bayards Quality Plan	Topside	Sam Dierckx		20-10-2021	17-11-2021	8-12-21	Code 3	1-12-21		
EAG-OSS-QUA-ITP-JIF-101962	01	COMPLETED	Bayards Inspection and Test Plan	Topside	Sam Dierckx		24-8-2021	28-12-21	Code 1	4-08-21	9-08-21	3-09-21	
EAG-OSS-QUA-ITP-JIF-101962	02	COMPLETED	Bayards Inspection and Test Plan	Topside	Sam Dierckx		24-8-2021	3-9-2021	24-09-21	Code 3	30-09-21	5-10-21	17-11-21
EAG-OSS-QUA-ITP-JIF-101962	03	APPROVED	Bayards Inspection and Test Plan	Topside	Sam Dierckx		20-10-2021	17-11-2021	8-12-21	Code 1	1-12-21		
EAG-OSS-QUA-PRO-JIF-101963	01	COMPLETED	Bayards NCR procedure	Topside	Sam Dierckx		9-11-2021	30-11-21	Code 2	9-12-21	14-12-21	17-12-21	
EAG-OSS-QUA-PRO-JIF-101963	02	APPROVED	Bayards NCR procedure	Topside	Sam Dierckx		29-12-2021	17-12-2021	7-01-22	Code 1	22-02-22		
EAG-OSS-QUA-PLN-JIF-101964	01	COMPLETED	Bayards Welding Plan	Topside	Sam Dierckx		28-6-2021	19-07-21	Code 3	4-08-21	9-08-21	3-09-21	
EAG-OSS-QUA-PLN-JIF-101964	02	COMPLETED	Bayards Welding Plan	Topside	Sam Dierckx		24-8-2021	3-9-2021	24-09-21	Code 2	30-09-21	5-10-21	17-12-21
EAG-OSS-QUA-PRO-JIF-101964	01	APPROVED	Bayards Welding Procedure Approval Record	Topside	Sam Dierckx		20-10-2021	17-12-2021	7-01-22	Code 3	23-02-22		
EAG-OSS-QUA-PRO-JIF-101964	02	COMPLETED	Bayards Welding Procedure Approval Record	Topside	Sam Dierckx		24-8-2021	28-12-21	Code 3	4-08-21	9-08-21	3-09-21	
EAG-OSS-QUA-PRO-JIF-101965	02	APPROVED	Bayards Welding Procedure Approval Record	Topside	Sam Dierckx		24-8-2021	3-9-2021	24-09-21	Code 1	30-09-21		
EAG-OSS-QUA-REG-JIF-101966	01	ACTIVE	Bayards List of qualified welders	Topside	Sam Dierckx								
EAG-OSS-QUA-PRO-JIF-101967	01	COMPLETED	Bayards NDT Procedures	Topside	Sam Dierckx		28-6-2021	19-07-21	Code 3	4-08-21	9-08-21	3-09-21	
EAG-OSS-QUA-PRO-JIF-101967	02	COMPLETED	Bayards NDT Procedures	Topside	Sam Dierckx		24-8-2021	3-9-2021	24-09-21	Code 3	30-09-21	5-10-21	9-12-21
EAG-OSS-QUA-PRO-JIF-101967	03	APPROVED	Bayards NDT Procedures	Topside	Sam Dierckx		20-10-2021	9-12-2021	30-12-21	Code 1	31-12-21		
EAG-OSS-QUA-REG-JIF-101968	01	ACTIVE	Bayards List of qualified NDT technicians	Topside	Sam Dierckx								
EAG-OSS-QUA-PRO-JIF-101969	01	COMPLETED	Bayards Bolting Procedure	Topside	Sam Dierckx		21-5-2021	11-06-21	Code 3	24-06-21	29-06-21	30-06-21	
EAG-OSS-QUA-PRO-JIF-101969	02	COMPLETED	Bayards Bolting Procedure	Topside	Sam Dierckx		14-7-2021	30-6-2021	21-07-21	Code 3	10-09-21	15-09-21	9-12-21
EAG-OSS-QUA-PRO-JIF-101969	03	APPROVED	Bayards Bolting Procedure	Topside	Sam Dierckx		30-9-2021	9-12-2021	30-12-21	Code 1	31-12-21		
EAG-OSS-QUA-PRO-JIF-101970	01	COMPLETED	Bayards Painting procedure Helideck	Topside	Sam Dierckx		28-6-2021	19-07-21	Code 3	4-08-21	9-08-21	9-12-21	
EAG-OSS-QUA-PRO-JIF-101970	02	ACTIVE	Bayards Painting procedure Helideck	Topside	Sam Dierckx		24-8-2021	9-12-2021	30-12-21	Code 3	31-12-21	3-01-22	
EAG-OSS-QUA-PRO-JIF-101971	01	COMPLETED	Factory Acceptance Test Procedure Helideck	Topside	Sam Dierckx		9-11-2021	30-11-21	Code 3	7-12-21	12-12-21	4-01-22	
EAG-OSS-QUA-PRO-JIF-101971	02	ACTIVE	Factory Acceptance Test Procedure Helideck	Topside	Sam Dierckx		27-12-2021	4-1-2022	25-01-22	Code 2	3-02-22	5-03-22	
EAG-OSS-QUA-REP-AD000018	01	ACTIVE	Factory Acceptance Test Report Helideck	Topside	Frenc van den Hove		8-3-2022	29-03-22					
EAG-OSS-ENG-CAL-JIF-101972	01	ACTIVE	Calculations Aluminium Connections	Topside	Frenc van den Hove								
EAG-OSS-ENG-CAL-JIF-101973	01	COMPLETED	Helideck Lifting calculations	Topside	Frenc van den Hove		19-8-2021	9-09-21	Code 2	4-11-21	9-11-21	24-11-21	
EAG-OSS-ENG-CAL-JIF-101974	01	COMPLETED	Helideck Transport calculations	Topside	Frenc van den Hove		19-8-2021	9-09-21	Code 2	4-11-21	9-11-21	24-11-21	
EAG-OSS-ENG-DRG-JIF-101975	01	COMPLETED	General Arrangement Marking Plan	Topside	Jelle Timmers		3-9-2021	24-09-21	Code 2	21-10-21	26-10-21	7-12-21	
EAG-OSS-ENG-DRG-JIF-101975	02	APPROVED	General Arrangement Marking Plan	Topside	Jelle Timmers		10-11-2021	7-12-2021	28-12-21	Code 1	5-01-22		
EAG-OSS-ENG-DRG-JIF-101976	01	VOID	General Arrangement Marking Plan	Topside	Jelle Timmers				VOID				
EAG-OSS-ENG-DRG-JIF-101977	01	VOID	General Arrangement Marking Plan	Topside	Jelle Timmers				VOID				
EAG-OSS-ENG-DRG-JIF-101978	01	VOID	General Arrangement Walkway and Stairs Plan	Topside	Jelle Timmers				VOID				
EAG-OSS-ENG-DRG-JIF-101979	01	COMPLETED	P&ID Drain	Topside	Jelle Timmers		4-8-2021	25-08-21	Code 2	14-09-21	19-09-21	17-12-21	
EAG-OSS-ENG-DRG-JIF-101979	02	COMPLETED	P&ID Drain	Topside	Jelle Timmers		4-10-2021	17-12-2021	7-01-22	Code 2	26-01-22	31-01-22	3-03-22
EAG-OSS-ENG-DRG-JIF-101979	03	APPROVED	P&ID Drain	Topside	Jelle Timmers		15-2-2022	3-3-2022	24-03-22	Code 1	11-03-22		
EAG-OSS-ENG-DAT-JIF-101980	01	INFORMATION	Helideck - Datasheets lighting	Topside	Jelle Timmers		12-4-2021	3-05-21	Code 4	16-11-21			
EAG-OSS-ENG-DAT-JIF-101981	01	ACTIVE	Bayards Datasheets fire fighting equipment (other than DIFFS)	Topside	Jelle Timmers		3-8-2021	24-08-21	Code 2	21-10-21	26-10-21		
EAG-OSS-ENG-DRG-JIF-101982	01	ACTIVE	Cable termination drawing Helideck Junction Boxes	Topside	Jelle Timmers								
EAG-OSS-ENG-DAT-JIF-101983	01	ACTIVE	Helideck - Datasheets Fire and Rescue Equipment	Topside	Jelle Timmers		12-4-2021	3-05-21	Code 3	18-05-21	23-05-21		
EAG-OSS-ENG-DRG-JIF-101984	01	ACTIVE	General Arrangement DIFFS Helideck	Topside	Jelle Timmers		24-11-2021	15-12-21	Code 2	14-12-21	19-12-21		
EAG-OSS-ENG-DAT-JIF-101985	01	ACTIVE	Datasheets DIFFS components Helideck	Topside	Jelle Timmers		9-9-2021	30-09-21	Code 2	8-10-21	13-10-21		
EAG-OSS-ENG-DRG-JIF-101986	01	COMPLETED	Electrical Drawings DIFFS Helideck	Topside	Jelle Timmers		9-9-2021	30-09-21	Code 2	21-10-21	26-10-21	14-12-22	
EAG-OSS-ENG-DRG-JIF-101986	02	APPROVED	Electrical Drawings DIFFS Helideck	Topside	Jelle Timmers		10-11-2021	14-12-2022	4-01-23	Code 1	26-01-22		
EAG-OSS-ENG-DRG-JIF-101986	03	ACTIVE	Electrical Drawings DIFFS Helideck	Topside	Jelle Timmers		15-2-2022	4-2-2022	25-02-22	Code 2	28-02-22	5-03-22	
EAG-OSS-QUA-ITP-JIF-101987	01	ACTIVE	Inspection and Test Plan DIFFS	Topside	Sam Dierckx		22-9-2021	13-10-21	Code 3	22-10-21	27-10-21		
EAG-OSS-QUA-ITP-JIF-101988	01	COMPLETED	Factory Acceptance Test Procedure DIFFS Helideck	Topside	Sam Dierckx		17-12-2021	7-01-22	Code 2	1-02-22	6-02-22	3-03-22	
EAG-OSS-QUA-ITP-JIF-101988	02	ACTIVE	Factory Acceptance Test Procedure DIFFS Helideck	Topside	Sam Dierckx		21-2-2022	3-3-2022	24-03-22				
EAG-OSS-ENG-MAN-JIF-101989	01	ACTIVE	Installation Manual DIFFS	Topside	Frederik Jochems								
EAG-OSS-ENG-MAN-JIF-101990	01	ACTIVE	Operating and Maintenance Manual DIFFS	Topside	Frederik Jochems		9-2-2022	2-03-22	Code 3	3-03-22	8-03-22		
EAG-OSS-ENG-DRG-JIF-101991	01	VOID	General Arrangement Lighting Control Panel	Topside	Jelle Timmers				VOID				
EAG-OSS-ENG-DRG-JIF-101992	01	VOID	Interconnection Block Diagram Lighting Control Panel	Topside	Jelle Timmers				VOID				
EAG-OSS-ENG-DRG-JIF-101993	01	VOID	Internal Wiring Diagram Lighting Control Panel	Topside	Jelle Timmers				VOID				
EAG-OSS-ENG-DAT-JIF-101994	01	ACTIVE	Bayards Datasheets miscellaneous equipment	Topside	Jelle Timmers		3-8-2021	24-08-21	Code 2	5-11-21	10-11-21		
EAG-OSS-ENG-CAL-JIF-AD000020	01	APPROVED	Bayards Structural Calculation of walkway system	Topside	Frenc van den Hove		20-8-2021	10-09-21	Code 1	29-09-21			
EAG-OSS-ENG-CAL-JIF-AD000003	01	INFORMATION	Bayards Structural Joint Calculation	Topside	Frenc van den Hove		6-8-2021	27-08-21	Code 4	14-10-21			
EAG-OSS-ENG-REP-JIF-AD000018	01	INFORMATION	Bayards Frangibility Report	Topside	Jelle Timmers				Code 4	5-01-22	10-01-22		
EAG-OSS-ENG-STT-JIF-AD000001	01	COMPLETED	Helideck Suitability Statement	Topside	Steffen Bechtel		6-9-2021	27-09-21	Code 2	23-09-21	28-09-21	29-09-21	
EAG-OSS-ENG-STT-JIF-AD000001	02	COMPLETED	Helideck Suitability Statement	Topside	Steffen Bechtel		13-10-2021	29-09-2021	20-10-21	Code 2	2-12-21	7-12-21	1-02-22
EAG-OSS-ENG-STT-JIF-AD000001	03	ACTIVE	Helideck Suitability Statement	Topside	Steffen Bechtel		22-12-2021	1-2-2022	Code 2	21-02-22	26-02-22		
EAG-OSS-ENG-DRG-JIF-AD000008	01	ACTIVE	Lifting Plan Helideck	Topside	Jelle Timmers		28-9-2021	19-10-21	Code 2	8-10-21	11-10-21		
EAG-OSS-QUA-ITP-JIF-AD000002	01	ACTIVE	Helideck Piping ITP	Topside	Sam Dierckx		26-3-2022	16-03-22	Code 3	11-03-22	16-03-22		
EAG-OSS-QUA-PRO-JIF-AD000021	01	ACTIVE	Coating Procedure Helideck Piping	Topside	Sam Dierckx		3-2-2022	24-02-22	Code 3	14-02-22	19-02-22		
EAG-OSS-QUA-PRO-JIF-AD000022	01	ACTIVE	Hydrotest Procedure Helideck	Topside	Sam Dierckx		4-2-2022	25-02-22	Code 3	17-02-22	22-02-22		
EAG-OSS-MEC-													

EAG-OSS-ENG-DRG-JIF-100900	02	COMPLETED	Grouting System GA and details	Jacket	Wim Dillen	30-8-2020	9-9-2020	30-09-20	Code 2	8-10-20	13-10-20	14-10-20
EAG-OSS-ENG-DRG-JIF-100900	03	COMPLETED	Grouting System GA and details	Jacket	Wim Dillen	28-10-2020	19-10-2020	9-11-20	Code 2	12-11-20	17-11-20	16-11-20
EAG-OSS-ENG-DRG-JIF-100900	04	COMPLETED	Grouting System GA and details	Jacket	Wim Dillen	2-12-2020	16-11-2020	7-12-20	Code 2	4-12-20	9-12-20	7-12-20
EAG-OSS-ENG-DRG-JIF-100900	05	COMPLETED	Grouting System GA and details	Jacket	Wim Dillen	24-12-2020	2-12-2020	23-12-20		9-12-20	14-12-20	11-12-20
EAG-OSS-ENG-DRG-JIF-100900	06	COMPLETED	Grouting System GA and details	Jacket	Wim Dillen	29-12-2020	11-12-2020	1-01-21	Code 2	18-01-21	23-01-21	8-02-21
EAG-OSS-ENG-DRG-JIF-100900	07	COMPLETED	Grouting System GA and details	Jacket	Wim Dillen	7-2-2021	16-4-2021	7-05-21	Code 2	24-05-21	29-05-21	7-06-21
EAG-OSS-ENG-DRG-JIF-100900	08	ACTIVE	Grouting System GA and details	Jacket	Wim Dillen	13-6-2021	4-10-2021	25-10-21				
EAG-OSS-ENG-DRG-JIF-100901	01	COMPLETED	Pile gripper GA	Jacket	Wim Dillen	21-8-2020	17-7-2020	7-08-20	Code 2	10-09-20	15-09-20	26-11-20
EAG-OSS-ENG-DRG-JIF-100901	02	COMPLETED	Pile gripper GA	Jacket	Wim Dillen	30-9-2020	6-10-2020	27-10-20	Code 2	26-11-20	1-12-20	19-01-21
EAG-OSS-ENG-DRG-JIF-100901	03	COMPLETED	Pile gripper GA	Jacket	Wim Dillen	16-12-2020	7-12-2020	28-12-20	Code 3	18-03-21	23-03-21	12-04-21
EAG-OSS-ENG-DRG-JIF-100901	04	COMPLETED	Pile gripper GA	Jacket	Wim Dillen	7-4-2021	16-2-2021	9-03-21	Code 3	18-03-21	23-03-21	12-04-21
EAG-OSS-ENG-DRG-JIF-100901	04	COMPLETED	Pile gripper GA	Jacket	Wim Dillen	7-4-2021	16-2-2021	9-03-21	Code 2	26-07-21	31-07-21	22-08-21
EAG-OSS-ENG-SPE-JIF-100903	01	COMPLETED	Pile Gripper Specification	Jacket	Frenc van den Hove	9-6-2020	25-6-2020	1-07-20	Code 2	27-08-20	27-01-21	
EAG-OSS-ENG-SPE-JIF-100903	02	COMPLETED	Pile Gripper Specification	Jacket	Frenc van den Hove	16-9-2020	27-1-2021	17-02-21	Code 2	20-05-21	25-05-21	28-06-21
EAG-OSS-ENG-SPE-JIF-100903	03	COMPLETED	Pile Gripper Specification	Jacket	Frenc van den Hove	9-6-2021	28-6-2021	19-07-21	Code 2	4-01-22	9-01-22	2-03-22
EAG-OSS-ENG-SPE-JIF-100903	04	ACTIVE	Pile Gripper Specification	Jacket	Frenc van den Hove	24-1-2022	2-3-2022	23-03-22				
EAG-OSS-ENG-TEC-JIF-100904	01	COMPLETED	Grout line below cellar deck	Jacket	Frenc van den Hove		16-4-2021	7-05-21	Code 2	25-06-21	30-06-21	29-06-21
TASK 12.2 SECONDARY STEEL AND AUXILIARY ELEMENTS												
EAG-OSS-ENG-CAL-JIF-100950	01	ACTIVE	Connection of anodes and cable trays to the jacket (OES)	Jacket	Frenc van den Hove		3-6-2021	24-06-21	Code 3	6-07-21	21-07-21	
EAG-OSS-ENG-TEC-JIF-AD00002	01	COMPLETED	Pile sleeve appearance check for pile drive accelerations	Jacket	Frenc van den Hove		17-9-2021	8-10-21	Code 3	26-10-21	31-10-21	4-02-22
EAG-OSS-ENG-TEC-JIF-AD00002	02	ACTIVE	Pile sleeve appearance check for pile drive accelerations	Jacket	Frenc van den Hove	15-11-2021	4-2-2022	29-02-22				
EAG-OSS-ENG-TEC-JIF-AD00003	01	COMPLETED	ICCP at pile sleeve & Grout line in leg	Jacket	Frenc van den Hove		20-12-2021	10-01-22	Code 3	24-01-22	29-01-22	4-02-22
EAG-OSS-ENG-TEC-JIF-AD00003	02	VOID	ICCP at pile sleeve & Grout line in leg	Jacket	Frenc van den Hove	13-2-2022	4-2-2022	25-02-22	VOID			
TASK 12.3 CORROSION PROTECTION DETAILED ANALYSIS												
EAG-OSS-ENG-DRG-JIF-101001	01	COMPLETED	Coating GA	Jacket	Wim Dillen	4-8-2020	7-7-2021	28-07-21	Code 2	9-08-21	14-08-21	20-08-21
EAG-OSS-ENG-DRG-JIF-101001	02	COMPLETED	Coating GA	Jacket	Wim Dillen	29-8-2021	15-7-2021	5-08-21		16-12-21	21-12-21	16-12-21
EAG-OSS-ENG-DRG-JIF-101001	03	COMPLETED	Coating GA	Jacket	Wim Dillen	5-1-2022	5-8-2021	26-08-21		16-12-21	21-12-21	16-12-21
EAG-OSS-ENG-DRG-JIF-101001	04	COMPLETED	Coating GA	Jacket	Wim Dillen	5-1-2022	20-8-2021	10-09-21		16-12-21	21-12-21	16-12-21
EAG-OSS-ENG-DRG-JIF-101001	05	COMPLETED	Coating GA	Jacket	Wim Dillen	5-1-2022	13-9-2021	4-10-21	Code 2	16-12-21	21-12-21	1-02-22
EAG-OSS-ENG-DRG-JIF-101001	06	COMPLETED	Coating GA	Jacket	Wim Dillen	5-1-2022	1-2-2022	22-02-22	Code 2	28-02-22	5-03-22	3-03-22
EAG-OSS-ENG-DRG-JIF-101001	07	ACTIVE	Coating GA	Jacket	Wim Dillen	20-3-2022	3-3-2022	24-03-22				
EAG-OSS-ENG-DRG-JIF-101002	01	APPROVED	Cathodic Protection GA Isometric View Jacket	Jacket	Wim Dillen	31-8-2020	30-11-2020	21-12-20	Code 1	12-03-21		
EAG-OSS-ENG-DRG-JIF-101002	02	COMPLETED	Cathodic Protection GA Isometric View Jacket	Jacket	Wim Dillen	1-4-2021	5-8-2021	26-08-21	Code 3	27-07-21	1-08-21	5-08-21
EAG-OSS-ENG-DRG-JIF-101002	03	COMPLETED	Cathodic Protection GA Isometric View Jacket	Jacket	Wim Dillen	16-8-2021	5-8-2021	26-08-21	Code 2	31-12-21	5-01-22	20-01-22
EAG-OSS-ENG-DRG-JIF-101002	04	ACTIVE	Cathodic Protection GA Isometric View Jacket	Jacket	Wim Dillen	20-12-2021	20-1-2022	29-02-22				
EAG-OSS-ENG-SPE-JIF-101004	01	COMPLETED	Technical Specification Coating Jacket	Jacket	Thomas McKinlay	4-5-2020	16-6-2020	7-07-20	Code 3	24-06-20	29-06-20	2-02-21
EAG-OSS-ENG-SPE-JIF-101004	02	COMPLETED	Technical Specification Coating Jacket	Jacket	Thomas McKinlay	14-7-2020	2-2-2021	23-02-21	Code 3	17-02-21	22-02-21	19-03-21
EAG-OSS-ENG-SPE-JIF-101004	03	COMPLETED	Technical Specification Coating Jacket	Jacket	Thomas McKinlay	9-3-2021	19-3-2021	9-04-21	Code 2	26-03-21	31-03-21	30-03-21
EAG-OSS-ENG-SPE-JIF-101004	04	APPROVED	Technical Specification Coating Jacket	Jacket	Thomas McKinlay	15-4-2021	30-3-2021	20-04-21	Code 1	18-05-21		
EAG-OSS-ENG-SPE-JIF-101004	05	APPROVED	Technical Specification Coating Jacket	Jacket	Thomas McKinlay	7-6-2021	18-6-2021	9-07-21	Code 1	5-01-22		
EAG-OSS-QUA-PRO-JIF-101005	01	COMPLETED	Coating Submerged Welds Procedure Jacket	Jacket	Thomas McKinlay	30-11-2020	26-11-2020	17-12-20	Code 3	3-12-20	8-12-20	1-12-20
EAG-OSS-QUA-PRO-JIF-101005	02	COMPLETED	Coating Submerged Welds Procedure Jacket	Jacket	Thomas McKinlay	23-1-2021	1-2-2021	22-12-20	Code 2	19-02-21	24-02-21	2-03-21
EAG-OSS-QUA-PRO-JIF-101005	03	COMPLETED	Coating Submerged Welds Procedure Jacket	Jacket	Thomas McKinlay	11-3-2021	2-3-2021	23-03-21	Code 3	25-03-21	30-03-21	26-03-21
EAG-OSS-QUA-PRO-JIF-101005	04	APPROVED	Coating Submerged Welds Procedure Jacket	Jacket	Thomas McKinlay	14-4-2021	26-3-2021	16-04-21	Code 1	13-04-21		
EAG-OSS-QUA-PRO-JIF-101006	01	COMPLETED	Coating Repair Procedure	Topside/Jacket	Thomas McKinlay	14-12-2020	4-01-21	Code 3	19-02-21	24-02-21	25-02-21	
EAG-OSS-QUA-PRO-JIF-101006	02	APPROVED	Coating Repair Procedure	Topside/Jacket	Thomas McKinlay	11-3-2021	25-2-2021	18-03-21	Code 1	3-03-21		
EAG-OSS-ENG-DRG-JIF-AD00023	01	COMPLETED	Indication Coating Test Zone	Topside	Marc Myndendonck	3-2-2022	24-02-22	24-02-22	Code 2	17-02-22	22-02-22	22-02-22
EAG-OSS-ENG-DRG-JIF-AD00023	02	APPROVED	Indication Coating Test Zone	Topside	Marc Myndendonck	22-2-2022	15-03-22	Code 1	14-03-22			
TASK 12.4 CONDITION MONITORING DESIGN												
EAG-OSS-ENG-SPE-JIF-101050	01	COMPLETED	Condition Monitoring System	Topside	Pieter De Visch	31-5-2021	21-06-21	Code 3	6-07-21	11-07-21	7-09-21	
EAG-OSS-ENG-SPE-JIF-101050	02	APPROVED	Condition Monitoring System	Topside	Pieter De Visch	26-7-2021	7-9-2021	28-09-21	Code 1	22-10-21		
EAG-OSS-ENG-SPE-JIF-101051	01	VOID	OSS Condition Monitoring System Functional Description	Topside	Pieter De Visch			VOID				
EAG-OSS-ENG-DRG-JIF-101052	01	VOID	OSS Condition Monitoring System Layout	Topside	Pieter De Visch			VOID				
EAG-OSS-ENG-DRG-JIF-101053	01	VOID	OSS Condition Monitoring System Cable Diagram	Topside	Pieter De Visch			VOID				
EAG-OSS-ENG-DRG-JIF-101054	01	APPROVED	OSS Condition Monitoring System Connection Diagram	Topside	Pieter De Visch		4-10-2021	25-10-21	Code 1	22-10-21		
EAG-OSS-ENG-REG-JIF-101055	01	VOID	OSS CMS Sensor list	Topside	Pieter De Visch			VOID				
EAG-OSS-ENG-DRG-JIF-101056	01	VOID	OSS CMS Sensor Layout Drawing	Topside	Pieter De Visch			VOID				
EAG-OSS-ENG-DRG-JIF-101057	01	VOID	OSS CMS Detailed Panel Diagram	Topside	Pieter De Visch			VOID				
Inter Array Cable												
EAG-OSS-ENG-DRG-JIF-101100	01	COMPLETED	Hang-off flange drawings	Jacket	Wim Dillen	15-9-2020	17-11-2020	8-12-20	Code 2	18-02-21	23-02-21	19-02-21
EAG-OSS-ENG-DRG-JIF-101100	02	COMPLETED	Hang-off flange drawings	Jacket	Wim Dillen	10-3-2021	22-1-2021	12-02-21	Code 2	18-02-21	23-02-21	19-02-21
EAG-OSS-ENG-DRG-JIF-101100	03	COMPLETED	Hang-off flange drawings	Jacket	Wim Dillen	10-3-2021	19-2-2021	12-03-21	Code 2	25-06-21	30-06-21	30-06-21
EAG-OSS-ENG-DRG-JIF-101100	04	COMPLETED	Hang-off flange drawings	Jacket	Wim Dillen	15-7-2021	6-7-2021	27-07-21	Code 2	18-08-21	23-08-21	30-09-21
EAG-OSS-ENG-DRG-JIF-101100	05	COMPLETED	Hang-off flange drawings	Jacket	Wim Dillen	7-9-2021	12-7-2021	2-08-21	Code 2	18-08-21	23-08-21	30-09-21
EAG-OSS-ENG-DRG-JIF-101100	06	COMPLETED	Hang-off flange drawings	Jacket	Wim Dillen	7-9-2021	5-10-2021	26-10-21	Code 2	22-10-21	27-10-21	22-10-21
EAG-OSS-ENG-DRG-JIF-101100	07	ACTIVE	Hang-off flange drawings	Jacket	Wim Dillen	11-11-2021	22-10-2021	12-11-21				
EAG-OSS-ENG-DRG-JIF-101101	01	COMPLETED	J-Tube arrangement and bellmouth flange drawings	Jacket	Wim Dillen	25-9-2020	22-9-2020	13-10-20	Code 2	26-10-20	31-10-20	28-10-20
EAG-OSS-ENG-DRG-JIF-101101	02	COMPLETED	J-Tube arrangement and bellmouth flange drawings	Jacket	Wim Dillen	15-11-2020	28-10-2020	18-11-20	Code 2	16-11-20	21-11-20	23-11-20
EAG-OSS-ENG-DRG-JIF-101101	03	COMPLETED	J-Tube arrangement and bellmouth flange drawings	Jacket	Wim Dillen	6-12-2020	30-10-2020	20-11-20	Code 2	23-04-21	28-04-21	3-06-21
EAG-OSS-ENG-DRG-JIF-101101	04	ACTIVE	J-Tube arrangement and bellmouth flange drawings	Jacket	Wim Dillen	13-5-2021	11-2-2022	4-03-22				
EAG-OSS-ENG-DRG-JIF-101101	05	COMPLETED	J-Tube arrangement and bellmouth flange drawings	Jacket	Wim Dillen	11-2-2021	4-03-21	Code 2	23-04-21	28-04-21	27-04-21	
EAG-OSS-ENG-DRG-JIF-101101	06	COMPLETED	J-Tube arrangement and bellmouth flange drawings	Jacket	Wim Dillen	13-5-2021	22-2-2021	15-03-21	Code 2	23-04-21	28-04-21	27-04-21
EAG-OSS-ENG-DRG-JIF-101101	07	COMPLETED	J-Tube arrangement and bellmouth flange drawings	Jacket	Wim Dillen	13-5-2021	7-4-2021	28-04-21	Code 2	23-04-21	28-04-21	27-04-21
EAG-OSS-ENG-DRG-JIF-101102	01	COMPLETED	Cellar Deck Pulling aids supporting structures drawings	Jacket	Wim Dillen	30-9-2020	26-1-2021	16-02-21	Code 3	17-02-21	22-02-21	23-02-21
EAG-OSS-ENG-DRG-JIF-101102	02	COMPLETED	Cellar Deck Pulling aids supporting structures drawings	Jacket	Wim Dillen	9-3-2021	11-2-2021	4-03-21	Code 3	17-02-21	22-02-21	23-02-21
EAG-OSS-ENG-DRG-JIF-101102	03	COMPLETED	Cellar Deck Pulling aids supporting structures drawings	Jacket	Wim Dillen	9-3-2021	23-2-2021	16-03-21	Code 2	10-03-21	15-03-21	11-03-21
EAG-OSS-ENG-DRG-JIF-101102	04	COMPLETED	Cellar Deck Pulling aids supporting structures drawings	Jacket	Wim Dillen	30-3-2021	11-3-2021	1-04-21	Code 2	24-03-21	29-03-21	7-04-21
EAG-OSS-ENG-DRG-JIF-101102	05	APPROVED	Cellar Deck Pulling aids supporting structures drawings	Jacket	Wim Dillen	13-4-2021	7-4-2021	28-04-21	Code 1	18-05-21		
EAG-OSS-ENG-DRG-JIF-101103	01	COMPLETED	IAC Bellmouth GA	Jacket	Tom Lesage	30-5-2021	24-8-2021	14-09-21	Code 2	25-11-21	30-11-21	2-03-22
EAG-OSS-ENG-REP-JIF-101104	01	APPROVED	IAC Bellmouth Design Report	Jacket	Tom Lesage	30-5-2021	9-12-2021	24-12-21	Code 1	13-01-22		
EAG-OSS-ENG-PRO-JIF-101105	01	COMPLETED	IAC Bellmouth Installation Procedure	Jacket	Tom Lesage	30-5-2021	3-12-2021	24-12-21	Code 2	13-01-22	18-01-22	

EAG-OSS-QUA-REG-IFJ-101153	02	COMPLETED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	6-10-2020	2-3-2021	23-03-21	Code 2	11-03-21	16-03-21	19-03-21
EAG-OSS-QUA-REG-IFJ-101153	03	COMPLETED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	31-3-2021	3-3-2021	24-03-21	Code 2	11-03-21	16-03-21	19-03-21
EAG-OSS-QUA-REG-IFJ-101153	04	APPROVED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	31-3-2021	19-3-2021	9-04-21	Code 1	26-03-21		
EAG-OSS-QUA-REG-IFJ-101153	05	APPROVED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	15-4-2021	26-3-2021	16-04-21	Code 1	28-04-21		
EAG-OSS-QUA-REG-IFJ-101153	06	APPROVED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	18-5-2021	21-5-2021	11-06-21	Code 1	28-06-21		
EAG-OSS-QUA-REG-IFJ-101153	07	COMPLETED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	17-6-2021	25-6-2021	16-07-21	Code 2	4-08-21	9-08-21	6-08-21
EAG-OSS-QUA-REG-IFJ-101153	08	APPROVED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	24-8-2021	11-8-2021	1-09-21	Code 1	1-09-21		
EAG-OSS-QUA-REG-IFJ-101153	09	COMPLETED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	21-9-2021	21-10-2021	11-11-21	Code 3	8-12-21	13-12-21	13-12-21
EAG-OSS-QUA-REG-IFJ-101153	10	COMPLETED	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	28-12-2021	29-11-2021	20-12-21	Code 3	8-12-21	13-12-21	13-12-21
EAG-OSS-QUA-REG-IFJ-101153	11	ACTIVE	Register of NDT Operators	Topside/Jacket	Aeiljolt Bouwhuis	28-12-2021	13-12-2021	3-01-22	Code 2	5-01-22	15-01-21	
EAG-OSS-QUA-REG-IFJ-101154	01	INFORMATION	Register of Qualified Welders	Topside/Jacket	Aeiljolt Bouwhuis	31-1-2020	4-9-2020	25-09-20	Information only	16-09-20	21-09-20	14-09-21
EAG-OSS-QUA-REG-IFJ-101154	02	INFORMATION	Register of Qualified Welders	Topside/Jacket	Aeiljolt Bouwhuis	6-10-2020	14-9-2020	5-10-20	Information only	16-09-20	21-09-20	28-09-20
EAG-OSS-QUA-REG-IFJ-101154	03	APPROVED	Register of Qualified Welders	Topside/Jacket	Aeiljolt Bouwhuis	6-10-2020	28-9-2020	19-10-20	Code 1	11-12-20	16-12-20	19-03-21
EAG-OSS-QUA-REG-IFJ-101154	04	APPROVED	Register of Qualified Welders	Topside/Jacket	Aeiljolt Bouwhuis	31-12-2020	19-3-2021	9-04-21	Code 1	26-03-21		
EAG-OSS-QUA-REG-IFJ-101154	05	APPROVED	Register of Qualified Welders	Topside/Jacket	Aeiljolt Bouwhuis	15-4-2021	23-4-2021	14-05-21	Code 1	24-05-21		
EAG-OSS-QUA-REG-IFJ-101154	06	APPROVED	Register of Qualified Welders	Topside/Jacket	Aeiljolt Bouwhuis	13-6-2021	30-6-2021	21-07-21	Code 1	6-08-21		
EAG-OSS-QUA-MET-IFJ-101155	01	COMPLETED	Topside Method statement Fabrication Offshore Decks	Topside	Aeiljolt Bouwhuis	1-6-2020	1-7-2020	22-07-20	Code 3	31-07-20	5-08-20	2-10-20
EAG-OSS-QUA-MET-IFJ-101155	02	ACTIVE	Topside Method statement Fabrication Offshore Decks	Topside	Aeiljolt Bouwhuis	20-8-2020	2-10-2020	23-10-20	Code 2	26-10-20	11-10-20	
EAG-OSS-QUA-REG-IFJ-101156	01	COMPLETED	List of qualified coating personnel	Topside/Jacket	Thomas McKinlay	31-7-2020	28-9-2020	19-10-20	Code 2	19-11-20	24-11-20	1-12-20
EAG-OSS-QUA-REG-IFJ-101156	02	APPROVED	List of qualified coating personnel	Topside/Jacket	Thomas McKinlay	9-12-2020	2-3-2021	23-03-21	Code 1	17-03-21		
EAG-OSS-QUA-REG-IFJ-101156	03	APPROVED	List of qualified coating personnel	Topside/Jacket	Thomas McKinlay	6-4-2021	11-3-2021	1-04-21	Code 1	17-03-21		
EAG-OSS-QUA-REG-IFJ-101157	01	APPROVED	List of certified coating inspectors	Topside/Jacket	Thomas McKinlay	22-3-2021	12-04-21	22-04-21	Code 1	28-04-21		
EAG-OSS-QUA-PRO-IFJ-101159	01	COMPLETED	Coating Procedure Topside	Topside	Thomas McKinlay	15-5-2020	24-6-2020	15-07-20	Code 3	30-07-20	4-08-20	3-09-20
EAG-OSS-QUA-PRO-IFJ-101159	02	COMPLETED	Coating Procedure Topside	Topside	Thomas McKinlay	19-8-2020	15-10-2020	5-11-20	Code 3	19-11-20	24-11-20	30-11-20
EAG-OSS-QUA-PRO-IFJ-101159	03	COMPLETED	Coating Procedure Topside	Topside	Thomas McKinlay	9-12-2020	30-11-2020	21-12-20	Code 3	11-12-20	16-12-20	14-12-20
EAG-OSS-QUA-PRO-IFJ-101159	04	COMPLETED	Coating Procedure Topside	Topside	Thomas McKinlay	31-12-2020	14-12-2020	4-01-21	Code 3	15-01-21	20-01-21	22-01-21
EAG-OSS-QUA-PRO-IFJ-101159	05	APPROVED	Coating Procedure Topside	Topside	Thomas McKinlay	4-2-2021	22-1-2021	12-02-21	Code 3	28-01-21	2-02-21	19-03-21
EAG-OSS-QUA-PRO-IFJ-101159	06	COMPLETED	Coating Procedure Topside	Topside	Thomas McKinlay	17-3-2021	19-3-2021	9-04-21	Code 1	31-03-21	5-04-21	1-04-21
EAG-OSS-QUA-PRO-IFJ-101159	07	APPROVED	Coating Procedure Topside	Topside	Thomas McKinlay	20-4-2021	1-4-2021	22-04-21	Code 1	23-04-21		
EAG-OSS-QUA-PRO-IFJ-101160	01	COMPLETED	Coating Procedure Jacket	Jacket	Thomas McKinlay	18-6-2020	24-6-2020	15-07-20	Code 3	30-07-20	4-08-20	3-09-20
EAG-OSS-QUA-PRO-IFJ-101160	02	APPROVED	Coating Procedure Jacket	Jacket	Thomas McKinlay	19-8-2020	27-1-2021	17-02-21	Code 1	9-03-21	14-03-21	19-03-21
EAG-OSS-QUA-PRO-IFJ-101160	03	APPROVED	Coating Procedure Jacket	Jacket	Thomas McKinlay	29-3-2021	19-3-2021	9-04-21	Code 1	23-04-21		
EAG-OSS-QUA-PRO-IFJ-101161	01	COMPLETED	Phased array procedure	Topside/Jacket	Aeiljolt Bouwhuis	1-6-2020	8-7-2020	29-07-20	Code 3	17-07-20	22-07-20	9-09-20
EAG-OSS-QUA-PRO-IFJ-101161	02	COMPLETED	Phased array procedure	Topside/Jacket	Aeiljolt Bouwhuis	6-8-2020	9-9-2020	30-09-20	Code 3	18-09-20	23-09-20	16-10-20
EAG-OSS-QUA-PRO-IFJ-101161	03	APPROVED	Phased array procedure	Topside/Jacket	Aeiljolt Bouwhuis	8-10-2020	16-10-2020	8-10-20	Code 3	6-11-20	2-11-20	10-12-20
EAG-OSS-QUA-PRO-IFJ-101161	04	COMPLETED	Phased array procedure	Topside/Jacket	Aeiljolt Bouwhuis	17-11-2020	10-12-2020	31-12-20	Code 2	17-12-20	22-12-20	22-12-20
EAG-OSS-QUA-PRO-IFJ-101161	05	APPROVED	Phased array procedure	Topside/Jacket	Aeiljolt Bouwhuis	6-1-2021	22-12-2020	12-01-21	Code 1	13-01-21		
EAG-OSS-QUA-PRO-IFJ-101162	01	COMPLETED	Temporary Attachments	Topside/Jacket	Aeiljolt Bouwhuis	30-6-2020	26-6-2020	17-07-20	Code 3	6-07-20	11-07-20	9-09-20
EAG-OSS-QUA-PRO-IFJ-101162	02	COMPLETED	Temporary Attachments	Topside/Jacket	Aeiljolt Bouwhuis	26-7-2020	9-9-2020	30-09-20	Code 3	18-09-20	23-09-20	30-09-20
EAG-OSS-QUA-PRO-IFJ-101162	03	COMPLETED	Temporary Attachments	Topside/Jacket	Aeiljolt Bouwhuis	8-10-2020	30-9-2020	21-10-20	Code 2	15-10-20	20-10-20	4-11-20
EAG-OSS-QUA-PRO-IFJ-101162	04	APPROVED	Temporary Attachments	Topside/Jacket	Aeiljolt Bouwhuis	4-11-2020	4-11-2020	25-11-20	Code 1	6-11-20		
EAG-OSS-QUA-PRO-IFJ-101163	01	COMPLETED	Fabrication of TKY Tubular joint connections	Topside/Jacket	Aeiljolt Bouwhuis	1-6-2020	18-6-2020	9-07-20	Code 3	6-07-20	11-07-20	23-09-20
EAG-OSS-QUA-PRO-IFJ-101163	02	COMPLETED	Fabrication of TKY Tubular joint connections	Topside/Jacket	Aeiljolt Bouwhuis	26-7-2020	23-9-2020	14-10-20	Code 3	25-11-20	30-11-20	27-11-20
EAG-OSS-QUA-PRO-IFJ-101163	03	APPROVED	Fabrication of TKY Tubular joint connections	Topside/Jacket	Aeiljolt Bouwhuis	15-12-2020	27-11-2020	18-12-20	Code 3	11-12-20		
EAG-OSS-QUA-PRO-IFJ-101164	01	COMPLETED	Tightening of bolts	Topside/Jacket	Aeiljolt Bouwhuis	1-6-2020	11-6-2020	2-07-20	Code 2	30-06-20	9-07-20	
EAG-OSS-QUA-PRO-IFJ-101164	02	COMPLETED	Tightening of bolts	Topside/Jacket	Aeiljolt Bouwhuis	20-7-2020	9-7-2020	30-07-20	Code 2	17-07-20	22-07-20	4-09-20
EAG-OSS-QUA-PRO-IFJ-101164	03	COMPLETED	Tightening of bolts	Topside/Jacket	Aeiljolt Bouwhuis	6-8-2020	4-9-2020	25-09-20	Code 2	16-09-20	21-09-20	23-09-20
EAG-OSS-QUA-PRO-IFJ-101164	04	APPROVED	Tightening of bolts	Topside/Jacket	Aeiljolt Bouwhuis	6-10-2020	23-9-2020	14-10-20	Code 1	2-10-20		
EAG-OSS-QUA-PRO-IFJ-101165	01	COMPLETED	Volumetric Weld Repairs and Superficial Repairs	Topside/Jacket	Aeiljolt Bouwhuis	1-6-2020	18-6-2020	9-07-20	Code 3	6-07-20	11-07-20	23-09-20
EAG-OSS-QUA-PRO-IFJ-101165	02	COMPLETED	Volumetric Weld Repairs and Superficial Repairs	Topside/Jacket	Aeiljolt Bouwhuis	26-7-2020	23-9-2020	14-10-20	Code 3	30-09-20	5-10-20	2-10-20
EAG-OSS-QUA-PRO-IFJ-101165	03	COMPLETED	Volumetric Weld Repairs and Superficial Repairs	Topside/Jacket	Aeiljolt Bouwhuis	20-10-2020	2-10-2020	23-10-20	Code 3	21-10-20	26-10-20	2-12-20
EAG-OSS-QUA-PRO-IFJ-101165	04	APPROVED	Volumetric Weld Repairs and Superficial Repairs	Topside/Jacket	Aeiljolt Bouwhuis	10-11-2020	2-12-2020	23-12-20	Code 1	13-01-21		
EAG-OSS-QUA-PRO-IFJ-101166	01	COMPLETED	Repair of Misalignment	Topside/Jacket	Aeiljolt Bouwhuis	1-6-2020	18-6-2020	9-07-20	Code 3	6-07-20	11-07-20	23-09-20
EAG-OSS-QUA-PRO-IFJ-101166	02	APPROVED	Repair of Misalignment	Topside/Jacket	Aeiljolt Bouwhuis	26-7-2020	23-9-2020	14-10-20	Code 1	17-12-21		
EAG-OSS-QUA-PRO-IFJ-101167	01	COMPLETED	Correcting (excessive) Root Gaps of Fillet Welds	Topside/Jacket	Aeiljolt Bouwhuis	1-6-2020	18-6-2020	9-07-20	Code 3	6-07-20	11-07-20	9-09-20
EAG-OSS-QUA-PRO-IFJ-101167	02	APPROVED	Correcting (excessive) Root Gaps of Fillet Welds	Topside/Jacket	Aeiljolt Bouwhuis	26-7-2020	9-9-2020	30-09-20	Code 1	16-09-20	21-09-20	21-09-20
EAG-OSS-QUA-PRO-IFJ-101168	08	VOID	Wide Gap and Backing Strips Instruction	Topside/Jacket	Aeiljolt Bouwhuis	6-6-2020	6-6-2020	9-07-20	VOID	6-07-20	11-07-20	6-6-09-20
EAG-OSS-QUA-PRO-IFJ-101169	01	COMPLETED	Stainless steel procedure	Topside/Jacket	Thomas McKinlay	1-6-2020	3-9-2020	24-09-20	Code 3	24-09-20	29-09-20	10-10-20
EAG-OSS-QUA-PRO-IFJ-101169	02	COMPLETED	Stainless steel procedure	Topside/Jacket	Thomas McKinlay	14-10-2020	28-9-2020	19-10-20	Code 2	15-10-20	20-10-20	16-10-20
EAG-OSS-QUA-PRO-IFJ-101169	03	COMPLETED	Stainless steel procedure	Topside/Jacket	Thomas McKinlay	4-11-2020	16-10-2020	6-11-20	Code 2	12-11-20	17-11-20	12-11-20
EAG-OSS-QUA-PRO-IFJ-101169	04	COMPLETED	Stainless steel procedure	Topside/Jacket	Thomas McKinlay	2-12-2020	12-11-2020	3-12-20	Code 2	19-11-20	24-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101169	05	COMPLETED	Stainless steel procedure	Topside/Jacket	Thomas McKinlay	9-12-2020	20-11-2020	11-12-20	Code 2	26-11-20	1-12-20	30-11-20
EAG-OSS-QUA-PRO-IFJ-101169	06	APPROVED	Stainless steel procedure	Topside/Jacket	Thomas McKinlay	16-12-2020	30-11-2020	21-12-20	Code 1	13-01-21		
EAG-OSS-QUA-PRO-IFJ-101170	01	COMPLETED	As Built Procedure Topside	Topside	Aeiljolt Bouwhuis	1-6-2020	22-7-2020	12-08-20	Code 3	10-08-20	15-08-20	8-10-20
EAG-OSS-QUA-PRO-IFJ-101170	02	COMPLETED	As Built Procedure Topside	Topside	Aeiljolt Bouwhuis	30-8-2020	8-10-2020	29-10-20	Code 3	11-12-20	16-12-20	8-01-21
EAG-OSS-QUA-PRO-IFJ-101170	03	COMPLETED	As Built Procedure Topside	Topside	Aeiljolt Bouwhuis	31-12-2020	8-1-2021	29-01-21	Code 3	22-01-21	27-01-21	26-02-21
EAG-OSS-QUA-PRO-IFJ-101170	04	VOID	As Built Procedure Topside	Topside	Aeiljolt Bouwhuis	11-3-2021	26-2-2021	19-03-21	Cancelled			
EAG-OSS-QUA-PRO-IFJ-101171	01	COMPLETED	As Built Procedure Jacket	Jacket	Aeiljolt Bouwhuis	1-6-2020	22-7-2020	12-08-20	Code 3	10-08-20	15-08-20	6-01-21
EAG-OSS-QUA-PRO-IFJ-101171	02	COMPLETED	As Built Procedure Jacket	Jacket	Aeiljolt Bouwhuis	30-8-2020	6-1-2021	27-01-21	Code 3	21-01-21	26-01-21	16-02-21
EAG-OSS-QUA-PRO-IFJ-101171	03	VOID	As Built Procedure Jacket	Jacket	Aeiljolt Bouwhuis	10-2-2021	16-2-2021	9-03-21	Cancelled			
EAG-OSS-QUA-PRO-IFJ-101171	04	VOID	As Built Procedure Jacket	Jacket	Aeiljolt Bouwhuis	26-2-2021	19-03-21	19-03-21	Cancelled			
EAG-OSS-QUA-PRO-IFJ-101172	01	COMPLETED	Traceability PRO	Topside/Jacket	Aeiljolt Bouwhuis	15-5-2020	17-6-2020	8-07-20	Code 2	6-07-20	11-07-20	19-08-20
EAG-OSS-QUA-PRO-IFJ-101172	02	COMPLETED	Traceability PRO	Topside/Jacket	Aeiljolt Bouwhuis	26-7-2020	19-8-2020	9-09-20	Code 3	10-09-20	15-09-20	15-09-20
EAG-OSS-QUA-PRO-IFJ-101172	03	COMPLETED	Traceability PRO	Topside/Jacket	Aeiljolt Bouwhuis	30-9-2020	15-9-2020	6-10-20	Code 3	7-10-20	12-10-20	23-11-20
EAG-OSS-QUA-PRO-IFJ-101172	04	APPROVED	Traceability PRO	Topside/Jacket	Aeiljolt Bouwhuis	27-10-2020	23-11-2020	14-12-20	Code 1	11-12-20		
EAG-OSS-QUA-PRO-IFJ-101173	01	COMPLETED	Handling Welding Consumables	Topside/Jacket	Aeiljolt Bouwhuis	1-6-2020	18-6-2020	9-07-20	Code 3	6-07-20	11-07-20	19-08-20
EAG-OSS-QUA-PRO-IFJ-101173	02	COMPLETED	Handling Welding Consumables	Topside/Jacket	Aeiljolt Bouwhuis	26-7-2020	19-8-2020	9-09-20	Code 2	21-09-20	26-09-20	24-09-20
EAG-OSS-QUA-PRO-IFJ-101173	03	APPROVED	Handling Welding Consumables	Topside/Jacket	Aeiljolt Bouwhuis	11-10-2020	24-9-2020	15-10-20	Code 1	2-10-20		
EAG-OSS-ENG-DRG-IFJ-101174	01	ACTIVE	Fabrication drawings topside	Topside	Marc Mynendonckx	as built						
EAG-OSS-ENG-DRG-IFJ-101175	01	ACTIVE	Fabrication drawings jacket	Jacket	Wim Dillen	as built						
EAG-OSS-ENG-DRG-IFJ-101176	01	ACTIVE	Fabrication drawings	Jacket	Wim Dillen	as built						
EAG-OSS-QUA-PRO-IFJ-101177	01	COMPLETED	Topside and Jacket Project non-conformities	Topside/Jacket	Aeiljolt Bouwhuis	1-7-2020	22-07-20	Code 3	17-07-20	22-07-20	2-09-20	
EAG-OSS-QUA-PRO-IFJ-101177	02	COMPLETED	Topside and Jacket Project non-conformities	Topside/Jacket	Aeiljolt Bouwhuis	6-8-2020	2-9-2020	23-09-20	Code 3	21-09-20	26-09-20	22

EAG-OSS-QUA-PRO-JIF-101179	03	APPROVED	General As-Built Procedure	Topside/Jacket	Sebastian Haesen	17-10-2021	30-9-2021	21-10-21	Code 1	10-12-21								
EAG-OSS-QUA-REG-JIF-101180	01	APPROVED	Register of trained and experienced operators	Topside/Jacket	Aeiljoit Bouwhuis	23-10-2020	17-7-2020	7-08-20	Code 1	23-07-20	28-07-20	9-09-20						
EAG-OSS-QUA-REG-JIF-101180	02	INFORMATION	Register of trained and experienced operators	Topside/Jacket	Aeiljoit Bouwhuis	12-8-2020	10-9-2020	10-10-20	Information only	16-09-20	21-09-20							
EAG-OSS-QUA-REG-JIF-101180	03	APPROVED	Register of trained and experienced operators	Topside/Jacket	Aeiljoit Bouwhuis	6-10-2020	11-6-2021	2-07-21	Code 1	29-07-21								
EAG-OSS-CST-MET-JIF-101181	01	INFORMATION	Coating Plan	Topside	Pieter De Visch	23-10-2020	21-10-2020	11-11-20	Information only	19-11-20	24-11-20	8-12-20						
EAG-OSS-CST-MET-JIF-101181	02	COMPLETED	Coating Plan	Topside	Pieter De Visch	9-12-2020	9-12-2020	29-12-20	Code 2	31-03-21	5-04-21	7-06-21						
EAG-OSS-CST-MET-JIF-101181	03	APPROVED	Coating Plan	Topside	Pieter De Visch	20-4-2021	7-6-2021	28-06-21	Code 1	10-06-21								
EAG-OSS-ENG-DRG-JIF-101182	01	APPROVED	Lifting plan Cabledock AB	Topside	Jan Sannen		25-2-2021	18-03-21	Code 1	16-04-21								
EAG-OSS-ENG-DRG-JIF-101183	01	ACTIVE	Lifting plan Cabledock BD-1	Topside	Jan Sannen													
EAG-OSS-ENG-DRG-JIF-101184	01	ACTIVE	Lifting plan Cabledock BD-3-A	Topside	Jan Sannen													
EAG-OSS-ENG-DRG-JIF-101185	01	ACTIVE	Lifting plan Cabledock BD-3-B	Topside	Jan Sannen													
EAG-OSS-ENG-DRG-JIF-101186	01	ACTIVE	Lifting plan Cabledock BD-3-C	Topside	Jan Sannen													
EAG-OSS-ENG-DRG-JIF-101187	01	ACTIVE	Lifting plan Cabledock BD-3-A - 3-B	Topside	Jan Sannen													
EAG-OSS-ENG-DRG-JIF-101188	01	APPROVED	Lifting plan Cabledock DE	Topside	Jan Sannen		25-2-2021	18-03-21	Code 1	16-04-21								
EAG-OSS-ENG-DRG-JIF-101189	01	ACTIVE	Lifting plan Cabledock DE - laydown area	Topside	Jan Sannen													
EAG-OSS-ENG-DRG-JIF-101190	01	APPROVED	Lifting plan Maindeck AB	Topside	Jan Sannen		25-2-2021	18-03-21	Code 1	16-04-21								
EAG-OSS-ENG-DRG-JIF-101191	01	APPROVED	Lifting plan Maindeck BD bund 1-2 & 2-3	Topside	Jan Sannen		26-1-2021	16-02-21	Code 1	1-06-21								
EAG-OSS-ENG-DRG-JIF-101192	01	APPROVED	Lifting plan Maindeck DE	Topside	Jan Sannen		25-2-2021	18-03-21	Code 1	16-04-21								
EAG-OSS-ENG-DRG-JIF-101193	01	ACTIVE	Lifting plan Coolerdeck axis 1 maindeck	Topside	Jan Sannen													
EAG-OSS-ENG-DRG-JIF-101194	01	ACTIVE	Procedure for Holiday Testing	Topside/Jacket	Thomas McKinlay													
EAG-OSS-QUA-PRO-JIF-101195	01	COMPLETED	Procedure for Holiday Testing	Topside/Jacket	Thomas McKinlay	25-2-2021	8-2-2021	1-03-21	Code 3	24-02-21	1-03-21	26-02-21						
EAG-OSS-QUA-PRO-JIF-101195	02	COMPLETED	Procedure for Holiday Testing	Topside/Jacket	Thomas McKinlay	16-3-2021	26-2-2021	19-03-21	Code 1	9-03-21								
EAG-OSS-QUA-PRO-JIF-101195	03	APPROVED	Procedure for Holiday Testing	Topside/Jacket	Thomas McKinlay	15-1-2021	5-02-21	Code 3	4-02-21	9-02-21	5-02-21							
EAG-OSS-QUA-GDE-JIF-101196	01	COMPLETED	Inspection Guidelines Coating	Topside/Jacket	Thomas McKinlay	24-2-2021	5-2-2021	26-02-21	Code 3	12-02-21	17-02-21	18-02-21						
EAG-OSS-QUA-GDE-JIF-101196	02	COMPLETED	Inspection Guidelines Coating	Topside/Jacket	Thomas McKinlay	4-3-2021	18-2-2021	11-03-21	Code 1	9-03-21								
EAG-OSS-QUA-GDE-JIF-101196	03	APPROVED	Inspection Guidelines Coating	Topside/Jacket	Thomas McKinlay	4-3-2021	18-2-2021	11-03-21	Code 1	9-03-21								
EAG-OSS-QUA-REG-JIF-101197	01	COMPLETED	As Built Index Topside	Topside	Sebastian Haesen		26-2-2021	19-03-21	Code 3	24-03-21	29-03-21	16-07-21						
EAG-OSS-QUA-REG-JIF-101197	02	ACTIVE	As Built Index Topside	Topside	Sebastian Haesen	13-4-2021	16-7-2021	6-08-21	Code 3	12-08-21								
EAG-OSS-QUA-REG-JIF-101198	01	COMPLETED	As Built Index Jacket	Jacket	Sebastian Haesen		26-2-2021	19-03-21	Code 3	24-03-21	29-03-21	16-07-21						
EAG-OSS-QUA-REG-JIF-101198	02	COMPLETED	As Built Index Jacket	Jacket	Sebastian Haesen	13-4-2021	16-7-2021	6-08-21	Code 3	12-08-21	17-08-21	17-12-21						
EAG-OSS-QUA-REG-JIF-101198	03	COMPLETED	As Built Index Jacket	Jacket	Sebastian Haesen	1-9-2021	17-12-2021	7-01-22	Code 3	12-01-22	17-01-22	7-02-22						
EAG-OSS-QUA-REG-JIF-101198	04	COMPLETED	As Built Index Jacket	Jacket	Sebastian Haesen	1-2-2022	7-2-2022	28-02-22	Code 2	18-02-22	23-02-22	4-03-22						
EAG-OSS-QUA-REG-JIF-101198	05	ACTIVE	As Built Index Jacket	Jacket	Sebastian Haesen	10-3-2022	4-3-2022	25-03-22	Code 2	17-03-22	22-03-22							
EAG-OSS-QUA-REG-JIF-101199	01	ACTIVE	As Built Index Seafastening	Topside/Jacket	Sebastian Haesen													
EAG-OSS-ENG-DRG-JIF-101201	01	APPROVED	Lifting plan Utility Deck DE	Topside	Jan Sannen		25-2-2021	18-03-21	Code 1	16-04-21								
MEASURING REPORTS																		
EAG-OSS-ENG-REP-JIF-A000031	01	INFORMATION	Measurement Report US379 - 220kV GIS Room - Main deck D-E - GIS Plates	Topside	Pieter De Visch		13-9-2021	4-10-21	Code 4	12-10-21	17-10-21							
EAG-OSS-ENG-REP-JIF-A000032	01	INFORMATION	Measurement Report US379 - 220kV GIS Room - Main deck D-E - Grid Measur	Topside	Pieter De Visch		13-9-2021	4-10-21	Code 4	12-10-21	17-10-21							
EAG-OSS-ENG-REP-JIF-A000033	01	INFORMATION	Measurement Report US379 - 220kV GIS Room - Main deck D-E - Penetration	Topside	Pieter De Visch		13-9-2021	4-10-21	Code 4	12-10-21	17-10-21							
EAG-OSS-ENG-REP-JIF-A000034	01	INFORMATION	Measurement Report US379 - 220kV GIS Room - Utility Deck 2 D-E - Measure	Topside	Pieter De Visch		13-9-2021	4-10-21	Code 4	12-10-21	17-10-21							
EAG-OSS-ENG-REP-JIF-A000035	01	INFORMATION	Measurement Report US350 - 66kV GIS Room - Utility Deck 1 A-B - Measure	Topside	Pieter De Visch		13-9-2021	4-10-21	Code 4	12-10-21	17-10-21							
EAG-OSS-ENG-REP-JIF-A000037	01	INFORMATION	Measurement Report US350 - 66kV GIS Room - Main Deck A-B - GIS Plates	Topside	Pieter De Visch		20-9-2021	11-10-21	Code 4	10-12-21	15-12-21							
EAG-OSS-ENG-REP-JIF-A000038	01	INFORMATION	Measurement Report US350 - 66kV GIS Room - Main Deck A-B - Grid Measur	Topside	Pieter De Visch		23-9-2021	14-10-21	Code 4	8-12-21	13-12-21							
EAG-OSS-ENG-REP-JIF-A000043	01	INFORMATION	Measurement Report Shunt Reactor (Cooler) Supporting Locations	Topside	Pieter De Visch		26-1-2022	16-02-22	Code 4	9-02-22	14-02-22							
EAG-OSS-ENG-REP-JIF-A000044	01	INFORMATION	Measurement Report Transformer (Cooler) Supporting Locations	Topside	Pieter De Visch		26-1-2022	16-02-22	Code 4	9-02-22	14-02-22							
EAG-OSS-ENG-REP-JIF-A000045	01	INFORMATION	Measurement Report Pull-in padeyes below Main Deck	Topside	Pieter De Visch		4-3-2022	25-03-22										
EAG-OSS-ENG-REP-JIF-A000066	01	INFORMATION	Measurement Report Helideck Support Structure	Topside	Pieter De Visch		4-3-2022	25-03-22										
EAG-OSS-ENG-REP-JIF-A000067	01	INFORMATION	Measurement Report Helideck Supports (Bayards)	Topside	Pieter De Visch		4-3-2022	25-03-22										
EAG-OSS-ENG-REP-JIF-A000068	01	INFORMATION	Measurement Report Shunt Reactor Rooms Critical Penetration	Topside	Pieter De Visch		18-3-2022	8-04-22										
EAG-OSS-ENG-REP-JIF-A000069	01	INFORMATION	Measurement Report Strongpoint locations Cable Deck	Topside	Pieter De Visch		18-3-2022	8-04-22										
Quality																		
EAG-OSS-QUA-PRO-JIF-101200	01	COMPLETED	OSS Steel Cutting	Topside/Jacket	Michiel Lot		21-8-2020	11-09-20	Code 3	10-09-20	15-09-20	21-09-20						
EAG-OSS-QUA-PRO-JIF-101200	02	COMPLETED	OSS Steel Cutting	Topside/Jacket	Michiel Lot		30-9-2020	21-9-2020	Code 3	18-11-20	23-11-20	8-12-20						
EAG-OSS-QUA-PRO-JIF-101200	03	APPROVED	OSS Steel Cutting	Topside/Jacket	Michiel Lot		8-12-2020	29-12-20	Code 1	17-12-20								
EAG-OSS-QUA-PRO-JIF-101203	01	COMPLETED	Welding Plan	Topside/Jacket	Kamil Mocko		30-6-2020	22-6-2020	Code 3	6-07-20	11-07-20	3-09-20						
EAG-OSS-QUA-PRO-JIF-101203	02	COMPLETED	Welding Plan	Topside/Jacket	Kamil Mocko		26-7-2020	27-8-2020	Code 3	10-09-20	15-09-20	23-11-21						
EAG-OSS-QUA-PRO-JIF-101203	03	ACTIVE	Welding Plan	Topside/Jacket	Kamil Mocko		10-5-2021	23-11-2021	Code 2	15-12-21	22-02-22							
EAG-OSS-QUA-PRO-JIF-101208	01	COMPLETED	Flame Straightening	Topside/Jacket	Aeiljoit Bouwhuis		11-6-2020	11-6-2020	Code 3	30-06-20	5-07-20	16-07-20						
EAG-OSS-QUA-PRO-JIF-101208	02	COMPLETED	Flame Straightening	Topside/Jacket	Aeiljoit Bouwhuis		20-7-2020	16-7-2020	Code 3	18-09-20	23-09-20	22-09-20						
EAG-OSS-QUA-PRO-JIF-101208	03	APPROVED	Flame Straightening	Topside/Jacket	Aeiljoit Bouwhuis		8-10-2020	22-9-2020	Code 1	26-11-20								
EAG-OSS-QUA-PRO-JIF-101209	01	COMPLETED	Visual Testing Procedure	Topside/Jacket	Aeiljoit Bouwhuis		1-6-2020	18-6-2020	Code 3	6-07-20	11-07-20	24-08-20						
EAG-OSS-QUA-PRO-JIF-101209	02	COMPLETED	Visual Testing Procedure	Topside/Jacket	Aeiljoit Bouwhuis		26-7-2020	24-8-2020	Code 2	10-09-20	15-09-20	13-10-20						
EAG-OSS-QUA-PRO-JIF-101209	03	COMPLETED	Visual Testing Procedure	Topside/Jacket	Aeiljoit Bouwhuis		30-9-2020	13-10-2020	Code 2	29-10-20	9-11-20	30-10-20						
EAG-OSS-QUA-PRO-JIF-101209	04	APPROVED	Visual Testing Procedure	Topside/Jacket	Aeiljoit Bouwhuis		18-11-2020	30-10-2020	Code 1	16-11-20								
EAG-OSS-QUA-PRO-JIF-101210	01	COMPLETED	MT PRO	Topside/Jacket	Aeiljoit Bouwhuis		1-6-2020	18-6-2020	Code 3	6-07-20	11-07-20	14-10-20						
EAG-OSS-QUA-PRO-JIF-101210	02	COMPLETED	MT PRO	Topside/Jacket	Aeiljoit Bouwhuis		26-7-2020	14-10-2020	Code 2	15-10-20	20-10-20	30-10-20						
EAG-OSS-QUA-PRO-JIF-101210	03	APPROVED	MT PRO	Topside/Jacket	Aeiljoit Bouwhuis		4-11-2020	30-10-2020	Code 1	16-11-20								
EAG-OSS-QUA-PRO-JIF-101211	01	VOID	UT PRO	Topside/Jacket	Aeiljoit Bouwhuis		1-6-2020	18-6-2020	Code 3	6-07-20								
EAG-OSS-QUA-PRO-JIF-101211	02	COMPLETED	UT PRO	Topside/Jacket	Aeiljoit Bouwhuis		23-6-2020	14-07-20	Code 3	6-07-20	11-07-20	14-10-20						
EAG-OSS-QUA-PRO-JIF-101211	03	APPROVED	UT PRO	Topside/Jacket	Aeiljoit Bouwhuis		26-7-2020	14-10-2020	Code 1	20-11-20								
EAG-OSS-QUA-PRO-JIF-101211	04	APPROVED	UT PRO	Topside/Jacket	Aeiljoit Bouwhuis		10-12-2020	27-11-2020	Code 1	13-01-21								
EAG-OSS-QUA-PRO-JIF-101212	01	COMPLETED	PT PRO	Topside/Jacket	Aeiljoit Bouwhuis		1-6-2020	18-6-2020	Code 3	6-07-20	11-07-20	14-10-20						
EAG-OSS-QUA-PRO-JIF-101212	02	APPROVED	PT PRO	Topside/Jacket	Aeiljoit Bouwhuis		15-6-2020	14-10-2020	Code 3	29-10-20								
EAG-OSS-QUA-ITP-JIF-101213	01	COMPLETED	Topside ITP	Topside	Sam Dierckxens		15-6-2020	17-6-2020	Code 3	8-07-20	14-07-20	19-08-20						
EAG-OSS-QUA-ITP-JIF-101213	02	COMPLETED	Topside ITP	Topside	Sam Dierckxens		29-7-2020	19-8-2020	Code 3	10-09-20	15-09-20	14-09-20						
EAG-OSS-QUA-ITP-JIF-101213	03	COMPLETED	Topside ITP	Topside	Sam Dierckxens		30-9-2020	14-9-2020	Code 3	23-09-20	28-09-20	28-09-20						
EAG-OSS-QUA-ITP-JIF-101213	04	COMPLETED	Topside ITP	Topside	Sam Dierckxens		13-10-2020	28-9-2020	Code 2	30-09-20	5-10-20	1-10-20						
EAG-OSS-QUA-ITP-JIF-101213	05	COMPLETED	Topside ITP	Topside	Sam Dierckxens		20-10-2020	1-10-2020										

EAG-OSS-QUA-ITP-JIF-101216	01	COMPLETED	Coating ITP Jacket	Jacket	Thomas McKinlay	15-6-2020	24-6-2020	15-07-20	Code 3	30-07-20	4-08-20	3-09-20
EAG-OSS-QUA-ITP-JIF-101216	02	COMPLETED	Coating ITP Jacket	Jacket	Thomas McKinlay	19-9-2020	16-10-2020	6-11-20	Code 3	19-11-20	24-11-20	26-11-20
EAG-OSS-QUA-ITP-JIF-101216	03	COMPLETED	Coating ITP Jacket	Jacket	Thomas McKinlay	9-12-2020	26-11-2020	17-12-20	Code 3	3-12-20	8-12-20	7-12-20
EAG-OSS-QUA-ITP-JIF-101216	04	COMPLETED	Coating ITP Jacket	Jacket	Thomas McKinlay	23-12-2020	7-12-2020	28-12-20	Code 3	19-01-21	24-01-21	20-01-21
EAG-OSS-QUA-ITP-JIF-101216	05	COMPLETED	Coating ITP Jacket	Jacket	Thomas McKinlay	8-3-2021	20-1-2021	10-03-21	Code 3	15-03-21	20-03-21	19-03-21
EAG-OSS-QUA-ITP-JIF-101216	06	COMPLETED	Coating ITP Jacket	Jacket	Thomas McKinlay	7-3-2021	28-1-2021	18-02-21	Code 2	15-02-21	20-02-21	19-02-21
EAG-OSS-QUA-ITP-JIF-101216	07	APPROVED	Coating ITP Jacket	Jacket	Thomas McKinlay	7-3-2021	19-2-2021	12-03-21	Code 1	9-03-21	14-03-21	19-03-21
EAG-OSS-QUA-ITP-JIF-101216	08	COMPLETED	Coating ITP Jacket	Jacket	Thomas McKinlay	29-3-2021	19-3-2021	9-04-21	Code 2	31-03-21	5-04-21	7-04-21
EAG-OSS-QUA-ITP-JIF-101216	09	APPROVED	Coating ITP Jacket	Jacket	Thomas McKinlay	20-4-2021	7-4-2021	28-04-21	Code 1	23-04-21		
EAG-OSS-QUA-ITP-JIF-101219	01	VOID	Gripper ITP	Jacket	Tom Lesage	15-6-2020						
EAG-OSS-QUA-PRO-JIF-101220	01	COMPLETED	Dimensional Control Procedure Topside	Topside	Sebastian Haesen	1-6-2020	18-6-2020	9-07-20	Code 2	6-07-20	11-07-20	16-09-20
EAG-OSS-QUA-PRO-JIF-101220	02	COMPLETED	Dimensional Control Procedure Topside	Topside	Sebastian Haesen	26-7-2020	16-9-2020	7-10-20	Code 2	21-10-20	26-10-20	30-10-20
EAG-OSS-QUA-PRO-JIF-101220	03	COMPLETED	Dimensional Control Procedure Topside	Topside	Sebastian Haesen	10-11-2020	30-10-2020	20-11-20	Code 2	19-01-21	24-01-21	11-03-21
EAG-OSS-QUA-PRO-JIF-101220	04	COMPLETED	Dimensional Control Procedure Topside	Topside	Sebastian Haesen	8-3-2021	11-3-2021	1-04-21	Code 3	24-03-21	29-03-21	
EAG-OSS-QUA-PRO-JIF-101220	05	ACTIVE	Dimensional Inspection Procedure Topside	Topside	Sebastian Haesen	13-4-2021	2-8-2021	23-08-21	Code 3	27-09-21	5-10-21	
EAG-OSS-QUA-PRO-JIF-101221	01	COMPLETED	Cold Forming of Structural Components	Topside/Jacket	Erik Dubbeldam	1-6-2020	17-6-2020	8-07-20	Code 3	6-07-20	11-07-20	21-08-20
EAG-OSS-QUA-PRO-JIF-101221	02	COMPLETED	Cold Forming of Structural Components	Topside/Jacket	Erik Dubbeldam	26-7-2020	21-8-2020	11-09-20	Code 2	10-09-20	15-09-20	19-10-20
EAG-OSS-QUA-PRO-JIF-101221	03	COMPLETED	Cold Forming of Structural Components	Topside/Jacket	Erik Dubbeldam	30-9-2020	20-10-2020	10-11-20	Code 2	6-11-20	11-11-20	7-12-20
EAG-OSS-QUA-PRO-JIF-101221	04	APPROVED	Cold Forming of Structural Components	Topside/Jacket	Erik Dubbeldam	26-11-2020	7-12-2020	28-12-20	Code 1	13-01-21		
EAG-OSS-QUA-PRO-JIF-101222	01	COMPLETED	Dimensional Control Procedure Jacket	Jacket	Sebastian Haesen	1-6-2020	18-6-2020	9-07-20	Code 2	6-07-20	11-07-20	24-09-20
EAG-OSS-QUA-PRO-JIF-101222	02	COMPLETED	Dimensional Control Procedure Jacket	Jacket	Sebastian Haesen	26-7-2020	24-9-2020	15-10-20	Code 2	21-10-20	26-10-20	4-01-21
EAG-OSS-QUA-PRO-JIF-101222	03	APPROVED	Dimensional Control Procedure Jacket	Jacket	Sebastian Haesen	10-11-2020	4-1-2021	25-01-21	Code 1	19-01-21		
EAG-OSS-QUA-PRO-JIF-101222	04	COMPLETED	Dimensional Control Procedure Jacket	Jacket	Sebastian Haesen	8-2-2021	27-7-2021	17-08-21	Code 2	27-09-21	2-10-21	1-12-21
EAG-OSS-QUA-PRO-JIF-101222	05	COMPLETED	Dimensional Inspection Procedure Jacket	Jacket	Sebastian Haesen	17-10-2021	1-12-2021	22-12-21	Code 2	12-01-22	17-01-22	22-02-22
EAG-OSS-QUA-PRO-JIF-101222	06	ACTIVE	Dimensional Inspection Procedure Jacket	Jacket	Sebastian Haesen	1-2-2022	22-2-2022	15-03-22				
EAG-OSS-QUA-PRO-JIF-101223	01	COMPLETED	Topside and jacket handling of non-comforties and corrective actions	Topside/Jacket	Anjoit Bouwhuis	1-6-2020	19-6-2020	10-07-20	Code 3	6-07-20	11-07-20	21-08-20
EAG-OSS-QUA-PRO-JIF-101223	02	INFORMATION	Topside and jacket handling of non-comforties and corrective actions	Topside/Jacket	Michiel Lot	26-7-2020	21-8-2020	11-09-20	Information only	15-09-20	20-09-20	16-09-20
EAG-OSS-QUA-PRO-JIF-101224	01	COMPLETED	API 2X-Ultrasonic Testing procedure	Topside/Jacket	Anjoit Bouwhuis	3-9-2020	3-9-2020	24-09-20	Code 3	18-09-20	23-09-20	16-10-20
EAG-OSS-QUA-PRO-JIF-101224	02	COMPLETED	API 2X-Ultrasonic Testing procedure	Jacket	Anjoit Bouwhuis	8-10-2020	16-10-2020	6-11-20	Code 2	20-11-20	25-11-20	25-11-20
EAG-OSS-QUA-PRO-JIF-101224	03	APPROVED	API 2X-Ultrasonic Testing procedure	Topside/Jacket	Anjoit Bouwhuis	10-12-2020	25-11-2020	16-12-20	Code 2	1-12-20		
EAG-OSS-QUA-REP-JIF-101231	01	COMPLETED	Example as-built file component	Topside/Jacket	Anjoit Bouwhuis	17-9-2020	8-10-20	8-10-20	Code 2	7-10-20	12-10-20	9-10-20
EAG-OSS-QUA-REP-JIF-101231	02	APPROVED	Example as-built file component	Topside/Jacket	Anjoit Bouwhuis	27-10-2020	9-10-2020	30-10-20	Code 1	15-12-21		
EAG-OSS-QUA-ITP-JIF-101250	01	COMPLETED	Passive Fire Protection ITP Topside	Topside	Thomas McKinlay	16-10-2020	3-11-2020	24-11-20	Code 3	23-02-21	28-02-21	25-02-21
EAG-OSS-QUA-ITP-JIF-101250	02	COMPLETED	Passive Fire Protection ITP Topside	Topside	Thomas McKinlay	15-3-2021	25-2-2021	18-03-21	Code 3	25-03-21	30-03-21	30-03-21
EAG-OSS-QUA-ITP-JIF-101250	03	APPROVED	Passive Fire Protection ITP Topside	Topside	Thomas McKinlay	14-4-2021	30-3-2021	20-04-21	Code 1	10-06-21		
EAG-OSS-QUA-PRO-JIF-101251	01	COMPLETED	Passive Fire Protection Procedure Topside	Topside	Thomas McKinlay	16-10-2020	3-12-2020	24-12-20	Code 3	19-02-21	24-02-21	26-03-21
EAG-OSS-QUA-PRO-JIF-101251	02	COMPLETED	Passive Fire Protection Procedure Topside	Topside	Thomas McKinlay	11-3-2021	20-3-2021	15-04-21	Code 2	14-05-21	19-05-21	25-05-21
EAG-OSS-QUA-PRO-JIF-101251	03	APPROVED	Application of Chartex 7 & 8E Intumescent Passive Fireproofing	Topside	Thomas McKinlay	3-6-2021	25-5-2021	15-06-21	Code 1	10-06-21		
EAG-OSS-QUA-PRG-JIF-101252	01	COMPLETED	Production Test Program	Topside	Kamil Mocko	16-10-2020	16-10-2020	6-11-20	Code 3	12-11-20	17-11-20	11-12-20
EAG-OSS-QUA-PRG-JIF-101252	02	COMPLETED	Production Test Program	Topside	Kamil Mocko	2-12-2020	11-12-2020	1-01-21	Code 3	13-01-21	18-01-21	12-02-21
EAG-OSS-QUA-PRG-JIF-101252	03	COMPLETED	Production Test Program	Topside	Kamil Mocko	2-2-2021	12-2-2021	5-03-21	Code 2	17-02-21	22-02-21	1-07-21
EAG-OSS-QUA-PRG-JIF-101252	04	COMPLETED	Production Test Program	Topside	Kamil Mocko	9-3-2021	1-7-2021	22-07-21	Code 2	6-08-21	11-08-21	15-09-21
EAG-OSS-QUA-PRG-JIF-101252	05	COMPLETED	Production Test Program	Topside	Kamil Mocko	26-8-2021	15-9-2021	6-10-21	Code 2	18-10-21	23-10-21	8-11-21
EAG-OSS-QUA-PRG-JIF-101252	06	APPROVED	Production Test Program	Topside	Kamil Mocko	7-11-2021	8-11-2021	29-11-21	Code 3	14-12-21		
EAG-OSS-QUA-ITP-JIF-101258	02	COMPLETED	Seafastening ITP	Topside/Jacket	Sebastian Haesen	3-1-2022	23-2-2021	16-03-21	Code 3	25-06-21	30-06-21	2-07-21
EAG-OSS-QUA-ITP-JIF-101258	03	COMPLETED	Seafastening ITP	Topside/Jacket	Sebastian Haesen	15-7-2021	2-7-2021	23-07-21	Code 2	6-08-21	11-08-21	13-08-21
EAG-OSS-QUA-ITP-JIF-101258	04	APPROVED	Seafastening ITP	Topside/Jacket	Sebastian Haesen	26-8-2021	13-8-2021	3-09-21	Code 1	10-09-21		
EAG-OSS-QUA-PLN-JIF-101259	01	COMPLETED	Welding Plan Seafastening	Topside/Jacket	Anjoit Bouwhuis	15-6-2020	23-3-2021	13-04-21	Code 3	30-04-21	5-05-21	11-05-21
EAG-OSS-QUA-PLN-JIF-101259	02	APPROVED	Welding Plan Seafastening	Topside/Jacket	Anjoit Bouwhuis	20-5-2021	11-5-2021	1-06-21	Code 1	2-06-21		
EAG-OSS-QUA-PRO-JIF-101260	01	APPROVED	Hardness Testing Procedure	Topside/Jacket	Michiel Lot		11-5-2021	1-06-21	Code 1	10-12-21		
EAG-OSS-QUA-PRO-JIF-A000006	01	COMPLETED	Procedure Videoscopic Inspection	Jacket	Sebastian Haesen	24-07-2020	24-6-2021	14-07-21	Code 3	27-07-21	1-08-21	3-12-21
EAG-OSS-QUA-PRO-JIF-A000006	02	COMPLETED	Procedure Videoscopic Inspection	Jacket	Sebastian Haesen	3-12-2021	24-12-21	24-12-21	Code 2	4-01-22	9-01-22	27-01-22
EAG-OSS-QUA-PRO-JIF-A000006	03	COMPLETED	Procedure Videoscopic Inspection	Jacket	Sebastian Haesen	24-1-2022	27-1-2022	17-02-22	Code 2	14-02-22	19-02-22	18-03-22
EAG-OSS-QUA-PRO-JIF-A000006	04	ACTIVE	Procedure Videoscopic Inspection	Jacket	Sebastian Haesen	6-3-2022	18-3-2022	8-04-22				
EAG-OSS-QUA-INT-JIF-A000001	01	COMPLETED	Toe-burr grinding instruction	Topside/Jacket	Sebastian Haesen		29-7-2021	19-08-21	Code 2	13-08-21	18-08-21	18-08-21
EAG-OSS-QUA-INT-JIF-A000001	02	APPROVED	Toe-burr grinding instruction	Topside/Jacket	Sebastian Haesen	2-9-2021	18-8-2021	8-09-21	Code 1	16-09-21		
EAG-OSS-QUA-INT-JIF-A000003	01	COMPLETED	GROUTLINE pressure test instruction	Jacket	Sebastian Haesen		2-8-2021	23-08-21	Code 3	3-09-21	8-09-21	15-10-21
EAG-OSS-QUA-INT-JIF-A000003	02	COMPLETED	GROUTLINE pressure test instruction	Jacket	Sebastian Haesen		15-10-2021	5-11-21	Code 3	24-11-21	29-11-21	25-11-21
EAG-OSS-QUA-INT-JIF-A000003	03	APPROVED	GROUTLINE pressure test instruction	Jacket	Sebastian Haesen		25-11-2021	16-12-21	Code 1	11-01-22		
EAG-OSS-QUA-INT-JIF-A000003	04	ACTIVE	GROUTLINE pressure test instruction	Jacket	Sebastian Haesen		9-2-2022	2-03-22	Code 1			
EAG-OSS-QUA-PRO-JIF-A000018	01	COMPLETED	Smulders Phased Array Procedure	Topside/Jacket	Sebastian Haesen	5-11-2021	2-11-2021	23-11-21	Code 2	2-12-21	7-12-21	16-12-21
EAG-OSS-QUA-PRO-JIF-A000018	02	ACTIVE	Smulders Phased Array Procedure	Topside/Jacket	Sebastian Haesen	22-12-2021	16-12-2021	6-01-22	Code 2	4-02-22	9-02-22	
EAG-OSS-QUA-PRO-JIF-A000019	01	COMPLETED	Gauge-pigging test procedure for J tubes	Topside/Jacket	Sebastian Haesen	1-12-2021	22-12-21	22-12-21	Code 3	4-01-22	9-01-22	11-01-22
EAG-OSS-QUA-PRO-JIF-A000019	02	APPROVED	Gauge-pigging test procedure for J tubes	Topside/Jacket	Sebastian Haesen	24-1-2022	11-1-2022	1-02-22	Code 1	4-02-22		
EAG-OSS-QUA-PRO-JIF-A000019	03	APPROVED	Gauge-pigging test procedure for J tubes	Topside/Jacket	Sebastian Haesen	24-2-2022	7-2-2022	28-02-22	Code 1	18-02-22		
WPS - CELLAR DECK												
EAG-OSS-CST-MET-JIF-A000004	01	COMPLETED	Method Statement Repairation Cellardeck	Jacket	Frederik Jochems	30-9-2021	2-9-2021	23-09-21	Code 3	27-09-21	2-10-21	27-09-21
EAG-OSS-CST-MET-JIF-A000004	02	COMPLETED	Method Statement Repairation Cellardeck	Jacket	Frederik Jochems	17-10-2021	12-10-2021	2-11-21	Code 3	27-10-21	1-11-21	19-11-21
EAG-OSS-CST-MET-JIF-A000004	03	COMPLETED	Method Statement Repairation Cellardeck	Jacket	Frederik Jochems	16-11-2021	19-11-2021	10-12-21	Code 3	11-01-22	16-01-22	31-01-22
EAG-OSS-CST-MET-JIF-A000004	04	COMPLETED	Method Statement Repairation Cellardeck	Jacket	Frederik Jochems	31-1-2022	31-1-2022	21-02-22	Code 2	17-02-22	22-02-22	8-03-22
EAG-OSS-QUA-ITP-JIF-A000001	01	COMPLETED	ITP Cellar Deck	Jacket	Sebastian Haesen	14-9-2021	5-10-21	5-10-21	Code 3	8-10-21	13-10-21	11-10-21
EAG-OSS-QUA-ITP-JIF-A000001	02	COMPLETED	ITP Cellar Deck	Jacket	Sebastian Haesen	11-10-2021	1-11-21	1-11-21	Code 3	27-10-21	1-11-21	8-11-21
EAG-OSS-QUA-ITP-JIF-A000001	03	COMPLETED	ITP Cellar Deck	Jacket	Sebastian Haesen	8-11-2021	29-11-21	29-11-21	Code 2	30-11-21	5-12-21	2-12-21
EAG-OSS-QUA-ITP-JIF-A000001	04	APPROVED	ITP Cellar Deck	Jacket	Sebastian Haesen	2-12-2021	23-12-21	23-12-21	Code 3	23-12-21		
EAG-OSS-QUA-PRO-JIF-A000010	01	COMPLETED	Flame Straightening Cellar Deck	Jacket	Sebastian Haesen	8-10-2021	29-10-21	29-10-21	Code 2	2-11-21	29-10-21	
EAG-OSS-QUA-PRO-JIF-A000010	02	COMPLETED	Flame Straightening Cellar Deck	Jacket	Sebastian Haesen	18-10-2021	8-11-21	8-11-21	Code 3	2-11-21	7-11-21	2-11-21
EAG-OSS-QUA-PRO-JIF-A000010	03	COMPLETED	Flame Straightening Cellar Deck	Jacket	Sebastian Haesen	21-10-2021	11-11-21	11-11-21	Code 3	4-11-21	9-11-21	8-11-21
EAG-OSS-QUA-PRO-JIF-A000010	04	COMPLETED	Flame Straightening Cellar Deck	Jacket	Sebastian Haesen		8-11-2021	29-11-21	Code 2	5-01-22	10-01-22	8-03-22
EAG-OSS-QUA-PRO-JIF-A000010	05	APPROVED	Flame Straightening Cellar Deck	Jacket	Sebastian Haesen	25-1-2022	8-3-2022	29-03-22	Code 1	21-03-22		
EAG-OSS-ENG-REP-JIF-A000039	01	COMPLETED	Cellardeck Repairation - Flame straightening report	Jacket	Frederik Jochems	27-10-2021	17-11-21	17-11-21	Code 3	6-12-21	11-12-21	7-12-21
EAG-OSS-ENG-REP-JIF-A000039	02	COMPLETED	Cellardeck Repairation - Flame straightening report	Jacket	Frederik Jochems	28-10-2021	19-11-21	19-11-21	Code 3	6-12-21	11-12-21	7-12-21
EAG-OSS-ENG-REP-JIF-A000039	04	COMPLETED	Cellardeck Repairation - Flame straightening report	Jacket	Frederik Jochems	9-11-2021	30-11-21	30-11-21	Code 2	6-01-22	11-01-22	8-03-22
EAG-OSS-ENG-REP-JIF-A000039	05	ACTIVE	Cellardeck Repairation - Flame straightening report	Jacket	Frederik Jochems	26-1-2022	8-3-2022	29-03-22				
EAG-OSS-ENG-REP-JIF-A000041	01	COMPLETED	Repairation Cellardeck - record cellardeck axis 2-3	Jacket	Frederik Jochems	1-12-2021	24-11-2021	15-12-21	Code 3	11-01-22		

EAG-OSS-QUA-PRO-IFJ-101713	02	COMPLETED	WPS-14A-5	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	4-01-21	9-01-21	23-04-21
EAG-OSS-QUA-PRO-IFJ-101713	03	APPROVED	WPS-14A-5	Topside/Jacket	Kamil Mocko	24-1-2021	23-4-2021	14-05-21	Code 1	4-05-21		
EAG-OSS-QUA-PRO-IFJ-101714	01	COMPLETED	WPS-15A-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101714	02	COMPLETED	WPS-15A-1	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	4-01-21	9-01-21	5-02-21
EAG-OSS-QUA-PRO-IFJ-101714	03	APPROVED	WPS-15A-1	Topside/Jacket	Kamil Mocko	24-1-2021	5-2-2021	20-02-21	Code 3	19-02-21		
EAG-OSS-QUA-PRO-IFJ-101715	01	COMPLETED	WPS-15A-2	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101715	02	COMPLETED	WPS-15A-2	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	11-12-20	16-12-20	11-02-21
EAG-OSS-QUA-PRO-IFJ-101715	03	APPROVED	WPS-15A-2	Topside/Jacket	Kamil Mocko	31-12-2020	11-2-2021	4-03-21	Code 1	9-03-21		
EAG-OSS-QUA-PRO-IFJ-101716	01	COMPLETED	WPS-15A-3	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	8-10-20
EAG-OSS-QUA-PRO-IFJ-101716	02	COMPLETED	WPS-15A-3	Topside/Jacket	Kamil Mocko	12-10-2020	8-10-2020	29-10-20	Code 3	28-10-20	2-11-20	16-11-20
EAG-OSS-QUA-PRO-IFJ-101716	03	COMPLETED	WPS-15A-3	Topside/Jacket	Kamil Mocko	17-11-2020	16-11-2020	7-12-20	Code 3	26-11-20	1-12-20	16-03-21
EAG-OSS-QUA-PRO-IFJ-101716	04	APPROVED	WPS-15A-3	Topside/Jacket	Kamil Mocko	16-12-2020	16-3-2021	6-04-21	Code 3	26-03-21		
EAG-OSS-QUA-PRO-IFJ-101717	02	COMPLETED	WPS-15A-6	Topside/Jacket	Kamil Mocko	15-4-2021	8-10-2020	29-10-20	Code 3	4-12-20	2-11-20	16-11-20
EAG-OSS-QUA-PRO-IFJ-101717	03	APPROVED	WPS-15A-6	Topside/Jacket	Kamil Mocko	17-11-2020	16-11-2020	7-12-20	Code 3	13-01-21		
EAG-OSS-QUA-PRO-IFJ-101720	02	COMPLETED	WPS-16A-2	Topside/Jacket	Kamil Mocko	2-2-2021	8-10-2020	29-10-20	Code 3	28-10-20	2-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101720	03	COMPLETED	WPS-16A-2	Topside/Jacket	Kamil Mocko	17-11-2020	20-11-2020	11-12-20	Code 3	4-12-20	9-12-20	9-12-20
EAG-OSS-QUA-PRO-IFJ-101720	04	COMPLETED	WPS-16A-2	Topside/Jacket	Kamil Mocko	24-12-2020	9-12-2020	30-12-20	Code 2	28-01-21	2-02-21	23-03-21
EAG-OSS-QUA-PRO-IFJ-101720	05	COMPLETED	WPS-16A-2	Topside/Jacket	Kamil Mocko	17-2-2021	23-3-2021	13-04-21	Code 2	8-04-21	13-04-21	16-04-21
EAG-OSS-QUA-PRO-IFJ-101720	06	APPROVED	WPS-16A-2	Topside/Jacket	Kamil Mocko	28-4-2021	16-4-2021	7-05-21	Code 2	29-04-21		
EAG-OSS-QUA-PRO-IFJ-101721	02	COMPLETED	WPS-16A-3	Topside/Jacket	Kamil Mocko	19-5-2021	8-10-2020	29-10-20	Code 3	28-10-20	2-11-20	16-11-20
EAG-OSS-QUA-PRO-IFJ-101721	03	APPROVED	WPS-16A-3	Topside/Jacket	Kamil Mocko	17-11-2020	16-11-2020	7-12-20	Code 3	12-01-21		
EAG-OSS-QUA-PRO-IFJ-101723	01	COMPLETED	WPS-11B-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101723	02	COMPLETED	WPS-11B-1	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	4-01-21	9-01-21	12-04-21
EAG-OSS-QUA-PRO-IFJ-101723	03	APPROVED	WPS-11B-1	Topside/Jacket	Kamil Mocko	24-1-2021	12-4-2021	3-05-21	Code 1	21-04-21		
EAG-OSS-QUA-PRO-IFJ-101727	01	COMPLETED	WPS-12D-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101727	02	COMPLETED	WPS-12D-1	Topside/Jacket	Kamil Mocko	12-10-2020	21-10-2020	11-11-20	Code 3	12-10-20	17-10-20	19-10-20
EAG-OSS-QUA-PRO-IFJ-101727	03	COMPLETED	WPS-12D-1	Topside/Jacket	Kamil Mocko	1-11-2020	10-11-2020	9-11-20	Code 3	12-11-20	17-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101727	04	COMPLETED	WPS-12D-1	Topside/Jacket	Kamil Mocko	2-12-2020	20-12-2020	11-1-20	Code 3	4-12-20	9-12-20	17-12-20
EAG-OSS-QUA-PRO-IFJ-101727	05	APPROVED	WPS-12D-1	Topside/Jacket	Kamil Mocko	24-12-2020	17-12-2020	7-01-21	Code 3	13-01-21		
EAG-OSS-QUA-PRO-IFJ-101728	01	COMPLETED	WPS-12D-2	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101728	02	COMPLETED	WPS-12D-2	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	5-01-21	10-01-21	25-02-21
EAG-OSS-QUA-PRO-IFJ-101728	03	COMPLETED	WPS-12D-2	Topside/Jacket	Kamil Mocko	25-1-2021	25-2-2021	18-03-21	Code 2	5-03-21	10-03-21	23-03-21
EAG-OSS-QUA-PRO-IFJ-101728	04	APPROVED	WPS-12D-2	Topside/Jacket	Kamil Mocko	25-3-2021	23-3-2021	13-04-21	Code 1	29-04-21	4-05-21	16-04-21
EAG-OSS-QUA-PRO-IFJ-101729	01	COMPLETED	WPS-12D-3	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	8-10-20
EAG-OSS-QUA-PRO-IFJ-101729	02	COMPLETED	WPS-12D-3	Topside/Jacket	Kamil Mocko	12-10-2020	8-10-2020	29-10-20	Code 3	29-10-20	3-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101729	03	COMPLETED	WPS-12D-3	Topside/Jacket	Kamil Mocko	18-11-2020	9-10-2020	30-10-20	Code 3	29-10-20	3-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101729	04	COMPLETED	WPS-12D-3	Topside/Jacket	Kamil Mocko	18-11-2020	24-11-2020	15-12-20	Code 2	11-12-20	16-12-20	21-01-21
EAG-OSS-QUA-PRO-IFJ-101729	05	APPROVED	WPS-12D-3	Topside/Jacket	Kamil Mocko	31-12-2020	21-1-2021	11-02-21	Code 1	28-01-21		
EAG-OSS-QUA-PRO-IFJ-101730	01	COMPLETED	WPS-12D-4	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101730	02	COMPLETED	WPS-12D-4	Topside/Jacket	Kamil Mocko	12-10-2020	20-11-2020	11-12-20	Code 3	15-12-20	20-12-20	21-01-21
EAG-OSS-QUA-PRO-IFJ-101730	03	COMPLETED	WPS-12D-4	Topside/Jacket	Kamil Mocko	4-1-2021	21-1-2021	11-02-21	Code 2	28-01-21	2-02-21	5-02-21
EAG-OSS-QUA-PRO-IFJ-101730	04	APPROVED	WPS-12D-4	Topside/Jacket	Kamil Mocko	17-2-2021	5-2-2021	26-02-21	Code 1	19-02-21		
EAG-OSS-QUA-PRO-IFJ-101731	01	COMPLETED	WPS-12D-5	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101731	02	COMPLETED	WPS-12D-5	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	4-01-21	9-01-21	12-04-21
EAG-OSS-QUA-PRO-IFJ-101731	03	VOID	WPS-12D-5	Topside/Jacket	Kamil Mocko	24-1-2021	12-4-2021	3-05-21	VOID			
EAG-OSS-QUA-PRO-IFJ-101732	01	COMPLETED	WPS-13D-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101732	02	COMPLETED	WPS-13D-1	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 2	26-02-21	3-03-21	23-03-21
EAG-OSS-QUA-PRO-IFJ-101732	03	APPROVED	WPS-13D-1	Topside/Jacket	Kamil Mocko	18-3-2021	23-3-2021	13-04-21	Code 1	6-04-21		
EAG-OSS-QUA-PRO-IFJ-101733	01	COMPLETED	WPS-13D-2	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101733	02	COMPLETED	WPS-13D-2	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	26-02-21	4-03-21	23-03-21
EAG-OSS-QUA-PRO-IFJ-101734	03	APPROVED	WPS-13D-2	Topside/Jacket	Kamil Mocko	18-3-2021	23-3-2021	13-04-21	Code 1	11-04-21	4-05-21	16-04-21
EAG-OSS-QUA-PRO-IFJ-101734	01	COMPLETED	WPS-13D-3	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101734	02	COMPLETED	WPS-13D-3	Topside/Jacket	Kamil Mocko	12-10-2020	20-11-2020	11-12-20	Code 3	15-12-20	20-12-20	16-02-21
EAG-OSS-QUA-PRO-IFJ-101734	03	APPROVED	WPS-13D-3	Topside/Jacket	Kamil Mocko	4-1-2021	16-2-2021	9-03-21	Code 1	9-03-21		
EAG-OSS-QUA-PRO-IFJ-101735	01	COMPLETED	WPS-13D-6	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101735	02	COMPLETED	WPS-13D-6	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	26-02-21	3-03-21	23-03-21
EAG-OSS-QUA-PRO-IFJ-101735	03	APPROVED	WPS-13D-6	Topside/Jacket	Kamil Mocko	18-3-2021	23-3-2021	13-04-21	Code 1	6-04-21		
EAG-OSS-QUA-PRO-IFJ-101736	01	COMPLETED	WPS-13D-8	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101736	02	COMPLETED	WPS-13D-8	Topside/Jacket	Kamil Mocko	12-10-2020	24-11-2020	15-12-20	Code 3	26-02-21	3-03-21	23-03-21
EAG-OSS-QUA-PRO-IFJ-101736	03	VOID	WPS-13D-8	Topside/Jacket	Kamil Mocko	18-3-2021	23-3-2021	13-04-21	VOID			
EAG-OSS-QUA-PRO-IFJ-101737	01	COMPLETED	WPS-11E-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	8-10-20
EAG-OSS-QUA-PRO-IFJ-101737	02	COMPLETED	WPS-11E-1	Topside/Jacket	Kamil Mocko	12-10-2020	8-10-2020	29-10-20	Code 3	9-10-20	14-10-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101737	03	COMPLETED	WPS-11E-1	Topside/Jacket	Kamil Mocko	29-10-2020	20-11-2020	11-12-20	Code 2	11-12-20	16-12-20	25-02-21
EAG-OSS-QUA-PRO-IFJ-101737	04	APPROVED	WPS-11E-1	Topside/Jacket	Kamil Mocko	31-12-2020	25-2-2021	18-03-21	Code 1	10-03-21		
EAG-OSS-QUA-PRO-IFJ-101738	01	COMPLETED	WPS-12E-2	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	8-10-20
EAG-OSS-QUA-PRO-IFJ-101738	02	COMPLETED	WPS-12E-2	Topside/Jacket	Kamil Mocko	12-10-2020	8-10-2020	29-10-20	Code 2	28-10-20	3-11-20	16-11-20
EAG-OSS-QUA-PRO-IFJ-101738	03	COMPLETED	WPS-12E-2	Topside/Jacket	Kamil Mocko	17-11-2020	16-11-2020	7-12-20	Code 3	3-12-20	8-12-20	9-12-20
EAG-OSS-QUA-PRO-IFJ-101738	04	APPROVED	WPS-12E-2	Topside/Jacket	Kamil Mocko	23-12-2020	9-12-2020	30-12-20	Code 1	23-12-20		
EAG-OSS-QUA-PRO-IFJ-101739	01	COMPLETED	WPS-12E-6	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	8-10-20
EAG-OSS-QUA-PRO-IFJ-101739	02	APPROVED	WPS-12E-6	Topside/Jacket	Kamil Mocko	12-10-2020	8-10-2020	29-10-20	Code 1	26-04-21	1-05-21	6-11-20
EAG-OSS-QUA-PRO-IFJ-101740	01	COMPLETED	WPS-11F-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	9-10-20
EAG-OSS-QUA-PRO-IFJ-101740	03	COMPLETED	WPS-11F-1	Topside/Jacket	Kamil Mocko	12-10-2020	9-10-2020	30-10-20	Code 3	29-10-20	3-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101740	04	COMPLETED	WPS-11F-1	Topside/Jacket	Kamil Mocko	18-11-2020	20-11-2020	11-12-20	Code 3	11-12-20	16-12-20	25-02-21
EAG-OSS-QUA-PRO-IFJ-101740	05	APPROVED	WPS-11F-1	Topside/Jacket	Kamil Mocko	31-12-2020	25-2-2021	18-03-21	Code 1	10-03-21		
EAG-OSS-QUA-PRO-IFJ-101741	01	COMPLETED	WPS-12F-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	9-10-20
EAG-OSS-QUA-PRO-IFJ-101741	03	COMPLETED	WPS-12F-1	Topside/Jacket	Kamil Mocko	12-10-2020	9-10-2020	30-10-20	Code 2	29-10-20	3-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101741	04	COMPLETED	WPS-12F-1	Topside/Jacket	Kamil Mocko	18-11-2020	20-11-2020	11-12-20	Code 2	11-12-20	16-12-20	25-02-21
EAG-OSS-QUA-PRO-IFJ-101742	03	COMPLETED	WPS-16F-1	Topside/Jacket	Kamil Mocko	11-3-2021	9-10-2020	30-10-20	Code 2	29-10-20	3-11-20	20-11-20
EAG-OSS-QUA-PRO-IFJ-101742	04	COMPLETED	WPS-16F-1	Topside/Jacket	Kamil Mocko	18-11-2020	20-11-2020	11-12-20	Code 2	11-12-20	16-12-20	25-02-21
EAG-OSS-QUA-PRO-IFJ-101742	05	APPROVED	WPS-16F-1	Topside/Jacket	Kamil Mocko	31-12-2020	25-2-2021	18-03-21	Code 1	10-03-21		
EAG-OSS-QUA-PRO-IFJ-101743	01	COMPLETED	WPS-22A-1	Topside/Jacket	Kamil Mocko		25-8-2020	15-09-20	Code 3	22-09-20	27-09-20	26-11-20
EAG-OSS-QUA-PRO-IFJ-101743	02	COMPLETED	WPS-22A-1									

EAG-OSS-QUA-PRO-IFJ-101773	04	APPROVED	WPS 12A-8	Topside/Jacket	Kamil Moczo	3-6-2021	17-5-2021	7-06-21	Code 1	21-05-21								
EAG-OSS-QUA-PRO-IFJ-101775	01	COMPLETED	WPS 15A-7	Topside/Jacket	Kamil Moczo	25-11-2020	25-11-2020	16-12-20	Code 3	5-01-21	10-01-21	6-04-21						
EAG-OSS-QUA-PRO-IFJ-101775	02	APPROVED	WPS 15A-7	Topside/Jacket	Kamil Moczo	25-11-2020	6-4-2021	27-04-21	Code 1	16-04-21								
EAG-OSS-QUA-PRO-IFJ-101776	01	COMPLETED	WPS 16A-1	Topside/Jacket	Kamil Moczo	25-11-2020	25-11-2020	16-12-20	Code 2	22-01-21	27-01-21	11-02-21						
EAG-OSS-QUA-PRO-IFJ-101776	02	COMPLETED	WPS 16A-1	Topside/Jacket	Kamil Moczo	11-3-2021	11-3-2021	4-03-21	Code 2	26-03-21	7-03-21	23-03-21						
EAG-OSS-QUA-PRO-IFJ-101776	03	APPROVED	WPS 16A-1	Topside/Jacket	Kamil Moczo	19-3-2021	23-3-2021	13-04-21	Code 1	6-04-21								
EAG-OSS-QUA-PRO-IFJ-101777	01	COMPLETED	WPS 16A-4	Topside/Jacket	Kamil Moczo	25-11-2020	25-11-2020	16-12-20	Code 3	22-01-21	27-01-21	6-04-21						
EAG-OSS-QUA-PRO-IFJ-101777	02	COMPLETED	WPS 16A-4	Topside/Jacket	Kamil Moczo	11-2-2021	6-4-2021	27-04-21	Code 2	16-04-21	21-04-21	23-04-21						
EAG-OSS-QUA-PRO-IFJ-101777	03	APPROVED	WPS 16A-4	Topside/Jacket	Kamil Moczo	6-5-2021	23-4-2021	14-05-21	Code 1	4-05-21								
EAG-OSS-QUA-PRO-IFJ-101778	01	COMPLETED	WPS 23D-11	Topside/Jacket	Kamil Moczo	3-12-2020	24-12-20	24-12-20	Code 3	23-12-20	28-12-20	11-02-21						
EAG-OSS-QUA-PRO-IFJ-101778	02	APPROVED	WPS 23D-11	Topside/Jacket	Kamil Moczo	12-1-2021	11-2-2021	4-03-21	Code 1	1-03-21								
EAG-OSS-QUA-PRO-IFJ-101779	01	COMPLETED	WPS 25A-8	Topside/Jacket	Kamil Moczo	5-1-2021	26-01-21		Code 2	18-01-21	23-01-21	16-04-21						
EAG-OSS-QUA-PRO-IFJ-101779	02	APPROVED	WPS 25A-8	Topside/Jacket	Kamil Moczo	7-2-2021	16-4-2021	7-05-21	Code 1	4-11-21								
EAG-OSS-QUA-PRO-IFJ-101780	01	COMPLETED	WPS 17A-1	Topside/Jacket	Kamil Moczo	5-2-2021	26-02-21		Code 2	19-02-21	24-02-21	25-02-21						
EAG-OSS-QUA-PRO-IFJ-101780	02	COMPLETED	WPS 17A-1	Topside/Jacket	Kamil Moczo	11-3-2021	25-2-2021	18-03-21	Code 2	11-03-21	16-03-21	11-03-21						
EAG-OSS-QUA-PRO-IFJ-101780	03	APPROVED	WPS 17A-1	Topside/Jacket	Kamil Moczo	31-3-2021	1-3-2021	22-03-21	Code 1	11-03-21								
EAG-OSS-QUA-PRO-IFJ-101781	01	COMPLETED	WPS 27A-1	Topside/Jacket	Kamil Moczo	3-3-2021	24-03-21		Code 3	15-03-21	20-03-21	16-04-21						
EAG-OSS-QUA-PRO-IFJ-101781	02	COMPLETED	WPS 27A-1	Topside/Jacket	Kamil Moczo	4-4-2021	16-4-2021	7-05-21	Code 3	29-04-21	4-05-21	28-04-21						
EAG-OSS-QUA-PRO-IFJ-101781	03	VOID	WPS 27A-1	Topside/Jacket	Kamil Moczo	19-5-2021	28-4-2021	19-05-21	VOID	25-05-21	30-05-21	25-05-21						
EAG-OSS-QUA-PRO-IFJ-101782	04	APPROVED	WPS 27A-1	Topside/Jacket	Kamil Moczo	14-6-2021	25-5-2021	15-06-21	Code 1	2-06-21								
EAG-OSS-QUA-PRO-IFJ-101782	01	COMPLETED	WPS 23A-18	Topside/Jacket	Kamil Moczo	14-6-2021	23-2-2021	12-04-21	Code 2	1-04-21	6-04-21	6-04-21						
EAG-OSS-QUA-PRO-IFJ-101782	02	APPROVED	WPS 23A-18	Topside/Jacket	Kamil Moczo	21-4-2021	6-4-2021	27-04-21	Code 1	16-04-21								
EAG-OSS-QUA-PRO-IFJ-101783	01	COMPLETED	WPS 27A-2	Topside/Jacket	Kamil Moczo	25-5-2021	4-5-2021	25-05-21	Code 3	5-05-21	10-05-21	12-05-21						
EAG-OSS-QUA-PRO-IFJ-101783	02	COMPLETED	WPS 27A-2	Topside/Jacket	Kamil Moczo	25-5-2021	12-5-2021	2-06-21	Code 2	19-05-21	24-05-21	14-09-21						
EAG-OSS-QUA-PRO-IFJ-101783	03	APPROVED	WPS 27A-2	Topside/Jacket	Kamil Moczo	8-6-2021	14-9-2021	5-10-21	Code 1	21-10-21								
EAG-OSS-QUA-PRO-IFJ-101784	01	COMPLETED	WPS 01B-2	Topside/Jacket	Kamil Moczo	21-5-2021	11-06-21	11-06-21	Code 3	7-06-21	22-06-21	15-09-21						
EAG-OSS-QUA-PRO-IFJ-101784	02	COMPLETED	WPS 01B-2	Topside/Jacket	Kamil Moczo	27-6-2021	21-5-2021	11-06-21	Code 3	7-06-21	22-06-21	15-09-21						
EAG-OSS-QUA-PRO-IFJ-101784	03	APPROVED	WPS 01B-2	Topside/Jacket	Kamil Moczo	27-6-2021	3-6-2021	24-06-21	Code 2	4-11-21								
EAG-OSS-QUA-PRO-IFJ-101785	01	COMPLETED	WPS 12A-9	Topside/Jacket	Kamil Moczo	26-5-2021	16-06-21	16-06-21	Code 2	4-06-21	9-06-21	11-06-21						
EAG-OSS-QUA-PRO-IFJ-101785	02	APPROVED	WPS 12A-9	Topside/Jacket	Kamil Moczo	24-6-2021	11-6-2021	2-07-21	Code 1	12-07-21								
EAG-OSS-QUA-PRO-IFJ-101786	01	COMPLETED	WPS 23A-19	Topside/Jacket	Kamil Moczo	26-5-2021	16-06-21	16-06-21	Code 3	4-06-21	9-06-21	11-06-21						
EAG-OSS-QUA-PRO-IFJ-101786	02	COMPLETED	WPS 23A-19	Topside/Jacket	Kamil Moczo	6-6-2021	11-6-2021	2-07-21	Code 3	8-07-21	13-07-21	9-07-21						
EAG-OSS-QUA-PRO-IFJ-101786	03	APPROVED	WPS 23A-19	Topside/Jacket	Kamil Moczo	28-7-2021	9-7-2021	30-07-21	Code 1	22-07-21								
EAG-OSS-QUA-PRO-IFJ-101787	01	COMPLETED	WPS 23A-20	Topside/Jacket	Kamil Moczo	26-5-2021	16-06-21	16-06-21	Code 3	4-06-21	9-06-21	11-06-21						
EAG-OSS-QUA-PRO-IFJ-101787	02	COMPLETED	WPS 23A-20	Topside/Jacket	Kamil Moczo	24-6-2021	11-6-2021	2-07-21	Code 3	8-07-21	13-07-21	9-07-21						
EAG-OSS-QUA-PRO-IFJ-101787	03	APPROVED	WPS 23A-20	Topside/Jacket	Kamil Moczo	28-7-2021	9-7-2021	30-07-21	Code 1	22-07-21								
EAG-OSS-QUA-PRO-IFJ-101788	01	COMPLETED	WPS 03A-18	Topside/Jacket	Kamil Moczo	31-5-2021	21-06-21	21-06-21	Code 3	4-06-21	9-06-21	11-06-21						
EAG-OSS-QUA-PRO-IFJ-101788	02	APPROVED	WPS 03A-18	Topside/Jacket	Kamil Moczo	24-6-2021	11-6-2021	2-07-21	Code 1	12-07-21								
EAG-OSS-QUA-PRO-IFJ-101789	01	APPROVED	WPS 17A-2	Topside/Jacket	Kamil Moczo	31-5-2021	21-06-21	21-06-21	Code 1	4-06-21								
EAG-OSS-QUA-PRO-IFJ-101790	01	COMPLETED	WPS 02A-18	Topside/Jacket	Kamil Moczo	1-6-2021	22-06-21	22-06-21	Code 3	4-06-21	9-06-21	11-06-21						
EAG-OSS-QUA-PRO-IFJ-101790	02	APPROVED	WPS 02A-18	Topside/Jacket	Kamil Moczo	24-6-2021	11-6-2021	2-07-21	Code 1	12-07-21								
EAG-OSS-QUA-PRO-IFJ-101791	01	APPROVED	WPS 03A-19	Topside/Jacket	Kamil Moczo	1-6-2021	22-06-21	22-06-21	Code 1	4-06-21								
EAG-OSS-QUA-PRO-IFJ-101792	01	COMPLETED	WPS 02A-20	Topside/Jacket	Kamil Moczo	3-6-2021	24-06-21	24-06-21	Code 3	8-06-21	13-06-21	11-06-21						
EAG-OSS-QUA-PRO-IFJ-101792	02	APPROVED	WPS 02A-20	Topside/Jacket	Kamil Moczo	28-6-2021	11-6-2021	2-07-21	Code 1	12-07-21								
EAG-OSS-QUA-PRO-IFJ-101793	01	APPROVED	WPS 02A-20	Topside/Jacket	Kamil Moczo	3-6-2021	24-06-21	24-06-21	Code 1	8-06-21								
EAG-OSS-QUA-PRO-IFJ-A000001	01	COMPLETED	WPS 23A-21	Topside/Jacket	Kamil Moczo	15-6-2021	6-07-21	6-07-21	Code 2	27-07-21	1-08-21	4-08-21						
EAG-OSS-QUA-PRO-IFJ-A000001	02	APPROVED	WPS 23A-21	Topside/Jacket	Kamil Moczo	16-8-2021	4-8-2021	25-08-21	Code 1	31-08-21								
EAG-OSS-QUA-PRO-IFJ-A000002	01	COMPLETED	WPS 23D-12	Topside/Jacket	Kamil Moczo	15-6-2021	6-07-21	6-07-21	Code 3	27-07-21	1-08-21	3-08-21						
EAG-OSS-QUA-PRO-IFJ-A000002	02	APPROVED	WPS 23D-12	Topside/Jacket	Kamil Moczo	16-8-2021	3-8-2021	24-08-21	Code 1	24-08-21								
EAG-OSS-QUA-PRO-IFJ-A000008	01	COMPLETED	WPS 15A-8	Topside/Jacket	Kamil Moczo	18-10-2021	7-9-2021	28-09-21	Code 2	28-09-21	3-10-21	30-09-21						
EAG-OSS-QUA-PRO-IFJ-A000008	02	COMPLETED	WPS 15A-8	Topside/Jacket	Kamil Moczo	18-10-2021	8-09-21	28-09-21	Code 2	28-09-21	3-10-21	30-09-21						
EAG-OSS-QUA-PRO-IFJ-A000008	03	APPROVED	WPS 15A-8	Topside/Jacket	Kamil Moczo	18-10-2021	30-9-2021	21-10-21	Code 1	3-11-21								
EAG-OSS-QUA-PRO-IFJ-A000009	01	COMPLETED	WPS 12A-10	Topside/Jacket	Kamil Moczo	14-9-2021	5-10-21	10-10-21	Code 2	12-10-21	17-10-21	14-10-21						
EAG-OSS-QUA-PRO-IFJ-A000009	02	APPROVED	WPS 12A-10	Topside/Jacket	Kamil Moczo	1-11-2021	14-10-2021	4-11-21	Code 1	2-11-21								
EAG-OSS-QUA-PRO-IFJ-A000020	01	COMPLETED	WPS 02G-1	Topside/Jacket	Kamil Moczo	25-1-2022	15-02-22		Code 2	9-02-22	14-02-22	21-02-22						
EAG-OSS-QUA-PRO-IFJ-A000020	02	APPROVED	WPS 02G-1	Topside/Jacket	Kamil Moczo	1-3-2022	21-2-2022	14-03-22	Code 1	3-03-22								
EAG-OSS-QUA-PRO-IFJ-A000024	01	ACTIVE	WPS 12E-3	Topside/Jacket	Kamil Moczo	1-3-2022	4-3-2022	25-03-22	Code 3	21-03-22	26-03-22							
Subcontractors																		
TCCADE																		
EAG-OSS-QUA-REG-IFJ-101800	01	COMPLETED	Tecade REGISTER OF NDT OPERATORS	Topside	Sam Diercksens		20-10-2020	10-11-20	Code 2	12-11-20	17-11-20	27-11-20						
EAG-OSS-QUA-REG-IFJ-101800	02	COMPLETED	Tecade REGISTER OF NDT OPERATORS	Topside	Sam Diercksens	2-12-2020	27-11-2020	18-12-20	Code 2	20-01-21	25-01-21	16-02-21						
EAG-OSS-QUA-REG-IFJ-101800	03	COMPLETED	Tecade REGISTER OF NDT OPERATORS	Topside	Sam Diercksens	9-2-2021	5-2-2021	26-02-21	Code 2	15-02-21	20-02-21	19-02-21						
EAG-OSS-QUA-REG-IFJ-101800	04	APPROVED	Tecade REGISTER OF NDT OPERATORS	Topside	Sam Diercksens	7-3-2021	16-2-2021	9-03-21	Code 1	24-02-21								
EAG-OSS-QUA-REG-IFJ-101800	05	APPROVED	Tecade REGISTER OF NDT OPERATORS	Topside	Sam Diercksens	16-3-2021	19-4-2021	10-05-21	Code 1	28-04-21								
EAG-OSS-QUA-REG-IFJ-101801	01	APPROVED	Tecade REGISTER OF QUALIFIED WELDERS	Topside	Sam Diercksens		20-10-2020	10-11-20	Code 1	12-11-20								
EAG-OSS-QUA-REG-IFJ-101801	02	APPROVED	Tecade REGISTER OF QUALIFIED WELDERS	Topside	Sam Diercksens	2-12-2020	10-11-2020	1-12-20	Code 1	18-11-20								
EAG-OSS-QUA-REG-IFJ-101801	03	APPROVED	Tecade REGISTER OF QUALIFIED WELDERS	Topside	Sam Diercksens	8-12-2020	20-1-2021	10-02-21	Code 1	8-02-21								
EAG-OSS-QUA-REG-IFJ-101801	04	APPROVED	Tecade REGISTER OF QUALIFIED WELDERS	Topside	Sam Diercksens	28-2-2021	19-4-2021	10-05-21	Code 1	28-04-21	3-05-21	5-05-21						
EAG-OSS-QUA-REG-IFJ-101801	05	APPROVED	Tecade REGISTER OF QUALIFIED WELDERS	Topside	Sam Diercksens	18-5-2021	5-5-2021	26-05-21	Code 1	30-06-21								
EAG-OSS-QUA-REG-IFJ-101802	01	APPROVED	Tecade REGISTER OF BLASTERS, METALLIZERS AND COATERS	Topside	Sam Diercksens		20-10-2020	10-11-20	Code 1	12-11-20								
EAG-OSS-QUA-REG-IFJ-101803	01	VOID	Tecade REGISTER OF COATING FOREMEN, SUPERVISORS AND INSPECTORS	Topside	Sam Diercksens				VOID									
EAG-OSS-QUA-ITP-IFJ-101804	01	COMPLETED	Tecade TTP TOPSIDE GENERAL STRUCTURAL FABRICATION	Topside	Sam Diercksens		12-11-2020	3-12-20	Code 3	26-11-20	1-12-2							

EAG-OSS-QUA-PRO-JIF-101839	02	COMPLETED	Tecade Visual Testing Procedure	Topside	Sam Dierckxens	29-11-2020	30-11-2020	21-12-20	Code 2	17-12-20	22-12-20	27-01-21
EAG-OSS-QUA-PRO-JIF-101839	03	APPROVED	Tecade Visual Testing Procedure	Topside	Sam Dierckxens	6-1-2021	27-1-2021	17-02-21	Code 1	5-02-21	10-02-21	22-02-21
EAG-OSS-QUA-PRO-JIF-101839	04	APPROVED	Tecade Visual Testing Procedure	Topside	Sam Dierckxens	25-2-2021	22-2-2021	15-03-21	Code 1	2-03-21		
EAG-OSS-QUA-PRO-JIF-101840	01	COMPLETED	Tecade Magnetic Testing Procedure	Topside	Sam Dierckxens	26-10-2020	26-10-2020	16-11-20	Code 2	26-11-20	1-12-20	10-12-20
EAG-OSS-QUA-PRO-JIF-101840	02	COMPLETED	Tecade Magnetic Testing Procedure	Topside	Sam Dierckxens	16-12-2020	16-12-2020	10-1-2021	Code 2	17-12-20	22-12-20	27-01-21
EAG-OSS-QUA-PRO-JIF-101840	03	APPROVED	Tecade Magnetic Testing Procedure	Topside	Sam Dierckxens	6-1-2021	27-1-2021	17-02-21	Code 2	5-02-21	10-02-21	22-02-21
EAG-OSS-QUA-PRO-JIF-101840	04	APPROVED	Tecade Magnetic Testing Procedure	Topside	Sam Dierckxens	25-2-2021	22-2-2021	15-03-21	Code 1	2-03-21		
EAG-OSS-QUA-PRO-JIF-101841	01	COMPLETED	Tecade Ultrasonic Testing Procedure	Topside	Sam Dierckxens	26-10-2020	16-11-20	Code 3	26-11-20	1-12-20	14-12-20	
EAG-OSS-QUA-PRO-JIF-101841	02	COMPLETED	Tecade Ultrasonic Testing Procedure	Topside	Sam Dierckxens	16-12-2020	14-12-2020	4-01-21	Code 2	11-01-21	16-01-21	27-01-21
EAG-OSS-QUA-PRO-JIF-101841	03	COMPLETED	Tecade Ultrasonic Testing Procedure	Topside	Sam Dierckxens	31-1-2021	27-1-2021	17-02-21	Code 2	5-02-21	10-02-21	22-02-21
EAG-OSS-QUA-PRO-JIF-101841	04	APPROVED	Tecade Ultrasonic Testing Procedure	Topside	Sam Dierckxens	25-2-2021	22-2-2021	15-03-21	Code 1	2-03-21		
EAG-OSS-QUA-PRO-JIF-101842	01	COMPLETED	Tecade PT Procedure	Topside	Sam Dierckxens	28-10-2020	18-11-20	Code 3	6-11-20	11-11-20	30-11-20	
EAG-OSS-QUA-PRO-JIF-101842	02	COMPLETED	Tecade PT Procedure	Topside	Sam Dierckxens	26-11-2020	30-11-2020	21-12-20	Code 2	17-12-20	22-12-20	27-01-21
EAG-OSS-QUA-PRO-JIF-101842	03	APPROVED	Tecade PT Procedure	Topside	Sam Dierckxens	6-1-2021	27-1-2021	17-02-21	Code 1	5-02-21		
EAG-OSS-QUA-PRO-JIF-101843	01	COMPLETED	Tecade Ultrasonic Testing - Phased Array Procedure	Topside	Sam Dierckxens	28-10-2020	18-11-20	Code 3	6-11-20	11-11-20	1-12-20	
EAG-OSS-QUA-PRO-JIF-101843	02	COMPLETED	Tecade Ultrasonic Testing - Phased Array Procedure	Topside	Sam Dierckxens	26-11-2020	1-12-2020	22-12-20	Code 2	17-12-20	22-12-20	27-01-21
EAG-OSS-QUA-PRO-JIF-101843	03	APPROVED	Tecade Ultrasonic Testing - Phased Array Procedure	Topside	Sam Dierckxens	6-1-2021	27-1-2021	17-02-21	Code 1	5-02-21		
EAG-OSS-QUA-PRO-JIF-101844	00	VOID	Tecade Plate Forming Procedure	Topside	Sam Dierckxens				VOID			
EAG-OSS-QUA-PRO-JIF-101845	01	COMPLETED	Tecade WPS 19-064	Topside	Sam Dierckxens		29-10-2020	19-11-20	Code 2	12-11-20	17-11-20	9-12-20
EAG-OSS-QUA-PRO-JIF-101845	02	COMPLETED	Tecade WPS 19-064	Topside	Sam Dierckxens	2-12-2020	9-12-2020	30-12-20	Code 2	4-02-21	9-02-21	12-02-21
EAG-OSS-QUA-PRO-JIF-101845	03	COMPLETED	Tecade WPS 19-064	Topside	Sam Dierckxens	24-3-2021	12-3-2021	5-03-21	Code 2	24-03-21	5-09-21	16-09-21
EAG-OSS-QUA-PRO-JIF-101845	04	APPROVED	Tecade WPS 19-064	Topside	Sam Dierckxens	16-3-2021	17-3-2021	7-04-21	Code 1	24-03-21		
EAG-OSS-QUA-PRO-JIF-101846	01	VOID	Tecade WPS BLE-01	Topside	Sam Dierckxens	29-10-2020	19-11-20	VOID	Code 2	12-11-20	17-11-20	
EAG-OSS-QUA-PRO-JIF-101846	02	VOID	Tecade WPS BLE-01	Topside	Sam Dierckxens	2-12-2020	26-3-2021	16-04-21	VOID			
EAG-OSS-QUA-PRO-JIF-101847	01	COMPLETED	Tecade WPS 19-065	Topside	Sam Dierckxens	29-10-2020	19-11-20	Code 2	12-11-20	17-11-20	18-11-20	
EAG-OSS-QUA-PRO-JIF-101847	02	COMPLETED	Tecade WPS 19-065	Topside	Sam Dierckxens	2-12-2020	18-11-2020	9-12-20	Code 2	26-11-20	1-12-20	27-11-20
EAG-OSS-QUA-PRO-JIF-101847	03	COMPLETED	Tecade WPS 19-065	Topside	Sam Dierckxens	16-12-2020	27-11-2020	18-12-20	Code 2	13-01-21	18-01-21	20-01-21
EAG-OSS-QUA-PRO-JIF-101847	04	APPROVED	Tecade WPS 19-065	Topside	Sam Dierckxens	2-1-2021	30-1-2021	10-02-21	Code 2	1-02-21		
EAG-OSS-QUA-PRO-JIF-101848	01	COMPLETED	Tecade WPS 19-066	Topside	Sam Dierckxens	29-10-2020	19-11-20	Code 3	12-11-20	17-11-20	18-11-20	
EAG-OSS-QUA-PRO-JIF-101848	02	COMPLETED	Tecade WPS 19-066	Topside	Sam Dierckxens	2-12-2020	18-11-2020	9-12-20	Code 2	26-11-20	1-12-20	30-11-20
EAG-OSS-QUA-PRO-JIF-101848	03	COMPLETED	Tecade WPS 19-066	Topside	Sam Dierckxens	16-12-2020	30-11-2020	21-12-20	Code 2	13-01-21	18-01-21	20-01-21
EAG-OSS-QUA-PRO-JIF-101848	04	APPROVED	Tecade WPS 19-066	Topside	Sam Dierckxens	2-1-2021	20-1-2021	10-02-21	Code 1	1-02-21		
EAG-OSS-QUA-PRO-JIF-101849	01	COMPLETED	Tecade WPS 19-067	Topside	Sam Dierckxens	30-11-2020	21-12-20	Code 3	22-12-20	27-12-20	11-01-21	
EAG-OSS-QUA-PRO-JIF-101849	02	APPROVED	Tecade WPS 19-067	Topside	Sam Dierckxens	11-1-2021	11-1-2021	1-02-21	Code 1	19-01-21	24-01-21	22-02-21
EAG-OSS-QUA-PRO-JIF-101849	03	COMPLETED	Tecade WPS 19-067	Topside	Sam Dierckxens	8-2-2021	22-2-2021	15-03-21	Code 3	7-03-21	26-03-21	
EAG-OSS-QUA-PRO-JIF-101849	04	VOID	Tecade WPS 19-067	Topside	Sam Dierckxens	22-3-2021	26-3-2021	16-04-21	VOID			
EAG-OSS-QUA-PRO-JIF-101850	01	COMPLETED	Tecade WPS 19-068	Topside	Sam Dierckxens	29-10-2020	19-11-20	Code 2	12-11-20	17-11-20	18-11-20	
EAG-OSS-QUA-PRO-JIF-101850	02	COMPLETED	Tecade WPS 19-068	Topside	Sam Dierckxens	2-12-2020	18-11-2020	9-12-20	Code 2	26-11-20	1-12-20	30-11-20
EAG-OSS-QUA-PRO-JIF-101850	03	COMPLETED	Tecade WPS 19-068	Topside	Sam Dierckxens	16-12-2020	30-11-2020	21-12-20	Code 2	22-12-20	27-12-20	11-01-21
EAG-OSS-QUA-PRO-JIF-101850	04	APPROVED	Tecade WPS 19-068	Topside	Sam Dierckxens	11-1-2021	11-1-2021	1-02-21	Code 1	19-01-21		
EAG-OSS-QUA-PRO-JIF-101851	01	COMPLETED	Tecade WPS 19-069	Topside	Sam Dierckxens	29-10-2020	19-11-20	Code 2	22-12-20	27-12-20	11-01-21	
EAG-OSS-QUA-PRO-JIF-101851	02	APPROVED	Tecade WPS 19-069	Topside	Sam Dierckxens	11-1-2021	11-1-2021	1-02-21	Code 1	19-01-21		
EAG-OSS-QUA-PRO-JIF-101852	01	COMPLETED	Tecade WPS 19-070	Topside	Sam Dierckxens	12-1-2021	12-1-2021	5-03-21	Code 3	24-02-21	1-03-21	19-03-21
EAG-OSS-QUA-PRO-JIF-101852	02	APPROVED	Tecade WPS 19-070	Topside	Sam Dierckxens	16-3-2021	19-3-2021	9-04-21	Code 1	24-03-21		
EAG-OSS-QUA-PRO-JIF-101853	01	COMPLETED	Tecade WPS 19-071	Topside	Sam Dierckxens	30-11-2020	21-12-20	Code 3	22-12-20	27-12-20	27-01-21	
EAG-OSS-QUA-PRO-JIF-101853	02	APPROVED	Tecade WPS 19-071	Topside	Sam Dierckxens	11-1-2021	27-1-2021	17-02-21	Code 1	5-02-21		
EAG-OSS-QUA-PRO-JIF-101855	01	COMPLETED	Tecade General procedure for cutting and beveling	Topside	Sam Dierckxens	22-10-2020	12-11-20	Code 3	26-11-20	1-12-20	15-12-20	
EAG-OSS-QUA-PRO-JIF-101855	02	APPROVED	Tecade General procedure for cutting and beveling	Topside	Sam Dierckxens	16-12-2020	15-12-2020	5-01-21	Code 1	11-01-21	27-01-21	
EAG-OSS-QUA-PRO-JIF-101855	03	APPROVED	Tecade General procedure for cutting and beveling	Topside	Sam Dierckxens	31-1-2021	27-1-2021	17-02-21	Code 1	8-02-21		
EAG-OSS-QUA-PRO-JIF-101855	04	APPROVED	Tecade General procedure for cutting and beveling	Topside	Sam Dierckxens	28-2-2021	5-2-2021	26-02-21	Code 1	15-02-21		
EAG-OSS-QUA-PRO-JIF-101856	01	COMPLETED	Tecade Repair of Misalignment	Topside	Sam Dierckxens	26-10-2020	16-11-20	Code 2	26-11-20	1-12-20	27-01-21	
EAG-OSS-QUA-PRO-JIF-101856	02	APPROVED	Tecade Repair of Misalignment	Topside	Sam Dierckxens	16-12-2020	27-1-2021	17-02-21	Code 1	5-02-21		
EAG-OSS-QUA-PRO-JIF-101857	01	APPROVED	Tecade Stainless steel handling	Topside	Sam Dierckxens	26-10-2020	16-11-20	Code 1	26-11-20			
EAG-OSS-QUA-PLN-JIF-101858	01	COMPLETED	Tecade Welding Sequence Plan Topside	Topside	Sam Dierckxens	22-10-2020	12-11-20	Code 2	26-11-20	1-12-20	20-04-21	
EAG-OSS-QUA-PLN-JIF-101858	02	APPROVED	Tecade Welding Sequence Plan Topside	Topside	Sam Dierckxens	16-12-2020	20-4-2021	11-05-21	Code 1	30-04-21		
EAG-OSS-QUA-PLN-JIF-101859	01	COMPLETED	Tecade Welding Plan	Topside	Sam Dierckxens	9-12-2020	30-12-20	Code 3	17-12-20	22-12-20	7-01-21	
EAG-OSS-QUA-PLN-JIF-101859	02	APPROVED	Tecade Welding Plan	Topside	Sam Dierckxens	6-1-2021	7-1-2021	28-01-21	Code 1	20-01-21		
EAG-OSS-HSE-PLN-JIF-101860	01	COMPLETED	Tecade HSE Plan	Topside	Sam Dierckxens	28-10-2020	18-11-20	Code 2	26-11-20	25-11-20	6-04-21	
EAG-OSS-HSE-PLN-JIF-101860	02	APPROVED	Tecade HSE Plan	Topside	Sam Dierckxens	10-12-2020	6-4-2021	27-04-21	Code 1	21-04-21		
EAG-OSS-QUA-REP-JIF-101862	01	COMPLETED	Tecade Example as-built file Tecade	Topside	Sam Dierckxens	20-10-2020	10-11-20	Code 2	12-11-20	17-11-20	26-03-21	
EAG-OSS-QUA-REP-JIF-101862	02	VOID	Tecade Example as-built file Tecade	Topside	Sam Dierckxens	2-12-2020	26-3-2021	16-04-21	VOID			
EAG-OSS-QUA-PRO-JIF-101863	01	COMPLETED	Tecade Dimensional Control Procedure	Topside	Sam Dierckxens	22-10-2020	12-11-20	Code 2	26-11-20	1-12-20	27-01-21	
EAG-OSS-QUA-PRO-JIF-101863	02	COMPLETED	Tecade Dimensional Control Procedure	Topside	Sam Dierckxens	16-12-2020	27-1-2021	17-02-21	Code 2	5-02-21	10-02-21	22-02-21
EAG-OSS-QUA-PRO-JIF-101863	03	APPROVED	Tecade Dimensional Control Procedure	Topside	Sam Dierckxens	25-2-2021	22-2-2021	15-03-21	Code 1	2-03-21		
EAG-OSS-ENG-PLN-JIF-101864	01	COMPLETED	Tecade Production Test Plan	Topside	Sam Dierckxens	31-1-2021	20-1-2021	10-02-21	Code 2	1-02-21	16-01-21	20-01-21
EAG-OSS-ENG-PLN-JIF-101864	02	COMPLETED	Tecade Production Test Plan	Topside	Sam Dierckxens	21-2-2021	16-2-2021	9-03-21	Code 2	2-03-21	7-03-21	16-03-21
EAG-OSS-ENG-PLN-JIF-101864	03	COMPLETED	Tecade Production Test Plan	Topside	Sam Dierckxens	22-3-2021	17-3-2021	7-04-21	Code 2	16-04-21	21-04-21	20-04-21
EAG-OSS-ENG-PLN-JIF-101864	04	COMPLETED	Tecade Production Test Plan	Topside	Sam Dierckxens	6-5-2021	20-4-2021	11-05-21	Code 2	30-04-21		
EAG-OSS-QUA-ITP-JIF-101874	01	VOID	Tecade Surface Treatment ITP	Topside	Sam Dierckxens	9-12-2020	30-12-20	VOID	Code 2	21-12-20	26-12-20	
EAG-OSS-QUA-ITP-JIF-101874	02	VOID	Tecade Surface Treatment ITP	Topside	Sam Dierckxens	10-1-2021	26-3-2021	16-04-21	VOID			
EAG-OSS-HAS-PRO-JIF-101895	01	INFORMATION	Tecade Yard access procedure	Topside	Pieter De Vich	10-11-2020	1-12-20	Code 4	19-01-21	24-01-21		
EAG-OSS-QUA-PRO-JIF-101897	01	COMPLETED	Tecade WPS BLE-02	Topside	Sam Dierckxens	15-12-2020	5-01-21	Code 3	22-12-20	27-12-20	11-01-21	
EAG-OSS-QUA-PRO-JIF-101897	02	APPROVED	Tecade WPS BLE-02	Topside	Sam Dierckxens	11-1-2021	11-1-2021	1-02-21	Code 1	20-01-21		
EAG-OSS-QUA-PRO-JIF-101898	01	APPROVED	Tecade WPS BLE-03	Topside	Sam Dierckxens	12-2-2021	5-03-21	Code 1	13-04-21	18-04-21	17-03-21	
EAG-OSS-QUA-PRO-JIF-101899	01	COMPLETED	Tecade WPS BLE-04	Topside	Sam Dierckxens	22-12-2020	12-01-21	Code 3	13-01-21	18-01-21	4-02-21	
EAG-OSS-QUA-PRO-JIF-101899	02	APPROVED	Tecade WPS BLE-04	Topside	Sam Dierckxens	2-2-2021	4-2-2021	25-02-21	Code 1	12-02-21		
EAG-OSS-QUA-PRO-JIF-101900	01	COMPLETED	Tecade WPS BLE-05	Topside	Sam Dierckxens	15-12-2020	5-01-21	Code 3	22-12-20	27-12-20	5-01-21	
EAG-OSS-QUA-PRO-JIF-101900	02	COMPLETED	Tecade WPS BLE-05	Topside	Sam Dierckxens	11-1-2021	5-1-2021	26-01-21	Code 2	13-01-21	18-01-21	22-02-21
EAG-OSS-QUA-PRO-JIF-101900	03	COMPLETED	Tecade WPS BLE-05	Topside	Sam Dierckxens	2-2-2021	8-1-2021	29-01-21	Code 2	13-01-21	18-01-21	20-01-21
EAG-OSS-QUA-PRO-JIF-101900	04	APPROVED	Tecade WPS BLE-05	Topside	Sam Dierckxens	2-3-2021	20-3-2021	10-02-21	Code 1	27-01-21	2-02-21	22-02-21
EAG-OSS-QUA-PRO-JIF-101900	05	APPROVED	Tecade WPS BLE-05	Topside	Sam Dierckxens	16-2-2021	22-2-2021	15-03-21	Code 1	2-03-21		
EAG-OSS-QUA-PRO-JIF-101901	01	COMPLETED	Tecade WPS SW-005	Topside	Sam Dierckxens	15-12-2020	5-01-21	Code 3	22-12-20	27-12-20	11-01-21	
EAG-OSS-QUA-PRO-JIF-101901	02	APPROVED	Tecade WPS SW-005	Topside	Sam Dierckxens	11-1-2021	11-1-2021	1-02-21	Code 1	20-01-21		
EAG-OSS-QUA-PRO-JIF-101902	01	COMPLETED	Tecade WPS BLE-22	Topside	Sam Dierckxens	26-3						

EAG-OSS-QUA-PRO-JIF-101946	02	APPROVED	Tecade WPS BLE-09	Topside	Sam Dierckxsens	13-4-2021	26-3-2021	16-04-21	Code 1	9-04-21		
EAG-OSS-QUA-PRO-JIF-101947	01	APPROVED	Tecade WPS BLE-10	Topside	Sam Dierckxsens		1-4-2021	22-04-21	Code 1	16-04-21		
EAG-OSS-QUA-PRO-JIF-101948	01	APPROVED	Tecade WPS BLE-20	Topside	Sam Dierckxsens		26-3-2021	16-04-21	Code 1	9-04-21		
EAG-OSS-QUA-PRO-JIF-101949	01	APPROVED	Tecade WPS BLE-13	Topside	Sam Dierckxsens		1-4-2021	22-04-21	Code 1	16-04-21		
EAG-OSS-QUA-PRO-JIF-101950	01	APPROVED	Tecade WPS BLE-16	Topside	Sam Dierckxsens		26-3-2021	16-04-21	Code 1	9-04-21		
EAG-OSS-QUA-PRO-JIF-101956	01	COMPLETED	Tecade WPS BLE-18	Topside	Sam Dierckxsens		22-2-2021	15-03-21	Code 3	5-03-21	10-03-21	26-03-21
EAG-OSS-QUA-PRO-JIF-101956	02	APPROVED	Tecade WPS BLE-18	Topside	Sam Dierckxsens	25-3-2021	26-3-2021	16-04-21	Code 1	9-04-21		
EAG-OSS-QUA-PRO-JIF-101995	01	COMPLETED	Tecade METHOD STATEMENT FOR WELDING TYK JOINTS	Topside	Sam Dierckxsens		17-3-2021	7-04-21	Code 2	16-04-21	21-04-21	20-04-21
EAG-OSS-QUA-PRO-JIF-101995	02	APPROVED	Tecade METHOD STATEMENT FOR WELDING TYK JOINTS	Topside	Sam Dierckxsens	6-5-2021	20-4-2021	11-05-21	Code 1	30-04-21		
EAG-OSS-QUA-PRO-JIF-102023	01	APPROVED	Tecade WPS BLE-21	Topside	Sam Dierckxsens		9-3-2021	30-03-21	Code 1	24-03-21		
NEW												
EAG-OSS-QUA-PRO-JIF-101225	01	COMPLETED	FEW 45059-WPS-LWX-1	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	18-12-20
EAG-OSS-QUA-PRO-JIF-101225	02	APPROVED	FEW 45059-WPS-LWX-1	Topside/Jacket	Sebastian Haesen	19-10-2020	18-12-2020	8-01-21	Code 1	11-01-21		
EAG-OSS-QUA-PRO-JIF-101226	01	COMPLETED	FEW 45059-WPS-LWX-1	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	18-12-20
EAG-OSS-QUA-PRO-JIF-101226	02	APPROVED	FEW 45059-WPS-LWX-1	Topside/Jacket	Sebastian Haesen	19-10-2020	18-12-2020	8-01-21	Code 1	11-01-21		
EAG-OSS-QUA-PRO-JIF-101227	01	COMPLETED	FEW 45059-WPS-R	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	18-12-20
EAG-OSS-QUA-PRO-JIF-101227	02	APPROVED	FEW 45059-WPS-R	Topside/Jacket	Sebastian Haesen	19-10-2020	18-12-2020	8-01-21	Code 1	11-01-21		
EAG-OSS-QUA-PRO-JIF-101228	01	COMPLETED	FEW 45060-WPS-LWX-1	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	18-12-20
EAG-OSS-QUA-PRO-JIF-101228	02	APPROVED	FEW 45060-WPS-LWX-1	Topside/Jacket	Sebastian Haesen	19-10-2020	18-12-2020	8-01-21	Code 1	11-01-21		
EAG-OSS-QUA-PRO-JIF-101229	01	COMPLETED	FEW 45060-WPS-LWX-1	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	18-12-20
EAG-OSS-QUA-PRO-JIF-101229	02	APPROVED	FEW 45060-WPS-LWX-1	Topside/Jacket	Sebastian Haesen	19-10-2020	18-12-2020	8-01-21	Code 1	11-01-21		
EAG-OSS-QUA-PRO-JIF-101230	01	COMPLETED	FEW 45060-WPS-R	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	18-12-20
EAG-OSS-QUA-PRO-JIF-101230	02	APPROVED	FEW 45060-WPS-R	Topside/Jacket	Sebastian Haesen	19-10-2020	18-12-2020	8-01-21	Code 1	11-01-21		
EAG-OSS-QUA-DRG-JIF-101232	01	APPROVED	FEW 45059 Workshop Drawings	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 1	15-10-20		
EAG-OSS-QUA-ITP-JIF-101233	01	COMPLETED	FEW 45059-45060- ITP	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-ITP-JIF-101233	02	COMPLETED	FEW 45059-45060- ITP	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 2	14-01-21	1-02-21	
EAG-OSS-QUA-ITP-JIF-101233	03	APPROVED	FEW 45059-45060- ITP	Topside/Jacket	Sebastian Haesen	3-2-2021	1-2-2021	22-02-21	Code 1	12-02-21		
EAG-OSS-QUA-ITP-JIF-101233	04	APPROVED	FEW 45059-45060- ITP	Topside/Jacket	Sebastian Haesen	4-3-2021	9-3-2021	18-03-21	Code 1	18-03-21		
EAG-OSS-QUA-PRO-JIF-101234	01	COMPLETED	FEW 45059-45060-MARK Marking Proposal	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-PRO-JIF-101234	02	APPROVED	FEW 45059-45060-MARK Marking Proposal	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-REP-JIF-101235	01	COMPLETED	FEW 45059-45060 Manufacturing Record Book Index	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-REP-JIF-101235	02	APPROVED	FEW 45059-45060 Manufacturing Record Book Index	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-REG-JIF-101236	01	APPROVED	FEW 45059-45060-List of Qualified NDT Operators	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 1	29-09-20		
EAG-OSS-QUA-REG-JIF-101237	01	COMPLETED	FEW 45059-45060 - Production Test Plan	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-REG-JIF-101237	02	APPROVED	FEW 45059-45060 - Production Test Plan	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-REG-JIF-101238	01	COMPLETED	FEW 45059-45060- List of Qualified Welders	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-REG-JIF-101238	02	APPROVED	FEW 45059-45060- List of Qualified Welders	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-PRO-JIF-101239	01	COMPLETED	FEW 45059-45060-WP01 Material Control and Traceability	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-PRO-JIF-101239	02	APPROVED	FEW 45059-45060-WP01 Material Control and Traceability	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-PRO-JIF-101240	01	COMPLETED	FEW 45059-45060-WP02 Storage and Handling of Consumables	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-PRO-JIF-101240	02	APPROVED	FEW 45059-45060-WP02 Storage and Handling of Consumables	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-PRO-JIF-101241	01	COMPLETED	FEW 45059-45060-WP03 Forming	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-PRO-JIF-101241	02	APPROVED	FEW 45059-45060-WP03 Forming	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-PRO-JIF-101242	01	COMPLETED	FEW 45059-45060-WP07 Dimensional Checks	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 3	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-PRO-JIF-101242	02	APPROVED	FEW 45059-45060-WP07 Dimensional Checks	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-PRO-JIF-101243	01	APPROVED	FEW 45059-45060-WP08 Visual Inspection	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 1	15-10-20		
EAG-OSS-QUA-PRO-JIF-101244	01	COMPLETED	FEW 45059-45060-WP102 Radiographic Examination	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	1-12-20
EAG-OSS-QUA-PRO-JIF-101244	02	APPROVED	FEW 45059-45060-WP102 Radiographic Examination	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-PRO-JIF-101245	01	COMPLETED	FEW 45059-45060-WP103 Magnetic Particle Testing	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 2	29-09-20	4-10-20	14-12-20
EAG-OSS-QUA-PRO-JIF-101245	02	APPROVED	FEW 45059-45060-WP103 Magnetic Particle Testing	Topside/Jacket	Sebastian Haesen	19-10-2020	14-12-2020	4-01-21	Code 1	14-01-21		
EAG-OSS-QUA-DRG-JIF-101246	01	APPROVED	FEW 45060 Workshop Drawings	Topside/Jacket	Sebastian Haesen		18-9-2020	9-10-20	Code 1	15-10-20		
EAG-OSS-QUA-PRO-JIF-101881	01	APPROVED	FEW 45059-45075-WP100 - Automatic Ultrasonic Testing	Topside/Jacket	Sebastian Haesen		18-12-2020	8-01-21	Code 1	18-01-21		
EAG-OSS-QUA-PRO-JIF-101882	01	APPROVED	FEW 45059-45075-WP101 - Manual Ultrasonic Testing	Topside/Jacket	Sebastian Haesen		18-12-2020	8-01-21	Code 1	18-01-21		
EAG-OSS-QUA-PRO-JIF-101883	01	APPROVED	FEW 45059-45075-WP105- WP105-01 - Semi Automatic PAUT and TO	Topside/Jacket	Sebastian Haesen		18-12-2020	8-01-21	Code 1	18-01-21		
EAG-OSS-QUA-PRO-JIF-101909	01	APPROVED	FEW 45075-WPS Schmelzer	Jacket	Sebastian Haesen		10-12-2020	31-12-20	Code 1	11-01-21		
EAG-OSS-QUA-PRO-JIF-101916	01	APPROVED	FEW 45075 - WPS CWV - 1	Jacket	Sebastian Haesen		18-12-2020	8-01-21	Code 1	11-01-21		
EAG-OSS-QUA-PRO-JIF-101917	01	APPROVED	FEW 45075 - WPS CWY - 1	Jacket	Sebastian Haesen		18-12-2020	8-01-21	Code 1	18-01-21		
EAG-OSS-QUA-PRO-JIF-101918	01	APPROVED	FEW 45075 - WPS LWX - 1	Jacket	Sebastian Haesen		18-12-2020	8-01-21	Code 1	18-01-21		
EAG-OSS-QUA-PRO-JIF-101919	01	APPROVED	FEW 45075 - WPS LWY - 1	Jacket	Sebastian Haesen		18-12-2020	8-01-21	Code 1	18-01-21		
Stalkon												
EAG-OSS-QUA-PRO-JIF-101815	01	COMPLETED	Stalkon Dimension Control & Recording Procedure	Topside	Michiel Lot		19-10-2020	9-11-20	Code 2	13-11-20	18-11-20	3-12-20
EAG-OSS-QUA-PRO-JIF-101815	02	APPROVED	Stalkon Dimension Control & Recording Procedure	Topside	Michiel Lot	3-12-2020	3-12-2020	24-12-20	Code 1	18-12-20		
EAG-OSS-QUA-PRO-JIF-101816	01	COMPLETED	Stalkon Flame Straightening Procedure	Topside	Michiel Lot		29-10-2020	19-11-20	Code 3	9-11-20	14-11-20	13-11-20
EAG-OSS-QUA-PRO-JIF-101816	02	COMPLETED	Stalkon Flame Straightening Procedure	Topside	Michiel Lot	29-11-2020	13-11-2020	4-12-20	Code 3	26-11-20	1-12-20	30-11-20
EAG-OSS-QUA-PRO-JIF-101816	03	COMPLETED	Stalkon Flame Straightening Procedure	Topside	Michiel Lot	16-12-2020	30-11-2020	21-12-20	Code 2	18-12-20	23-12-20	11-01-21
EAG-OSS-QUA-PRO-JIF-101816	04	APPROVED	Stalkon Flame Straightening Procedure	Topside	Michiel Lot	7-1-2021	11-5-2021	1-01-21	Code 1	4-02-21		
EAG-OSS-QUA-PRO-JIF-101817	01	COMPLETED	Stalkon Handling Welding Consumables Procedure	Topside	Michiel Lot		19-10-2020	9-11-20	Code 3	13-11-20	18-11-20	24-11-20
EAG-OSS-QUA-PRO-JIF-101817	02	APPROVED	Stalkon Handling Welding Consumables Procedure	Topside	Michiel Lot	3-12-2020	24-11-2020	15-12-20	Code 1	18-12-20		
EAG-OSS-QUA-PRO-JIF-101818	01	COMPLETED	Stalkon IB Ultrasonic Testing Procedure	Topside	Michiel Lot		19-10-2020	9-11-20	Code 2	13-11-20	18-11-20	30-11-20
EAG-OSS-QUA-PRO-JIF-101818	02	APPROVED	Stalkon IB Ultrasonic Testing Procedure	Topside	Michiel Lot	3-12-2020	30-11-2020	21-12-20	Code 1	18-12-20	23-12-20	12-02-21
EAG-OSS-QUA-PRO-JIF-101818	03	COMPLETED	Stalkon IB Ultrasonic Testing Procedure	Topside	Michiel Lot	7-1-2021	12-2-2021	5-03-21	Code 3	31-03-21	5-04-21	23-04-21
EAG-OSS-QUA-PRO-JIF-101818	04	APPROVED	Stalkon IB Ultrasonic Testing Procedure	Topside	Michiel Lot	20-4-2021	23-4-2021	14-05-21	Code 1	11-05-21		
EAG-OSS-QUA-PRO-JIF-101819	01	COMPLETED	Stalkon Material Traceability Procedure	Topside	Michiel Lot		19-10-2020	9-11-20	Code 2	13-11-20	18-11-20	3-12-20
EAG-OSS-QUA-PRO-JIF-101819	02	APPROVED	Stalkon Material Traceability Procedure	Topside	Michiel Lot	3-12-2020	3-12-2020	24-12-20	Code 1	18-12-20	15-12-20	25-02-21
EAG-OSS-QUA-PRO-JIF-101819	03	APPROVED	Stalkon Material Traceability Procedure	Topside	Michiel Lot	30-12-2020	25-2-2021	18-02-21	Code 1	5-03-21		
EAG-OSS-QUA-REG-JIF-101820	01	COMPLETED	Stalkon List of NDT operators PPUH AR	Topside	Michiel Lot		19-10-2020	9-11-20	Code 2	13-11-20	18-11-20	30-11-20
EAG-OSS-QUA-REG-JIF-101820	02	APPROVED	Stalkon List of NDT operators PPUH AR	Topside	Michiel Lot	3-12-2020	30-11-2020	21-12-20	Code 1	18-12-20		
EAG-OSS-QUA-REG-JIF-101820	03	APPROVED	Stalkon List of NDT operators PPUH AR	Topside	Michiel Lot	7-1-2021	2-4-2021	23-04-21	Code 1	25-04-21		
EAG-OSS-QUA-REG-JIF-101821	01	COMPLETED	Stalkon List of NDT operators	Topside	Michiel Lot		19-10-2020	9-11-20	Code 3	13-11-20	18-11-20	3-12-20
EAG-OSS-QUA-REG-JIF-101821	02	APPROVED	Stalkon List of NDT operators	Topside	Michiel Lot	3-12-2020	3-12-2020	24-12-20	Code 1	18-12-20		
EAG-OSS-QUA-REG-JIF-101821	03	VOID	Stalkon List of NDT operators	Topside	Michiel Lot	7-1-2021	21-2-2021	12-03-21	Code 1	12-03-21		
EAG-OSS-QUA-PRO-JIF-101822	01	COMPLETED	Stalkon Magnetic Particle Test Procedure	Topside	Michiel Lot		29-10-2020	19-11-20	Code 3	9-11-20	14-11-20	3-12-20
EAG-OSS-QUA-PRO-JIF-101822	02	APPROVED	Stalkon Magnetic Particle Test Procedure	Topside	Michiel Lot	29-11-2020	3-12-2020	24-12-20	Code 1	18-12-20	23-12-20	25-02-21
EAG-OSS-QUA-PRO-JIF-101822	03	APPROVED	Stalkon Magnetic Particle Test Procedure	Topside	Michiel Lot	7-1-2021	25-2-2021	18-03-21	Code 1			

EAG-OSS-QUA-PRO-JIF-101829	01	COMPLETED	Stalkon WPS G93.1	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101829	02	COMPLETED	Stalkon WPS G93.1	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101829	03	COMPLETED	Stalkon WPS G93.1	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101829	04	APPROVED	Stalkon WPS G93.1	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101830	01	COMPLETED	Stalkon WPS G93.2	Topside	Michiel Lot		21-12-2020	17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101830	02	COMPLETED	Stalkon WPS G93.2	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101830	03	COMPLETED	Stalkon WPS G93.2	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101830	04	APPROVED	Stalkon WPS G93.2	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101831	01	VOID	Stalkon WPS G93.2	Topside	Michiel Lot					Cancelled			
EAG-OSS-QUA-PRO-JIF-101832	01	COMPLETED	Stalkon WPS G94.1	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101832	02	COMPLETED	Stalkon WPS G94.1	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101832	03	COMPLETED	Stalkon WPS G94.1	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101832	04	APPROVED	Stalkon WPS G94.1	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101833	01	COMPLETED	Stalkon WPS G94.2	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101833	02	COMPLETED	Stalkon WPS G94.2	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101833	03	COMPLETED	Stalkon WPS G94.2	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101833	04	APPROVED	Stalkon WPS G94.2	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101834	01	VOID	Stalkon WPS G94.2	Topside	Michiel Lot					Cancelled			
EAG-OSS-QUA-PRO-JIF-101835	01	COMPLETED	Stalkon WPS G95.1	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101835	02	COMPLETED	Stalkon WPS G95.1	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101835	03	COMPLETED	Stalkon WPS G95.1	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101835	04	APPROVED	Stalkon WPS G95.1	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101836	01	COMPLETED	Stalkon WPS G95.2	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101836	02	COMPLETED	Stalkon WPS G95.2	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101836	03	COMPLETED	Stalkon WPS G95.2	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101836	04	APPROVED	Stalkon WPS G95.2	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101837	01	INFORMATION	Stalkon WPS Book Smulders 20200924	Topside	Michiel Lot					Information only			
EAG-OSS-QUA-REG-JIF-101838	01	INFORMATION	Stalkon MDR QUA documents required 20200924	Topside	Michiel Lot					Information only			
EAG-OSS-QUA-PRO-JIF-101854	01	VOID	Stalkon IB UT TOFD Procedure	Topside	Michiel Lot								
EAG-OSS-QUA-PRO-JIF-101873	01	COMPLETED	Stalkon Phased array procedure	Topside	Michiel Lot			29-10-2020	19-11-20	Code 3	9-11-20	14-11-20	3-12-20
EAG-OSS-QUA-PRO-JIF-101873	02	COMPLETED	Stalkon Phased array procedure	Topside	Michiel Lot		29-11-2020	3-12-2020	24-12-20	Code 2	4-02-21	9-02-21	9-03-21
EAG-OSS-QUA-PRO-JIF-101873	03	COMPLETED	Stalkon Phased array procedure	Topside	Michiel Lot		24-2-2021	9-3-2021	30-03-21	Code 2	15-03-21	20-03-21	23-03-21
EAG-OSS-QUA-PRO-JIF-101873	04	APPROVED	Stalkon Phased array procedure	Topside	Michiel Lot		4-4-2021	23-3-2021	13-04-21	Code 1	31-03-21		
EAG-OSS-QUA-PRO-JIF-101875	01	COMPLETED	Stalkon WPS G95.3	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101875	02	COMPLETED	Stalkon WPS G95.3	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101875	03	COMPLETED	Stalkon WPS G95.3	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101875	04	APPROVED	Stalkon WPS G95.3	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101876	01	COMPLETED	Stalkon WPS G96.1	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101876	02	COMPLETED	Stalkon WPS G96.1	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101876	03	COMPLETED	Stalkon WPS G96.1	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101876	04	APPROVED	Stalkon WPS G96.1	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101877	01	COMPLETED	Stalkon WPS G96.2	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101877	02	COMPLETED	Stalkon WPS G96.2	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101877	03	COMPLETED	Stalkon WPS G96.2	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101877	04	APPROVED	Stalkon WPS G96.2	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101878	01	COMPLETED	Stalkon WPS G96.3	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101878	02	COMPLETED	Stalkon WPS G96.3	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101878	03	COMPLETED	Stalkon WPS G96.3	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101878	04	APPROVED	Stalkon WPS G96.3	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101879	01	COMPLETED	Stalkon Cutting Procedure	Topside	Michiel Lot			17-11-2020	8-12-20	Code 3	1-12-20	6-12-20	8-12-20
EAG-OSS-QUA-PRO-JIF-101879	02	APPROVED	Stalkon Cutting Procedure	Topside	Michiel Lot		21-12-2020	8-12-2020	29-12-20	Code 3	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101879	03	APPROVED	Stalkon Cutting Procedure	Topside	Michiel Lot		16-12-2020	3-12-2020	24-12-20	Code 1	10-12-20	1-12-20	3-12-20
EAG-OSS-QUA-PRO-JIF-101879	04	APPROVED	Stalkon Cutting Procedure	Topside	Michiel Lot		30-12-2020	18-12-2020	8-01-21	Code 1	15-01-21		
EAG-OSS-QUA-ITP-JIF-101880	01	COMPLETED	Stalkon ITP	Topside	Michiel Lot			24-11-2020	15-12-20	Code 2	3-12-20	8-12-20	3-12-20
EAG-OSS-QUA-ITP-JIF-101880	02	APPROVED	Stalkon ITP	Topside	Michiel Lot		23-12-2020	3-12-2020	24-12-20	Code 1	10-12-20		
EAG-OSS-QUA-ITP-JIF-101880	03	APPROVED	Stalkon ITP	Topside	Michiel Lot		30-12-2020	22-12-2020	12-01-21	Code 1	22-02-21	27-02-21	25-02-21
EAG-OSS-QUA-ITP-JIF-101880	04	APPROVED	Stalkon ITP	Topside	Michiel Lot		14-3-2021	25-2-2021	18-03-21	Code 1	5-03-21		
EAG-OSS-QUA-PRO-JIF-101896	01	COMPLETED	Stalkon CTOD Testing File	Topside	Michiel Lot			8-12-2020	29-12-20	Code 2	21-12-20	26-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101896	02	COMPLETED	Stalkon CTOD Testing File	Topside	Michiel Lot		10-1-2021	22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101896	03	COMPLETED	Stalkon CTOD Testing File	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 2	17-02-21	22-02-21	3-03-21
EAG-OSS-QUA-PRO-JIF-101896	04	APPROVED	Stalkon CTOD Testing File	Topside	Michiel Lot		9-3-2021	3-3-2021	24-03-21	Code 1	17-06-21	22-06-21	2-04-21
EAG-OSS-QUA-PRO-JIF-101906	01	COMPLETED	Stalkon Procedure for Non-Conformities	Topside	Michiel Lot			18-12-2020	8-01-21	Code 2	12-01-21	17-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101906	02	APPROVED	Stalkon Procedure for Non-Conformities	Topside	Michiel Lot		1-2-2021	25-1-2021	15-02-21	Code 1	9-03-21		
EAG-OSS-QUA-PRO-JIF-101907	01	COMPLETED	Stalkon Instruction for Temporary Attachments	Topside	Michiel Lot			10-12-2020	31-12-20	Code 2	18-12-20	23-12-20	22-12-20
EAG-OSS-QUA-PRO-JIF-101907	02	APPROVED	Stalkon Instruction for Temporary Attachments	Topside	Michiel Lot		7-1-2021	22-12-2020	12-01-21	Code 1	22-02-21		
EAG-OSS-QUA-PRO-JIF-101908	01	APPROVED	Stalkon Repair of Misalignment	Topside	Michiel Lot			10-12-2020	31-12-20	Code 1	18-12-20		
EAG-OSS-QUA-PRO-JIF-101910	01	APPROVED	Stalkon Stainless Steel procedure	Topside	Michiel Lot			18-12-2020	8-01-21	Code 1	12-01-21		
EAG-OSS-QUA-PRO-JIF-101911	01	APPROVED	Stalkon IB Penetrant Testing Procedure	Topside	Michiel Lot			22-12-2020	12-01-21	Code 1	29-01-21		
EAG-OSS-QUA-PRO-JIF-101912	01	COMPLETED	Stalkon WPS D28.1	Topside	Michiel Lot			22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101912	02	APPROVED	Stalkon WPS D28.1	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101913	01	COMPLETED	Stalkon WPS D28.2	Topside	Michiel Lot			22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101913	02	APPROVED	Stalkon WPS D28.2	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101914	01	COMPLETED	Stalkon WPS G39.1	Topside	Michiel Lot			22-12-2020	12-01-21	Code 3	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101914	02	APPROVED	Stalkon WPS G39.1	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-PRO-JIF-101915	01	COMPLETED	Stalkon WPS G46.1	Topside	Michiel Lot			22-12-2020	12-01-21	Code 3	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101915	02	APPROVED	Stalkon WPS G46.1	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 1	10-02-21		
EAG-OSS-QUA-ITP-JIF-101920	01	APPROVED	Stalkon ITP Railings and stairs	Topside	Michiel Lot			22-12-2020	12-01-21	Code 1	22-02-21	27-02-21	25-02-21
EAG-OSS-QUA-ITP-JIF-101920	02	APPROVED	Stalkon ITP Railings and stairs	Topside	Michiel Lot		14-3-2021	25-2-2021	18-03-21	Code 1	9-03-21		
EAG-OSS-QUA-ITP-JIF-101920	03	APPROVED	Stalkon ITP Railings and stairs	Topside	Michiel Lot		29-3-2021	26-2-2021	21-04-21	Code 1	21-04-21		
EAG-OSS-QUA-PRO-JIF-101921	01	COMPLETED	Stalkon WPS G93.4	Topside	Michiel Lot			22-12-2020	12-01-21	Code 2	13-01-21	18-01-21	25-01-21
EAG-OSS-QUA-PRO-JIF-101921	02	COMPLETED	Stalkon WPS G93.4	Topside	Michiel Lot		2-2-2021	25-1-2021	15-02-21	Code 3	10-02-21	15-02-21	1-04-21
EAG-OSS-QUA-PRO-JIF-101921	03	VOID	Stalkon WPS G93.4	Topside	Michiel Lot		2-3-2021	1-4-2021	22-04-21	VOID			
EAG-OSS-QUA-PRO-JIF-101922	01	COMPLETED	Stalkon WPS G94.4	Topside	Michiel Lot			22-12-2020	12-01-21	Code 3	13-01-21	18-01-21	25-01-21

EAG-OSS-QUA-PRO-JIF-101936	04	APPROVED	Stalkon WPS 93.5	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 1	13-04-21				
EAG-OSS-QUA-PRO-JIF-101937	01	COMPLETED	Stalkon WPS 94.5	Topside	Michiel Lot		28-1-2021	18-02-21	Code 2	19-02-21	24-02-21	25-02-21		
EAG-OSS-QUA-PRO-JIF-101937	02	COMPLETED	Stalkon WPS 94.5	Topside	Michiel Lot	11-3-2021	25-2-2021	18-03-21	Code 2	9-03-21	14-03-21	15-03-21		
EAG-OSS-QUA-PRO-JIF-101937	03	COMPLETED	Stalkon WPS 94.5	Topside	Michiel Lot	29-3-2021	15-3-2021	5-04-21	Code 2	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-PRO-JIF-101937	04	APPROVED	Stalkon WPS 94.5	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 1	13-04-21				
EAG-OSS-QUA-REG-JIF-101954	01	COMPLETED	Stalkon Register of Qualified Welders	Topside	Michiel Lot		25-2-2021	18-03-21	Code 2	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-REG-JIF-101954	02	COMPLETED	Stalkon Register of Qualified Welders	Topside	Michiel Lot	13-4-2021	17-3-2021	7-04-21	Code 2	24-03-21	29-03-21	2-04-21		
EAG-OSS-QUA-REG-JIF-101954	03	APPROVED	Stalkon Register of Qualified Welders	Topside	Michiel Lot	13-4-2021	2-4-2021	23-04-21	Code 1	13-04-21				
EAG-OSS-QUA-PRO-JIF-101955	01	COMPLETED	Stalkon WPS 93 R	Topside	Michiel Lot		3-3-2021	24-03-21	Code 2	11-03-21	16-03-21	17-03-21		
EAG-OSS-QUA-PRO-JIF-102017	02	APPROVED	Stalkon WPS 93 R	Topside	Michiel Lot	31-3-2021	17-3-2021	7-04-21	Code 1	24-03-21				
EAG-OSS-QUA-PRO-JIF-102017	01	COMPLETED	Stalkon WPS G04 R	Topside	Michiel Lot		9-3-2021	30-03-21	Code 3	5-04-21	10-04-21	13-04-21		
EAG-OSS-QUA-PRO-JIF-102017	02	APPROVED	Stalkon WPS G04 R	Topside	Michiel Lot	25-4-2021	13-4-2021	4-05-21	Code 1	27-04-21				
EAG-OSS-QUA-PRO-JIF-102018	01	APPROVED	Stalkon WPS G101.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 1	24-03-21				
EAG-OSS-QUA-PRO-JIF-102019	01	COMPLETED	Stalkon WPS G102.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 2	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-PRO-JIF-102019	02	APPROVED	Stalkon WPS G102.1	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 1	13-04-21				
EAG-OSS-QUA-PRO-JIF-102020	01	COMPLETED	Stalkon WPS G103.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 2	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-PRO-JIF-102020	02	APPROVED	Stalkon WPS G103.1	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 1	13-04-21				
EAG-OSS-QUA-PRO-JIF-102021	01	COMPLETED	Stalkon WPS G104.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 2	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-PRO-JIF-102021	02	APPROVED	Stalkon WPS G104.1	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 1	13-04-21				
EAG-OSS-QUA-PRO-JIF-102022	01	APPROVED	Stalkon WPS G105.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 1	24-03-21				
EAG-OSS-QUA-PRO-JIF-102024	01	APPROVED	Stalkon WPS G106.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 1	24-03-21				
EAG-OSS-QUA-PRO-JIF-102025	01	COMPLETED	Stalkon WPS G107.1	Topside	Michiel Lot		17-3-2021	7-04-21	Code 3	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-PRO-JIF-102025	02	APPROVED	Stalkon WPS G107.1	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 1	13-04-21				
EAG-OSS-QUA-PRO-JIF-102026	01	COMPLETED	Stalkon WPS G108.1	Topside	Michiel Lot		17-3-2021	7-04-21	Code 3	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-PRO-JIF-102026	02	APPROVED	Stalkon WPS G108.1	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 1	13-04-21				
EAG-OSS-QUA-PRO-JIF-102027	01	APPROVED	Stalkon WPS G07.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 1	24-03-21				
EAG-OSS-QUA-PRO-JIF-102028	01	APPROVED	Stalkon WPS G08.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 1	24-03-21				
EAG-OSS-QUA-PRO-JIF-102029	01	APPROVED	Stalkon WPS G09.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 1	24-03-21				
EAG-OSS-QUA-PRO-JIF-102030	01	COMPLETED	Stalkon WPS G100.1	Topside	Michiel Lot		15-3-2021	5-04-21	Code 2	24-03-21	29-03-21	31-03-21		
EAG-OSS-QUA-PRO-JIF-102030	02	COMPLETED	Stalkon WPS G100.1	Topside	Michiel Lot	13-4-2021	31-3-2021	21-04-21	Code 2	13-04-21	18-04-21	21-04-21		
EAG-OSS-QUA-PRO-JIF-102030	03	APPROVED	Stalkon WPS G100.1	Topside	Michiel Lot	3-5-2021	21-4-2021	12-05-21	Code 1	4-05-21				
Metal Holland														
EAG-OSS-QUA-REG-JIF-101884	01	VOID	Metal Holland List of Qualified Welders	Topside	Erik Dubbeldam			5-11-2020	26-11-20	VOID				
EAG-OSS-QUA-REG-JIF-101885	01	VOID	Metal Holland List of Qualified NDT Personnel	Topside	Erik Dubbeldam			5-11-2020	26-11-20	VOID				
EAG-OSS-QUA-PRO-JIF-101886	01	VOID	Metal Holland Magnetic Testing Procedure	Topside	Erik Dubbeldam					VOID				
EAG-OSS-QUA-PRO-JIF-101887	01	VOID	Metal Holland Ultrasonic Testing Procedure	Topside	Erik Dubbeldam					VOID				
EAG-OSS-QUA-PRO-JIF-101888	01	VOID	Metal Holland Visual Testing Procedure	Topside	Erik Dubbeldam					VOID				
EAG-OSS-QUA-PRO-JIF-101889	01	VOID	Metal Holland WPS - 01-2019	Topside	Erik Dubbeldam			16-11-2020	7-12-20	VOID				
EAG-OSS-QUA-PRO-JIF-101890	01	VOID	Metal Holland WPS - 02-2019	Topside	Erik Dubbeldam			16-11-2020	7-12-20	VOID				
EAG-OSS-QUA-PRO-JIF-101891	01	VOID	Metal Holland WPS - 05-2019	Topside	Erik Dubbeldam			16-11-2020	7-12-20	VOID				
EAG-OSS-QUA-PRO-JIF-101892	01	VOID	Metal Holland WPS - 135-BW	Topside	Erik Dubbeldam			16-11-2020	7-12-20	VOID				
EAG-OSS-QUA-PRO-JIF-101893	01	VOID	Metal Holland WPS - 135-FW	Topside	Erik Dubbeldam			16-11-2020	7-12-20	VOID				
Interdam														
EAG-OSS-QUA-PRO-JIF-101207	01	COMPLETED	Interdam Insulation procedure	Topside	Frederik Jochems	1-6-2020	28-9-2020	19-10-20	Code 2	11-12-20	16-12-20	22-01-21		
EAG-OSS-QUA-PRO-JIF-101207	02	APPROVED	Interdam Insulation procedure	Topside	Frederik Jochems	31-12-2020	22-1-2021	12-02-21	Code 1	23-04-21				
EAG-OSS-QUA-ITP-JIF-101217	01	COMPLETED	Interdam Architectural Outfitting ITP	Topside	Frederik Jochems	15-6-2020	16-11-2020	7-12-20	Code 3	1-12-20	6-12-20	22-01-21		
EAG-OSS-QUA-ITP-JIF-101217	02	COMPLETED	Interdam Architectural Outfitting ITP	Topside	Frederik Jochems	21-12-2020	22-1-2021	12-02-21	Code 2	16-04-21	21-04-21	11-06-21		
EAG-OSS-QUA-ITP-JIF-101217	03	COMPLETED	Interdam Architectural Outfitting ITP	Topside	Frederik Jochems	6-5-2021	11-6-2021	2-07-21	Code 3	29-07-21	3-08-21	30-09-21		
EAG-OSS-QUA-ITP-JIF-101217	04	COMPLETED	Interdam Architectural Outfitting ITP	Topside	Frederik Jochems	18-8-2021	30-9-2021	21-10-21	Code 2	18-11-21	23-11-21	25-01-22		
EAG-OSS-QUA-ITP-JIF-101217	05	APPROVED	Interdam Architectural Outfitting ITP	Topside	Frederik Jochems	8-12-2021	25-1-2022	15-02-22	Code 1	11-02-22				
EAG-OSS-QUA-PRO-JIF-101253	01	COMPLETED	Interdam Installation Wall Panels	Topside	Frederik Jochems	16-10-2020	16-11-2020	7-12-20	Code 3	11-12-20	16-12-20	22-01-21		
EAG-OSS-QUA-PRO-JIF-101253	02	APPROVED	Interdam Installation Wall Panels	Topside	Frederik Jochems	31-12-2020	22-1-2021	12-02-21	Code 1	14-12-21				
EAG-OSS-QUA-PRO-JIF-101254	01	APPROVED	Interdam Installation Doors	Topside	Frederik Jochems	16-10-2020	16-11-2020	7-12-20	Code 1	9-02-21	14-02-21	22-01-21		
EAG-OSS-QUA-PLN-JIF-101255	01	COMPLETED	Interdam Project Execution Quality Plan	Topside	Frederik Jochems	16-10-2020	16-11-2020	7-12-20	Code 2	11-12-20	16-12-20	22-01-21		
EAG-OSS-QUA-PLN-JIF-101255	02	APPROVED	Interdam Project Execution Quality Plan	Topside	Frederik Jochems	31-12-2020	22-1-2021	12-02-21	Code 1	9-02-21				
EAG-OSS-QUA-PLN-JIF-101256	01	COMPLETED	Interdam Geometrical Control Plan	Topside	Frederik Jochems	16-10-2020	16-11-2020	7-12-20	Code 3	11-12-20	16-12-20	22-01-21		
EAG-OSS-QUA-PLN-JIF-101256	02	APPROVED	Interdam Geometrical Control Plan	Topside	Frederik Jochems	31-12-2020	22-1-2021	12-02-21	Code 1	9-02-21				
EAG-OSS-QUA-PRO-JIF-101774	01	COMPLETED	Interdam WPS Insulation Pins	Topside	Frederik Jochems	16-10-2020	16-11-2020	7-12-20	Code 3	1-12-20	6-12-20	22-01-21		
EAG-OSS-QUA-PRO-JIF-101774	02	COMPLETED	Interdam WPS Insulation Pins	Topside	Frederik Jochems	21-12-2020	22-1-2021	12-02-21	Code 2	9-02-21	14-02-21	26-03-21		
EAG-OSS-QUA-PRO-JIF-101774	03	APPROVED	Interdam WPS Insulation Pins	Topside	Frederik Jochems	1-3-2021	26-3-2021	16-04-21	Code 1	16-04-21				
IHC														
EAG-OSS-HSE-PLN-JIF-101930	01	APPROVED	IHC QHSE Plan	Jacket	Aeiljolt Bouwhuis		16-4-2021	7-05-21	Code 1	30-06-21				
EAG-OSS-QUA-ITP-JIF-101931	01	COMPLETED	IHC Gripper ITP	Jacket	Aeiljolt Bouwhuis	1-2-2021	2-2-2021	23-02-21	Code 2	18-03-21	23-03-21	1-04-21		
EAG-OSS-QUA-ITP-JIF-101931	02	COMPLETED	IHC Gripper ITP	Jacket	Aeiljolt Bouwhuis	7-4-2021	1-4-2021	22-04-21	Code 3	27-04-21	2-05-21	26-05-21		
EAG-OSS-QUA-ITP-JIF-101931	03	APPROVED	IHC Gripper ITP	Jacket	Aeiljolt Bouwhuis	17-5-2021	26-5-2021	16-06-21	Code 1	31-01-22				
EAG-OSS-QUA-PRO-JIF-101938	01	APPROVED	IHC Magnetic Testing Procedure	Jacket	Aeiljolt Bouwhuis	17-2-2021	17-2-2021	10-03-21	Code 1	2-03-21				
EAG-OSS-QUA-PRO-JIF-101939	01	COMPLETED	IHC PWHT Procedure	Jacket	Aeiljolt Bouwhuis	1-2-2021	2-2-2021	23-02-21	Code 3	19-02-21	24-02-21	19-03-21		
EAG-OSS-QUA-PRO-JIF-101939	02	APPROVED	IHC PWHT Procedure	Jacket	Aeiljolt Bouwhuis	11-3-2021	19-3-2021	9-04-21	Code 1	29-03-21				
EAG-OSS-QUA-PRO-JIF-101940	01	APPROVED	IHC Ultrasonic Testing Procedure	Jacket	Aeiljolt Bouwhuis	17-2-2021	17-2-2021	10-03-21	Code 1	14-12-21				
EAG-OSS-QUA-PRO-JIF-101941	01	APPROVED	IHC Visual Testing Procedure	Jacket	Aeiljolt Bouwhuis	17-2-2021	17-2-2021	10-03-21	Code 1	2-03-21				
EAG-OSS-QUA-PRO-JIF-101942	01	COMPLETED	IHC WPS 1403HT 030	Jacket	Aeiljolt Bouwhuis	1-2-2021	2-2-2021	23-02-21	Code 3	19-02-21	24-02-21	25-02-21		
EAG-OSS-QUA-PRO-JIF-101942	02	APPROVED	IHC WPS 1403HT 030	Jacket	Aeiljolt Bouwhuis	11-3-2021	25-3-2021	18-03-21	Code 1	5-04-21				
EAG-OSS-QUA-PRO-JIF-101943	01	COMPLETED	IHC WPS 1402HT 041	Jacket	Aeiljolt Bouwhuis	1-2-2021	2-2-2021	23-02-21	Code 3	19-02-21	24-02-21	25-02-21		
EAG-OSS-QUA-PRO-JIF-101943	02	APPROVED	IHC WPS 1402HT 041	Jacket	Aeiljolt Bouwhuis	11-3-2021	25-3-2021	18-03-21	Code 1	5-04-21				
EAG-OSS-QUA-PRO-JIF-101951	01	COMPLETED	IHC Plate Rolling Procedure	Jacket	Aeiljolt Bouwhuis	1-2-2021	2-2-2021	23-02-21	Code 2	27-04-21	2-05-21	7-05-21</		

EAG-OSS-COM-PRO-JIF-102108	01	COMPLETED	IHC Gripper Commissioning Procedure	Jacket	Aeljoit Bouwhuis		12-5-2021	2-06-21			17-01-22	22-01-22	17-01-22	
EAG-OSS-COM-PRO-JIF-102108	02	COMPLETED	IHC Gripper Commissioning Procedure	Jacket	Aeljoit Bouwhuis		19-10-2021	9-11-21	Code 2		17-01-22	22-01-22	17-01-22	
EAG-OSS-COM-PRO-JIF-102108	03	ACTIVE	IHC Gripper Commissioning Procedure	Jacket	Aeljoit Bouwhuis		6-2-2022	27-1-2022	17-02-22	Code 2	18-02-22	23-02-22		
EEW - Seafastening														
EAG-OSS-QUA-REG-JIF-101996	01	APPROVED	EEW 45129 Seafastening List of Qualified Welders	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-REG-JIF-101997	01	APPROVED	EEW 45129 Seafastening Manufacturing Record Book Index	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-REG-JIF-101998	01	APPROVED	EEW 45129 Seafastening List of NDE Operators	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PLN-JIF-101999	01	APPROVED	EEW 45129 Seafastening Production Test Plan	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102000	01	APPROVED	EEW 45129 Seafastening Automatic UT Examination	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102001	01	APPROVED	EEW 45129 Seafastening Manual UT Examination	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102002	01	APPROVED	EEW 45129 Seafastening Material Traceability Procedure	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102003	01	APPROVED	EEW 45129 Seafastening Storage and Handling Consumables	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102004	01	APPROVED	EEW 45129 Seafastening Forming Procedure	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102005	01	APPROVED	EEW 45129 Seafastening Heat Treatment Procedure	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102006	01	APPROVED	EEW 45129 Seafastening Dimensional Control Procedure	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102007	01	APPROVED	EEW 45129 Seafastening Visual Inspection Procedure	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102008	01	APPROVED	EEW 45129 Seafastening Magnetic Testing Procedure	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102009	01	APPROVED	EEW 45129 Seafastening Marking Test Proposal	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-ITP-JIF-102010	01	APPROVED	EEW 45129 Seafastening ITP	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-ITP-JIF-102010	02	APPROVED	EEW 45129 Seafastening ITP	Jacket	Sebastian Haesen	8-4-2021	1-4-2021	22-04-21	Code 1		16-04-21			
EAG-OSS-QUA-ITP-JIF-102011	01	APPROVED	EEW 45129 Seafastening WPS LWF-1 CWY-1	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102012	01	APPROVED	EEW 45129 Seafastening WPS LWF-2	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102013	01	APPROVED	EEW 45129 Seafastening WPS R1	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
EAG-OSS-QUA-PRO-JIF-102014	01	APPROVED	EEW 45129 Seafastening WPS R2	Jacket	Sebastian Haesen		2-3-2021	23-03-21	Code 1		19-03-21			
ROM GUMMI														
EAG-OSS-QUA-ITP-JIF-101925	01	APPROVED	Rom Gummi ITP	Jacket	Sebastian Haesen		19-3-2021	9-04-21	Code 1		31-03-21			
EAG-OSS-QUA-PRO-JIF-101926	01	APPROVED	Rom Gummi Vulcanisation Procedure	Jacket	Sebastian Haesen		19-3-2021	9-04-21	Code 1		31-03-21			
KERSTEN														
EAG-OSS-QUA-ITP-JIF-102015	01	COMPLETED	Kersten ITP	Jacket	Sebastian Haesen		31-5-2021	21-06-21	Code 2		3-06-21	8-06-21	6-7-2021	
EAG-OSS-QUA-ITP-JIF-102015	02	APPROVED	Kersten ITP	Jacket	Sebastian Haesen	23-6-2021	6-7-2021	27-07-21	Code 2		13-08-21			
EAG-OSS-QUA-PRO-JIF-102016	01	COMPLETED	Kersten Induction Bending Procedure	Jacket	Sebastian Haesen		31-5-2021	21-06-21	Code 2		3-06-21	8-06-21	6-07-21	
EAG-OSS-QUA-PRO-JIF-102016	02	COMPLETED	Kersten Induction Bending Procedure	Jacket	Sebastian Haesen		23-6-2021	6-7-2021	Code 3		13-08-21	18-08-21	5-10-21	
EAG-OSS-QUA-PRO-JIF-102016	03	APPROVED	Kersten Induction Bending Procedure	Jacket	Sebastian Haesen		2-9-2021	5-10-2021	Code 1		18-11-21			
EAG-OSS-QUA-PRO-JIF-102031	01	COMPLETED	Kersten Plate Bending Procedure	Jacket	Sebastian Haesen		19-3-2021	9-04-21	Code 2		31-03-21	5-04-21	7-4-2021	
EAG-OSS-QUA-PRO-JIF-102031	02	APPROVED	Kersten Plate Bending Procedure	Jacket	Sebastian Haesen		20-4-2021	7-4-2021	Code 1		14-05-21			
EAG-OSS-QUA-ITP-JIF-102032	01	COMPLETED	Kersten ITP Cones & Grab plates	Jacket	Sebastian Haesen		19-3-2021	9-04-21	Code 3		31-03-21	5-04-21	7-4-2021	
EAG-OSS-QUA-ITP-JIF-102032	02	COMPLETED	Kersten ITP Cones & Grab plates	Jacket	Sebastian Haesen		20-4-2021	7-4-2021	Code 2		3-06-21	8-06-21	6-07-21	
EAG-OSS-QUA-ITP-JIF-102032	03	COMPLETED	Kersten ITP Cones & Grab plates	Jacket	Sebastian Haesen		23-6-2021	6-7-2021	Code 2		13-08-21	18-08-21	23-09-21	
EAG-OSS-QUA-ITP-JIF-102032	04	APPROVED	Kersten ITP Cones & Grab plates	Jacket	Sebastian Haesen		2-9-2021	23-9-2021	Code 1		14-10-21			
EAG-OSS-QUA-PRO-JIF-102035	01	COMPLETED	Kersten Magnetic Testing Procedure	Jacket	Sebastian Haesen		19-3-2021	9-04-21	Code 2		31-03-21	5-04-21	31-05-21	
EAG-OSS-QUA-PRO-JIF-102035	02	APPROVED	Kersten Magnetic Testing Procedure	Jacket	Sebastian Haesen		20-4-2021	31-5-2021	Code 1		3-06-21			
EAG-OSS-QUA-PRO-JIF-102061	01	COMPLETED	Kersten Flame Straightening Procedure	Jacket	Sebastian Haesen		31-3-2021	21-04-21	Code 3		23-04-21	28-04-21	7-05-21	
EAG-OSS-QUA-PRO-JIF-102061	02	COMPLETED	Kersten Flame Straightening Procedure	Jacket	Sebastian Haesen		13-5-2021	7-5-2021	Code 3		14-05-21	19-05-21	11-06-21	
EAG-OSS-QUA-PRO-JIF-102061	03	APPROVED	Kersten Flame Straightening Procedure	Jacket	Sebastian Haesen		3-6-2021	11-6-2021	Code 1		21-10-21	26-10-21	23-09-21	
Overige subcontractors														
EAG-OSS-QUA-PRO-JIF-101247	01	INFORMATION	VDG Cold Forming Procedure	Topside/Jacket	Michiel Lot		22-9-2020	20-10-2020	10-11-20	Information only	10-11-21	15-11-21	10-11-21	
EAG-OSS-QUA-PRO-JIF-101248	01	INFORMATION	Barnshaws Cold Forming Procedure	Topside/Jacket	Michiel Lot		22-9-2020	20-10-2020	10-11-20	Information only	10-11-21	15-11-21	10-11-21	
EAG-OSS-QUA-PRO-JIF-101249	01	INFORMATION	Staalmeesters Cold Forming Procedure	Topside/Jacket	Michiel Lot		22-9-2020	20-10-2020	10-11-20	Information only	10-11-21	15-11-21	10-11-21	
EAG-OSS-QUA-PRO-JIF-101257	01	INFORMATION	Van Acker Cold Forming Procedure	Topside/Jacket	Michiel Lot		30-11-2020	7-12-2020	28-12-20	Information only	10-11-21	15-11-21	10-11-21	
JWSC														
EAG-OSS-QUA-REG-JIF-102036	01	COMPLETED	JWSC List of Qualified NDT Operators	Jacket	Sebastian Haesen		30-4-2021	21-05-21	Code 2		6-05-21	11-05-21	2-06-21	
EAG-OSS-QUA-REG-JIF-102036	02	COMPLETED	JWSC List of Qualified NDT Operators	Jacket	Sebastian Haesen		26-5-2021	2-6-2021	23-06-21	Code 2		11-01-22	16-01-22	14-02-22
EAG-OSS-QUA-REG-JIF-102036	03	APPROVED	JWSC List of Qualified NDT Operators	Jacket	Sebastian Haesen		31-1-2022	14-2-2022	7-03-22	Code 1		3-03-22		
EAG-OSS-QUA-REG-JIF-102037	01	APPROVED	JWSC List of Qualified Welders	Jacket	Sebastian Haesen		30-4-2021	21-05-21	Code 1		6-05-21			
EAG-OSS-QUA-REG-JIF-102037	02	COMPLETED	JWSC List of Qualified Welders	Jacket	Sebastian Haesen		26-5-2021	4-6-2021	25-08-21	Code 2		25-08-21	30-08-21	21-09-21
EAG-OSS-QUA-REG-JIF-102037	03	APPROVED	JWSC List of Qualified Welders	Jacket	Sebastian Haesen		14-9-2021	21-9-2021	12-10-21	Code 1		21-10-21		
EAG-OSS-QUA-REG-JIF-102037	04	APPROVED	JWSC List of Qualified Welders	Jacket	Sebastian Haesen		10-11-2021	8-11-2021	29-11-21	Code 3		14-12-21		
EAG-OSS-QUA-PRO-JIF-102038	01	APPROVED	JWSC Flame Straightening Procedure	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102039	01	COMPLETED	JWSC Weld Repair Procedure	Jacket	Sebastian Haesen		30-4-2021	21-05-21	Code 2		6-05-21	11-05-21	11-05-21	
EAG-OSS-QUA-PRO-JIF-102039	02	APPROVED	JWSC Weld Repair Procedure	Jacket	Sebastian Haesen		26-5-2021	11-5-2021	1-06-21	Code 1		19-05-21		
EAG-OSS-QUA-PRO-JIF-102040	01	APPROVED	JWSC Storage and Handling of material	Jacket	Sebastian Haesen		11-5-2021	1-06-21	Code 1		19-05-21			
EAG-OSS-QUA-PRO-JIF-102041	01	APPROVED	JWSC Ultrasonic Testing Procedure	Jacket	Sebastian Haesen		11-5-2021	1-06-21	Code 1		19-05-21			
EAG-OSS-QUA-PRO-JIF-102042	01	COMPLETED	JWSC Magnetic Testing Procedure	Jacket	Sebastian Haesen		19-4-2021	10-05-21	Code 2		30-04-21	5-05-21	7-05-21	
EAG-OSS-QUA-PRO-JIF-102042	02	APPROVED	JWSC Magnetic Testing Procedure	Jacket	Sebastian Haesen		20-5-2021	7-5-2021	Code 1		14-05-21			
EAG-OSS-QUA-PRO-JIF-102043	01	COMPLETED	JWSC Visual Testing Procedure	Jacket	Sebastian Haesen		19-4-2021	10-05-21	Code 2		30-04-21	5-05-21	7-05-21	
EAG-OSS-QUA-PRO-JIF-102043	02	APPROVED	JWSC Visual Testing Procedure	Jacket	Sebastian Haesen		20-5-2021	7-5-2021	Code 1		14-05-21			
EAG-OSS-QUA-PRO-JIF-102044	01	COMPLETED	JWSC Penetrant Testing Procedure	Jacket	Sebastian Haesen		19-4-2021	10-05-21	Code 2		30-04-21	5-05-21	7-05-21	
EAG-OSS-QUA-PRO-JIF-102044	02	APPROVED	JWSC Penetrant Testing Procedure	Jacket	Sebastian Haesen		20-5-2021	7-5-2021	Code 1		14-05-21			
EAG-OSS-QUA-PRO-JIF-102045	01	APPROVED	JWSC WPS 48	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102045	02	APPROVED	JWSC WPS 48	Jacket	Sebastian Haesen		6-5-2021	16-7-2021	6-08-21	Code 1		10-08-21		
EAG-OSS-QUA-PRO-JIF-102046	01	APPROVED	JWSC WPS 60	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102047	01	APPROVED	JWSC WPS 61	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102048	01	APPROVED	JWSC WPS 62	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102049	01	APPROVED	JWSC WPS 63	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102049	02	APPROVED	JWSC WPS 63	Jacket	Sebastian Haesen		6-5-2021	11-6-2021	2-07-21	Code 1		12-07-21		
EAG-OSS-QUA-PRO-JIF-102049	03	APPROVED	JWSC WPS 63	Jacket	Sebastian Haesen		1-8-2021	16-7-2021	6-08-21	Code 1		10-08-21		
EAG-OSS-QUA-PRO-JIF-102050	01	APPROVED	JWSC WPS 141	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102051	01	APPROVED	JWSC WPS 146	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102052	01	APPROVED	JWSC WPS 147	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102053	01	APPROVED	JWSC WPS 151	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102054	01	APPROVED	JWSC WPS 216	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102055	01	APPROVED	JWSC WPS 217	Jacket	Sebastian Haesen		9-4-2021	30-04-21	Code 1		16-04-21			
EAG-OSS-QUA-PRO-JIF-102056	0													
